

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report				Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																							
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
GRADY CASS Update DD 2021.04.25		727	411	18-Dec-19 A	22-Jul-20	0	12-Dec-22	12-Dec-22	0	0																					
EXECUTIVE SUMMARY / PROJECT MILESTONES		727	411	18-Dec-19 A	22-Jul-20	0	12-Dec-22	12-Dec-22	0	0																					
Summaries		727	411	18-Dec-19 A	22-Jul-20	0	12-Dec-22	12-Dec-22	0	0																					
SM-1030	Sitework & Utilities	56	10	18-Dec-19 A	22-Jul-20	0	07-May-21	28-Jan-21	-71	69																					
SM-1070	All Form & Pour Concrete	272	97	03-Aug-20 A	02-Sep-20	22	10-Sep-21	23-Sep-21	9	23																					
SM-1882x	Exterior Skin Mock-Up	0	55	21-Dec-20 A			13-Jul-21			296																					
SM-1031	Connector Bridge Foundations	15	15	26-Apr-21	22-Jul-20	-191	14-May-21	11-Aug-20	-191	247																					
SM-1790	Level 2 Build-out	161	161	26-May-21	02-Apr-21	-38	14-Jan-22	03-Feb-22	13	19																					
SM-1780	Level 1 Build-out	266	266	26-May-21	02-Apr-21	-38	15-Jun-22	24-Jan-22	-100	19																					
SM-1080	Ground Floor & Atrium Build-Out	300	300	10-Jun-21	27-Apr-21	-31	17-Aug-22	27-Jul-22	-15	19																					
SM-1810	Level 4 Build-out	162	162	03-Aug-21	06-Aug-21	3	25-Mar-22	25-Mar-22	0	45																					
SM-1820	Level 5 Build-out	252	252	03-Aug-21	01-Jul-21	-22	02-Aug-22	19-Aug-22	13	0																					
SM-1800	Level 3 Build-out	135	135	09-Aug-21	02-Apr-21	-89	22-Feb-22	11-Mar-22	13	16																					
SM-1840	Level 6 Build-out	252	252	17-Aug-21	19-Jul-21	-21	16-Aug-22	28-Jul-22	-13	19																					
SM-1850	Level 7 Build-out	257	257	31-Aug-21	13-Aug-21	-12	07-Sep-22	05-Aug-22	-22	5																					
SM-1870	Commissioning	247	247	02-Sep-21	28-Apr-21	-89	25-Aug-22	14-Sep-22	13	13																					
SM-1150	Penthouse Mechanical Floor Build Out	251	251	09-Sep-21	13-Oct-21	24	07-Sep-22	07-Sep-22	0	0																					
SM-1435	Temp Conditioned Air	170	170	20-Sep-21	31-Mar-21	-120	23-May-22	20-May-22	-1	23																					
SM-1860	Level 8 Build-out	247	247	22-Sep-21	22-Sep-21	0	14-Sep-22	30-Aug-22	-10	0																					
SM-1210	Temporary Dry-In Ongoing	125	125	04-Oct-21	04-Nov-21	23	04-Apr-22	10-Mar-22	-17	64																					
SM-1830	Level 5 - Operating Suite Build-out	199	199	20-Oct-21	25-Oct-21	3	04-Aug-22	23-Aug-22	13	28																					
SM-1120	Exterior Brick	198	198	27-Oct-21	11-Oct-21	-12	10-Aug-22	11-Jul-22	-22	11																					
SM-1100	Exterior Curtain Wall	95	95	05-Nov-21	15-Oct-21	-15	25-Mar-22	04-Mar-22	-15	4																					
SM-1190	Staff/ Hospital Elevators	100	100	08-Nov-21	18-Nov-21	8	04-Apr-22	17-Mar-22	-12	29																					
SM-1065	Connector Building	124	124	08-Mar-22	07-Mar-22	-1	30-Aug-22	09-Aug-22	-15	10																					
SM-1200	Passenger Elevators	85	85	22-Mar-22	25-Feb-22	-17	20-Jul-22	01-Jul-22	-12	29																					
SM-1865	Atrium Finishes	76	76	02-May-22	11-Apr-22	-15	17-Aug-22	27-Jul-22	-15	4																					
SM-1110	Final Roofing	41	41	14-Jun-22	23-May-22	-15	10-Aug-22	11-Jul-22	-22	24																					
SM-1880	Close-Out	60	60	15-Sep-22	15-Sep-22	0	12-Dec-22	12-Dec-22	0	0																					
Milestones		397	397	13-May-21	17-May-21	2	12-Dec-22	12-Dec-22	0	0																					
SM-1369x	Level 5 All Transfer Girders Poured	0	0				13-May-21			20																					
SM-1375	Start Exterior Skin	0	0	19-May-21	18-May-21	-1			-1	38																					
SM-1882x1	Exterior Skin Mockup Complete	0	0				13-Jul-21			296																					
SM-1270	Ground Floor SOG Complete	0	0				15-Jul-21	17-May-21	-41	201																					
SM-1370	Structure Topped Out	0	0				10-Sep-21	23-Sep-21	9	161																					
SM-1430	PH Ready for Equipment	0	0				17-Sep-21	20-Oct-21	23	156																					
SM-1390	All Reshores Removed	0	0				17-Sep-21	20-Oct-21	23	156																					
SM-1410	Electrical Room Ready for Equipment	0	0				06-Oct-21	08-Sep-21	-20	226																					
SM-1480	East Side Temp Dry-In	0	0				15-Oct-21	17-Nov-21	23	229																					
SM-1460	Start Elevators	0	0	08-Nov-21	18-Nov-21	8			8	49																					
SM-1420	Permanent Power Available	0	0				07-Dec-21	11-Oct-21	-39	184																					
SM-1433	Start Finishes	0	0	14-Dec-21	17-Dec-21	3			3	250																					
SM-1450	MEP-PH-Mechanical Room Buildout Complete	0	0				28-Mar-22	03-Mar-22	-17	119																					
SM-1490	West Side Temp Dry-In	0	0				04-Apr-22	10-Mar-22	-17	114																					

Remaining Level of Effort

Project Baseline Bar

Remaining Work

Actual Level of Effort

Actual Work

Critical Remaining...

Page 1 of 38

SKANSKA

RUSSELL

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report						Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																														
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D																											
	BIM-Lv07-02	Level 07 Clash Coordination	15	11	01-Apr-21 A	07-Dec-20	-79	10-May-21	05-Jan-21	-87	6		Level 07 Clash Coordination																											
	BIM-Lv05-04	Level 05 Field Implementation (Structure Only)	32	4	02-Apr-21 A	30-Nov-20	-85	29-Apr-21	18-Dec-20	-90	13		Level 05 Field Implementation (Structure Only)																											
	BIM-Lv06-03	Level 06 Shop Drawing Approval (Structure Only)	5	5	30-Apr-21	07-Dec-20	-100	06-May-21	28-Dec-20	-90	0		Level 06 Shop Drawing Approval (Structure Only)																											
	BIM-Lv06-04	Level 06 Field Implementation (Structure Only)	32	32	07-May-21	29-Dec-20	-90	22-Jun-21	20-Jan-21	-107	0		Level 06 Field Implementation (Structure Only)																											
	BIM-Lv07-03	Level 07 Shop Drawing Approval (Structure Only)	15	15	11-May-21	06-Jan-21	-87	01-Jun-21	27-Jan-21	-87	17		Level 07 Shop Drawing Approval (Structure Only)																											
	BIM-Lv08-02	Level 08 Clash Coordination	15	15	11-May-21	06-Jan-21	-87	01-Jun-21	03-Feb-21	-82	6		Level 08 Clash Coordination																											
	BIM-Lv05-03x1	Level 05 Shop Drawing Approval (Interior OH Only)	5	5	21-May-21			27-May-21			70		Level 05 Shop Drawing Approval (Interior OH Only)																											
	BIM-Lv05-04x1	Level 05 Field Implementation (Interior Only)	45	45	28-May-21			02-Aug-21			102		Level 05 Field Implementation (Interior Only)																											
	BIM-Lv08-03	Level 08 Shop Drawing Approval (Structure Only)	15	15	02-Jun-21	04-Feb-21	-82	22-Jun-21	25-Feb-21	-82	9		Level 08 Shop Drawing Approval (Structure Only)																											
	BIM-Lv07-04	Level 07 Field Implementation (Structure Only)	25	25	02-Jun-21	28-Jan-21	-87	07-Jul-21	18-Feb-21	-97	6		Level 07 Field Implementation (Structure Only)																											
	BIM-Lv09-02	Level 09 Clash Coordination	20	20	04-Jun-21	04-Feb-21	-84	01-Jul-21	04-Mar-21	-84	6		Level 09 Clash Coordination																											
	BIM-Lv06-03x1	Level 06 Shop Drawing Approval (Interior OH Only)	5	5	16-Jun-21			22-Jun-21			130		Level 06 Shop Drawing Approval (Interior OH Only)																											
	BIM-Lv08-04	Level 08 Field Implementation (Structure Only)	15	15	23-Jun-21	26-Feb-21	-82	14-Jul-21	18-Mar-21	-82	9		Level 08 Field Implementation (Structure Only)																											
	BIM-Lv01-04x1	Level 01 Field Implementation (Interior OH Only)	45	45	28-Jun-21			31-Aug-21			190		Level 01 Field Implementation (Interior OH Only)																											
	BIM-Lv09-03	Level 09 Shop Drawing Approval (Structure Only)	15	15	05-Jul-21	05-Mar-21	-84	23-Jul-21	25-Mar-21	-84	16		Level 09 Shop Drawing Approval (Structure Only)																											
	BIM-PH-02	Level PH Roof Clash Coordination	20	20	05-Jul-21	05-Mar-21	-84	30-Jul-21	01-Apr-21	-84	6		Level PH Roof Clash Coordination																											
	BIM-Lv07-03x1	Level 07 Shop Drawing Approval (Interior OH Only)	5	5	08-Jul-21			14-Jul-21			160		Level 07 Shop Drawing Approval (Interior OH Only)																											
	BIM-Lv09-04	Level 09 Field Implementation (Structure Only)	15	15	26-Jul-21	26-Mar-21	-84	13-Aug-21	15-Apr-21	-84	16		Level 09 Field Implementation (Structure Only)																											
	BIM-Lv02-04x1	Level 02 Field Implementation (Interior OH Only)	45	45	28-Jul-21			30-Sep-21			179		Level 02 Field Implementation (Interior OH Only)																											
	BIM-PH-03	Level PH Roof Shop Drawing Approval	15	15	02-Aug-21	02-Apr-21	-84	20-Aug-21	22-Apr-21	-84	6		Level PH Roof Shop Drawing Approval																											
	BIM-Lv06-04x1	Level 06 Field Implementation (Interior OH Only)	45	45	03-Aug-21			05-Oct-21			102		Level 06 Field Implementation (Interior OH Only)																											
	BIM-Lv08-03x1	Level 08 Shop Drawing Approval (Interior OH Only)	5	5	09-Aug-21			13-Aug-21			183		Level 08 Shop Drawing Approval (Interior OH Only)																											
	BIM-PH-04	Level PH Roof Field Implementation	15	15	23-Aug-21	23-Apr-21	-84	13-Sep-21	13-May-21	-84	6		Level PH Roof Field Implementation																											
	BIM-Lv03-04x1	Level 03 Field Implementation (Interior OH Only)	45	45	23-Aug-21			27-Oct-21			171		Level 03 Field Implementation (Interior OH Only)																											
	BIM-Lv09-03x1	Level 09 Shop Drawing Approval (Interior OH Only)	5	5	07-Sep-21			13-Sep-21			208		Level 09 Shop Drawing Approval (Interior OH Only)																											
BIM-Lv04-04x1	Level 04 Field Implementation (Interior OH Only)	45	45	07-Sep-21			10-Nov-21			171		Level 04 Field Implementation (Interior OH Only)																												
BIM-Lv07-04x1	Level 07 Field Implementation (Interior OH Only)	45	45	06-Oct-21			09-Dec-21			102		Level 07 Field Implementation (Interior OH Only)																												
BIM-Lv08-04x1	Level 08 Field Implementation (Interior OH Only)	45	45	10-Dec-21			15-Feb-22			102		Level 08 Field Implementation (Interior OH Only)																												
BIM-Lv09-04x1	Level 09 Field Implementation (Interior OH Only)	45	45	16-Feb-22			20-Apr-22			102		Level 09 Field Implementation (Interior OH Only)																												
JLL MP SCHEDULE- Last Revised Thur 08.15.19			0	0							0																													
Certificate of Need (CON)			0	0							0																													
Design, Estimating, Owner Approvals			0	0							0																													
Schematic Design (SDs)			0	0							0																													
Design Development (DDs)			0	0							0																													
Guaranteed Maximum Price (GMP)			0	0							0																													
Early Release Package			0	0							0																													
Superstructure / Fit Out Bid Process			0	0							0																													
Construction Documents (CDs)			0	0							0																													
Design			0	0							0																													
Design Assist			0	0							0																													
Entitlements			0	0							0																													
Special Administrative Permit (SAP)			0	0							0																													
Central Atlanta Progress (DRC)			0	0							0																													
Permitting			0	0							0																													
Georgia Department of Community Health			0	0							0																													
Building Permit			0	0							0																													
State Fire Marshall			0	0							0																													
Remaining Level of Effort			Project Baseline Bar			Remaining Work																																		
Actual Level of Effort			Actual Work			Critical Remaining...																																		
Page 3 of 38																																								
SKANSKA RUSSELL																																								

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report				Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																																
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D J																											
PROCUREMENT				590	306	26-Feb-20 A	22-Jul-20	0	13-Jul-22	21-Jun-22	-15	35	13-Jul-22, PRO																											
Group 1 Priority				582	298	26-Feb-20 A	22-Jul-20	0	30-Jun-22	09-Jun-22	-15	41	30-Jun-22, Group																											
Shoring Procurement				0	0							0																												
Early Release				0	0							0																												
Construction Services				0	0							0																												
Auger Cast Pile Procurement				0	0							0																												
Sitework Procurement				0	0							0																												
Early Release				0	0							0																												
Construction Services				0	0							0																												
Concrete Procurement				40	29	09-Apr-21 A	08-Oct-20	-125	07-Jun-21	06-Apr-21	-43	52	07-Jun-21, Concrete Procurement																											
P03a-09.10ax	Review & Approval - SuperStructure - Level 09			15	5	09-Apr-21 A	15-Oct-20	-120	30-Apr-21	04-Nov-20	-121	52	Review & Approval - SuperStructure - Level 09																											
P03a-09.08ax1	Re-review of SuperStructure - Level 07			5	4	12-Apr-21 A			29-Apr-21			5	Re-review of SuperStructure - Level 07																											
P03a-09.09bx	Fabricate - SuperStructure - Level 08			20	14	16-Apr-21 A	22-Oct-20	-120	13-May-21	18-Nov-20	-120	32	Fabricate - SuperStructure - Level 08																											
P03a-14x	Submittals - SuperStructure - Level 10			12	12	26-Apr-21			11-May-21			69	Submittals - SuperStructure - Level 10																											
P03a-09.08bx	Fabricate - SuperStructure - Level 07			20	20	30-Apr-21	08-Oct-20	-140	27-May-21	04-Nov-20	-140	5	Fabricate - SuperStructure - Level 07																											
P03a-09.10bx	Fabricate - SuperStructure - Level 09			20	20	03-May-21	05-Nov-20	-121	28-May-21	04-Dec-20	-121	52	Fabricate - SuperStructure - Level 09																											
P03a-13x	Deliver - SuperStructure - SOG			0	0	07-Jun-21	06-Apr-21	-43			-43	52	Deliver - SuperStructure - SOG																											
Fire Protection Procurement				369	85	26-Feb-20 A	22-Jul-20	0	25-Aug-21	09-Jun-21	-54	96	25-Aug-21, Fire Protection Procurement																											
60 % Design Package				0	0							0																												
80 % Design Package				0	0							0																												
100 % Design Package				369	85	26-Feb-20 A	22-Jul-20	0	25-Aug-21	09-Jun-21	-54	96	25-Aug-21, 100 % Design Package																											
P21a-03	State Fire Marshall & City of Atlanta Permit Review			40	5	26-Feb-20 A		0	30-Apr-21		-277	74	State Fire Marshall & City of Atlanta Permit Review																											
P21a-06	Deliver - Risers & Mains			0	0	26-Apr-21*	20-Oct-20	-128			-128	79	Deliver - Risers & Mains																											
P21a-12x	Fabricate - Fire Pump			80	80	03-May-21			24-Aug-21			96	Fabricate - Fire Pump																											
P21a-10	Fabricate - Branches & Tees			20	20	28-Jul-21	22-Jul-20	-256	24-Aug-21	18-Aug-20	-256	96	Fabricate - Branches & Tees																											
P21a-13x	Deliver - Fire Pump			0	0	25-Aug-21						96	Deliver - Fire Pump																											
P21a-11	Deliver - Branches & Tees			0	0	25-Aug-21	09-Jun-21	-54			-54	96	Deliver - Branches & Tees																											
Masonry				116	58	25-Jan-21 A	01-Oct-20	-76	19-Jul-21	13-Sep-21	39	64	19-Jul-21, Masonry																											
P04a-07	Fabricate - Face Brick			15	58	25-Jan-21 A	12-Nov-20	-46	16-Jul-21	13-Jan-21	-129	64	Fabricate - Face Brick																											
P04a-05	Review & Approval - CMU Shop Drawings			20	0	03-Feb-21 A	01-Oct-20	-83	26-Apr-21	28-Oct-20	-121	51	Review & Approval - CMU Shop Drawings																											
P04a-06x1	Submittals - Brick Shop Drawings			30	8	25-Mar-21 A			05-May-21			84	Submittals - Brick Shop Drawings																											
P04a-09	Fabricate - CMU Block			15	10	29-Mar-21 A	12-Nov-20	-91	07-May-21	13-Jan-21	-81	41	Fabricate - CMU Block																											
P04a-06x2	Review & Approval - Brick Shop Drawings			15	15	06-May-21			26-May-21			84	Review & Approval - Brick Shop Drawings																											
P04a-11	Delivery - CMU Block			0	0	10-Jun-21	30-Jun-21	14			14	19	Delivery - CMU Block																											
P04a-12	Delivery - Face Brick			0	0	19-Jul-21	13-Sep-21	39			39	64	Delivery - Face Brick																											
Framing / Drywall				122	118	20-Apr-21 A	22-Oct-20	-122	12-Oct-21	30-Jun-21	-72	68	12-Oct-21, Framing / Drywall																											
Cold Formed Metal Framing				20	16	20-Apr-21 A	30-Nov-20	-97	18-May-21	18-May-21	0	32	18-May-21, Cold Formed Metal Framing																											
P09a-12	Fabricate Cold Formed Metal Framing			20	16	20-Apr-21 A	30-Nov-20	-97	17-May-21	29-Dec-20	-97	32	Fabricate Cold Formed Metal Framing																											
P09a-13	Deliver Cold Formed Metal Framing			0	0	18-May-21	18-May-21	0			0	32	Deliver Cold Formed Metal Framing																											
Exterior Sheathing				66	62	20-Apr-21 A	05-Nov-20	-112	23-Jul-21	30-Jun-21	-16	87	23-Jul-21, Exterior Sheathing																											
P09a-22	Fabrication Exterior Sheathing			15	11	20-Apr-21 A	05-Nov-20	-112	10-May-21	25-Nov-20	-112	138	Fabrication Exterior Sheathing																											
P09a-23	Deliverer Exterior Sheathing			0	0	23-Jul-21	30-Jun-21	-16			-16	87	Deliverer Exterior Sheathing																											
Interior Metal Stud Framing				55	55	26-Apr-21	22-Oct-20	-126	14-Jul-21	18-May-21	-39	111	14-Jul-21, Interior Metal Stud Framing																											

Remaining Level of Effort

Actual Level of Effort

Project Baseline Bar

Actual Work

Remaining Work

Critical Remaining...

Page 4 of 38

SKANSKA

RUSSELL

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report						Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
	P09a-30	Submittals - Shop Drawings & Calcs - Interior Metal Stud Framing	15	15	26-Apr-21	22-Oct-20	-126	14-May-21	04-Dec-20	-111	126																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															</

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report						Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																					
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Metal Panels		362	306	05-Feb-21 A	01-Oct-20	-85	13-Jul-22	21-Jun-22	-15	28																					
P07c-04	Submittals - Bridge & Penthouse - Metal Panel	40	5	05-Feb-21 A	01-Oct-20	-85	30-Apr-21	25-Nov-20	-106	145	Submittals - Bridge & Penthouse - Metal Panel																				
P07c-06	Review & Approval - Bridge & Penthouse - Metal Panel	15	15	03-May-21	30-Nov-20	-106	21-May-21	29-Dec-20	-101	145	Review & Approval - Bridge & Penthouse - Metal Panel																				
P07c-09	Field Measure - Penthouse - Metal Panel	2	2	29-Nov-21	02-Nov-21	-17	30-Nov-21	03-Nov-21	-17	15	Field Measure - Penthouse - Metal Panel																				
P07c-10	Fabrication - Penthouse - Metal Panel	60	60	01-Dec-21	04-Nov-21	-17	28-Feb-22	02-Feb-22	-17	15	Fabrication - Penthouse - Metal Panel																				
P07c-11	Delivery - Penthouse - Metal Panel	0	0	01-Mar-22	03-Feb-22	-17			-17	15	Delivery - Penthouse - Metal Panel																				
P07c-12	Field Measure - Bridge - Metal Panel	2	2	22-Mar-22	21-Mar-22	-1	23-Mar-22	22-Mar-22	-1	45	Field Measure - Bridge - Metal Panel																				
P07c-13	Fabrication - Bridge - Metal Panel	60	60	24-Mar-22	23-Mar-22	-1	16-Jun-22	15-Jun-22	-1	45	Fabrication - Bridge - Metal Panel																				
P07c-14	Delivery - Bridge - Metal Panel	0	0	13-Jul-22	21-Jun-22	-15			-15	28	Delivery - Bridge - Metal Panel																				
Fireproofing		0	0							0																					
EIFS		261	261	26-Apr-21	15-Oct-20	-131	09-May-22	18-Apr-22	-15	16	09-May-22, EIFS																				
P07f-03	Submittals - EIFS	20	20	26-Apr-21*	15-Oct-20	-131	21-May-21	11-Nov-20	-131	227	Submittals - EIFS																				
P07f-04	Review & Approval - EIFS	15	15	24-May-21	12-Nov-20	-131	14-Jun-21	11-Dec-20	-126	227	Review & Approval - EIFS																				
P07f-05	Fabrication EIFS	15	15	15-Jun-21	14-Dec-20	-126	06-Jul-21	06-Jan-21	-126	227	Fabrication EIFS																				
P07f-06	Delivery EIFS	0	0	09-May-22	18-Apr-22	-15			-15	16	Delivery EIFS																				
Drs, Frms & Hrdw - Material		210	205	19-Apr-21 A	15-Oct-20	-126	17-Feb-22	28-Jan-22	-14	75	17-Feb-22, Drs, Frms & Hrdw																				
P08a-04	Review & Approval - Early Release Material (HM Frames)	15	10	19-Apr-21 A	15-Oct-20	-126	07-May-21	04-Nov-20	-126	50	Review & Approval - Early Release Material (HM Frames)																				
P08a-05	Fabrication - Early Release Material (HM Frames)	25	25	10-May-21	05-Nov-20	-126	14-Jun-21	11-Dec-20	-126	50	Fabrication - Early Release Material (HM Frames)																				
P08a-06	Submittals - Drs, Frms & Hrdw - Shop Drawings	40	40	07-Jun-21*	15-Oct-20	-160	02-Aug-21	11-Dec-20	-160	72	Submittals - Drs, Frms & Hrdw - Shop Drawings																				
P08a-07	Submittals - Samples (Door Finish)	30	30	07-Jun-21*	15-Oct-20	-160	19-Jul-21	25-Nov-20	-160	82	Submittals - Samples (Door Finish)																				
P08a-08	Delivery - Early Release Material (HM Frames)	0	0	29-Jul-21	30-Jun-21	-20			-20	19	Delivery - Early Release Material (HM Frames)																				
P08a-09	Review & Approval - Drs, Frms & Hrdw - Shop Drawings	15	15	03-Aug-21	14-Dec-20	-160	23-Aug-21	13-Jan-21	-155	72	Review & Approval - Drs, Frms & Hrdw - Shop Drawings																				
P08a-10	Fabrication - Wood Doors & Hrdw	50	50	24-Aug-21	14-Jan-21	-155	02-Nov-21	26-Mar-21	-154	146	Fabrication - Wood Doors & Hrdw																				
P08a-11	Fabrication - HM Doors & Hrdw	30	30	24-Aug-21	14-Jan-21	-155	05-Oct-21	26-Feb-21	-154	72	Fabrication - HM Doors & Hrdw																				
P08a-12	Delivery - HM Doors & Hrdw	0	0	12-Oct-21	16-Jun-21	-82			-82	68	Delivery - HM Doors & Hrdw																				
P08a-13	Delivery - Wood Doors & Hrdw	0	0	17-Feb-22	28-Jan-22	-14			-14	75	Delivery - Wood Doors & Hrdw																				
Facade Access Equipment (Ro of Tie-Backs)		0	0							0																					
Parking Control Equipment		105	105	26-Apr-21	07-Dec-20	-96	23-Sep-21	18-May-21	-89	226	23-Sep-21, Parking Control Equipment																				
P11b-05	Fabrication Parking Controls	20	20	26-Apr-21	07-Dec-20	-96	21-May-21	06-Jan-21	-96	311	Fabrication Parking Controls																				
P11b-06	Delivery Parking Controls	0	0	23-Sep-21	18-May-21	-89			-89	226	Delivery Parking Controls																				
Group 3 Priority		338	298	01-Mar-21 A	22-Jul-20	-151	30-Jun-22	20-Jun-22	-8	43	30-Jun-22, Group 3 Priority																				
Millwork & Wood Paneling		335	297	03-Mar-21 A	08-Oct-20	-98	29-Jun-22	08-Jun-22	-15	4	29-Jun-22, Millwork & Wood Paneling																				
P06b-03	Submittals - Samples - Millwork & Wood Paneling	30	5	03-Mar-21 A	08-Oct-20	-98	30-Apr-21	18-Nov-20	-111	19	Submittals - Samples - Millwork & Wood Paneling																				
P06b-04	Submittals - Shop Drawings - Millwork & Wood Paneling	40	5	03-Mar-21 A	08-Oct-20	-98	30-Apr-21	04-Dec-20	-101	19	Submittals - Shop Drawings - Millwork & Wood Paneling																				
P06b-05	Review & Approval - Millwork & Wood Paneling	40	40	03-May-21	07-Dec-20	-101	28-Jun-21	06-Jan-21	-121	19	Review & Approval - Millwork & Wood Paneling																				
P06b-10	Confirm Hold-To Dimensions - Casework	5	5	29-Jun-21	24-Feb-22	164	06-Jul-21	09-Mar-22	169	19	Confirm Hold-To Dimensions - Casework																				
P06b-11	Fabrication - Casework	50	50	07-Jul-21	10-Mar-22	169	15-Sep-21	18-May-22	169	156	Fabrication - Casework																				
P06b-06	Field Measure - Casework - Ground Floor	2	2	27-Dec-21	06-Dec-21	-14	28-Dec-21	07-Dec-21	-14	81	Field Measure - Casework - Ground Floor																				
P06b-07	Field Measure - Wood Paneling	4	4	27-Dec-21	06-Dec-21	-14	30-Dec-21	09-Dec-21	-14	68	Field Measure - Wood Paneling																				
P06b-08	Fabrication - Casework - Ground Floor	15	15	29-Dec-21	08-Dec-21	-14	20-Jan-22	29-Dec-21	-14	81	Fabrication - Casework - Ground Floor																				
P06b-09	Fabrication - Wood Paneling	60	60	03-Jan-22	10-Dec-21	-14	29-Mar-22	09-Mar-22	-14	68	Fabrication - Wood Paneling																				
P06b-12	Deliver - Casework - Ground Floor	0	0	01-Feb-22	11-Jan-22	-14			-14	74	Deliver - Casework - Ground Floor																				
P06b-13	Delivery - Casework	0	0	28-Mar-22	14-Apr-22	13			13	0	Delivery - Casework																				
P06b-14	Delivery - Wood Paneling	0	0	29-Jun-22	08-Jun-22	-15			-15	4	Delivery - Wood Paneling																				
Division 08 - Openings		264	242	25-Mar-21 A	15-Oct-20	-109	12-Apr-22	22-Apr-22	8	20	12-Apr-22, Division 08 - Openings																				
Remaining Level of Effort		Project Baseline Bar		Remaining Work		Actual Level of Effort		Actual Work		Critical Remaining...																					

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	Gantt Chart																							
Division 09 - Finishes	Interior Glazing		130	130	04-Oct-21	15-Oct-20	-243	12-Apr-22	22-Apr-22	8	20	12-Apr-22, Interior Glazing																							
	P08e-03	Submittals - Interior Glazing	40	40	04-Oct-21*	15-Oct-20	-243	30-Nov-21	11-Dec-20	-243	30	Submittals - Interior Glazing																							
	P08e-04	Review & Approval - Interior Glazing	20	20	01-Dec-21	14-Dec-20	-243	29-Dec-21	13-Jan-21	-243	30	Review & Approval - Interior Glazing																							
	P08e-05	Fabrication Interior Glazing	60	60	30-Dec-21	14-Jan-21	-243	28-Mar-22	09-Apr-21	-242	30	Fabrication Interior Glazing																							
	P08e-06	Delivery Interior Glazing	0	0	12-Apr-22	22-Apr-22	8			8	20	12-Apr-22, ICU Doors																							
	ICU Doors		242	242	26-Apr-21	30-Dec-20	-81	12-Apr-22	22-Apr-22	8	20	12-Apr-22, ICU Doors																							
	P08f-05	Fabrication ICU Doors	30	30	26-Apr-21	30-Dec-20	-81	07-Jun-21	26-Feb-21	-70	232	Fabrication ICU Doors																							
	P08f-06	Delivery ICU Doors	0	0	12-Apr-22	22-Apr-22	8			8	20	Delivery ICU Doors																							
	Smoke & Fire Doors		189	167	25-Mar-21 A	19-Nov-20	-84	22-Dec-21	02-Dec-21	-14	91	22-Dec-21, Smoke & Fire Doors																							
	P08g-05	Fabrication Smoke & Fire Doors	60	38	25-Mar-21 A	19-Nov-20	-84	17-Jun-21	19-Feb-21	-83	220	Fabrication Smoke & Fire Doors																							
	P08g-06	Delivery Smoke & Fire Doors	0	0	22-Dec-21	02-Dec-21	-14			-14	91	Delivery Smoke & Fire Doors																							
	Division 09 - Finishes		288	266	12-Mar-21 A	15-Oct-20	-100	16-May-22	05-May-22	-7	69	16-May-22, Division 09 - Finishes																							
	Ceramic Tile		83	83	13-Sep-21	29-Oct-20	-218	12-Jan-22	21-Dec-21	-14	79	12-Jan-22, Ceramic Tile																							
	P09b-03	Submittals - Ceramic Tile	25	25	13-Sep-21*	29-Oct-20	-218	15-Oct-21	04-Dec-20	-218	92	Submittals - Ceramic Tile																							
	P09b-04	Review & Approval - Ceramic Tile	30	30	18-Oct-21	07-Dec-20	-218	30-Nov-21	06-Jan-21	-228	92	Review & Approval - Ceramic Tile																							
	P09b-05	Fabrication Ceramic Tile	15	15	01-Dec-21	07-Jan-21	-228	21-Dec-21	28-Jan-21	-228	92	Fabrication Ceramic Tile																							
	P09b-06	Delivery Ceramic Tile	0	0	12-Jan-22	21-Dec-21	-14			-14	79	Delivery Ceramic Tile																							
	Resinous Flooring		90	90	20-Sep-21	29-Oct-20	-223	31-Jan-22	04-Jan-22	-18	143	31-Jan-22, Resinous Flooring																							
	P09c-03	Submittals - Resinous Flooring	20	20	20-Sep-21*	29-Oct-20	-223	15-Oct-21	25-Nov-20	-223	168	Submittals - Resinous Flooring																							
	P09c-04	Review & Approval - Resinous Flooring	30	30	18-Oct-21	30-Nov-20	-223	30-Nov-21	29-Dec-20	-233	168	Review & Approval - Resinous Flooring																							
	P09c-05	Fabrication Resinous Flooring	15	15	01-Dec-21	30-Dec-20	-233	21-Dec-21	21-Jan-21	-233	168	Fabrication Resinous Flooring																							
	P09c-06	Delivery Resinous Flooring	0	0	31-Jan-22	04-Jan-22	-18			-18	143	Delivery Resinous Flooring																							
	Terrazzo Flooring		174	174	03-Sep-21	15-Oct-20	-223	16-May-22	25-Apr-22	-15	4	16-May-22, Terrazzo Flooring																							
	P09d-03	Submittals - Terrazzo	30	30	03-Sep-21*	15-Oct-20	-223	15-Oct-21	25-Nov-20	-223	98	Submittals - Terrazzo																							
	P09d-04	Review & Approval - Terrazzo	30	30	18-Oct-21	30-Nov-20	-223	30-Nov-21	29-Dec-20	-233	98	Review & Approval - Terrazzo																							
	P09d-05	Fabrication Terrazzo	20	20	01-Dec-21	30-Dec-20	-233	29-Dec-21	28-Jan-21	-233	98	Fabrication Terrazzo																							
	P09d-06	Delivery Terrazzo	0	0	16-May-22	25-Apr-22	-15			-15	4	Delivery Terrazzo																							
	Resilient Flooring & Base		198	185	07-Apr-21 A	30-Nov-20	-88	20-Jan-22	29-Dec-21	-14	74	20-Jan-22, Resilient Flooring & Base																							
	P09g-04	Review & Approval - Resilient Flooring & Base	20	7	07-Apr-21 A	30-Nov-20	-88	04-May-21	29-Dec-20	-88	237	Review & Approval - Resilient Flooring & Base																							
	P09g-05	Fabrication Resilient Flooring & Base	15	15	05-May-21	30-Dec-20	-88	25-May-21	21-Jan-21	-88	237	Fabrication Resilient Flooring & Base																							
	P09g-06	Delivery Resilient Flooring & Base	0	0	20-Jan-22	29-Dec-21	-14			-14	74	Delivery Resilient Flooring & Base																							
	Acoustical Panels		268	246	25-Mar-21 A	07-Dec-20	-74	18-Apr-22	05-May-22	13	13	18-Apr-22, Acoustical Panels																							
	P09h-05	Fabrication Acoustical Panels	30	8	25-Mar-21 A	07-Dec-20	-74	05-May-21	11-Dec-20	-99	251	Fabrication Acoustical Panels																							
	P09h-06	Delivery Acoustical Panels	0	0	18-Apr-22	05-May-22	13			13	13	Delivery Acoustical Panels																							
	Painting		29	34	12-Mar-21 A	30-Nov-20	-70	14-Jun-21	15-Jul-21	22	35	14-Jun-21, Painting																							
	P09i-04	Review & Approval - Paint	20	10	12-Mar-21 A	30-Nov-20	-70	07-May-21	29-Dec-20	-91	49	Review & Approval - Paint																							
	P09i-05	Fabrication Paint	10	10	10-May-21	30-Dec-20	-91	21-May-21	13-Jan-21	-91	49	Fabrication Paint																							
	P09i-06	Delivery Paint	0	0	14-Jun-21	15-Jul-21	22			22	35	Delivery Paint																							
	Division 10 - Specialties		269	269	07-Jun-21	05-Nov-20	-145	30-Jun-22	09-Jun-22	-15	43	30-Jun-22, Division 10 - Specialties																							
	Toilet Partitions & Accessories		130	130	07-Jun-21	05-Nov-20	-145	10-Dec-21	08-Feb-22	39	68	10-Dec-21, Toilet Partitions & Accessories																							
	P10c-03	Submittals - Toilet Partition & Accessories	30	30	07-Jun-21*	05-Nov-20	-145	19-Jul-21	18-Dec-20	-145	88	Submittals - Toilet Partition & Accessories																							
	P10c-04	Review & Approval - Toilet Partition & Accessories	20	20	20-Jul-21	21-Dec-20	-145	16-Aug-21	21-Jan-21	-145	88	Review & Approval - Toilet Partition & Accessories																							
	P10c-05	Fabrication Toilet Partition & Accessories	60	60	17-Aug-21	22-Jan-21	-145	09-Nov-21	16-Apr-21	-144	88	Fabrication Toilet Partition & Accessories																							
	P10c-06	Delivery Toilet Partition & Accessories	0	0	10-Dec-21	08-Feb-22	39			39	68	Delivery Toilet Partition & Accessories																							
	Signage		100	100	10-Jan-22	05-Nov-20	-294	02-Jun-22	04-Nov-21	-143	63	02-Jun-22, Signage																							
P10d-03	Submittals - Signage	30	30	10-Jan-22*	05-Nov-20	-294	22-Feb-22	18-Dec-20	-294	63	Submittals - Signage																								
P10d-04	Review & Approval - Signage	20	20	23-Feb-22	21-Dec-20	-294	22-Mar-22	21-Jan-21	-294	63	Review & Approval - Signage																								
P10d-05	Fabrication Signage	50	50	23-Mar-22	22-Jan-21	-294	01-Jun-22	02-Apr-21	-293	63	Fabrication Signage																								

[illegible]

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	Gantt Chart																													
Activity ID	Activity Name	CFMF	40	39	23-Apr-21 A	30-Nov-20	-100	18-Jun-21	04-Dec-20	-135	4	18-Jun-21, CFMF																													
		MU-09ax3	Fabrication - Mock-Up - CFMF	10	9	23-Apr-21 A			06-May-21			27	Fabrication - Mock-Up - CFMF																												
		MU-09ax4	Delivery - Mock-Up - CFMF	0	0	07-May-21						27	Delivery - Mock-Up - CFMF																												
		MU-08b	Set HM Frame (Original Activity, No Frame Shown on MU Plan)	0	0	10-Jun-21	30-Nov-20	-133	10-Jun-21	30-Nov-20	-132	11	Set HM Frame (Original Activity, No Frame Shown on MU Plan)																												
		MU-09a	Install - Mock-Up - Exterior Framing & Sheathing	7	7	10-Jun-21	30-Nov-20	-133	18-Jun-21	04-Dec-20	-135	4	Install - Mock-Up - Exterior Framing & Sheathing																												
		Waterproofing		56	55	23-Apr-21 A	07-Dec-20	-95	13-Jul-21	02-Feb-21	-113	112	13-Jul-21, Waterproofing																												
		MU-07ax3	Fabrication - Mock-Up - Waterproofing	15	14	23-Apr-21 A			13-May-21			29	Fabrication - Mock-Up - Waterproofing																												
		MU-07ax4	Delivery - Mock-Up - Waterproofing	0	0	14-May-21						29	Delivery - Mock-Up - Waterproofing																												
		MU-07a-1	Install - Mock-Up - Air Barrier	3	3	21-Jun-21	07-Dec-20	-135	23-Jun-21	09-Dec-20	-135	4	Install - Mock-Up - Air Barrier																												
		MU-07a-2	Install - Mock-Up - Misc. Joint Sealant	5	5	07-Jul-21	27-Jan-21	-113	13-Jul-21	02-Feb-21	-113	112	Install - Mock-Up - Misc. Joint Sealant																												
		DAFS (Stucco)		56	55	23-Apr-21 A			13-Jul-21			296	13-Jul-21, DAFS (Stucco)																												
		MU-07fx1	Submittals - Mock-Up Shop Drawings - DAFS	10	9	23-Apr-21 A			06-May-21			307	Submittals - Mock-Up Shop Drawings - DAFS																												
		MU-07fx2	Review & Approval - Mock-Up Shop Drawings - DAFS	15	15	07-May-21			27-May-21			307	Review & Approval - Mock-Up Shop Drawings - DAFS																												
		MU-07fx3	Fabrication - Mock-Up - DAFS	15	15	28-May-21			18-Jun-21			307	Fabrication - Mock-Up - DAFS																												
		MU-07fx4	Delivery - Mock-Up - DAFS	0	0	21-Jun-21						307	Delivery - Mock-Up - DAFS																												
		MU-07fx5	Install - Mock-Up - DAFS	5	5	07-Jul-21			13-Jul-21			296	Install - Mock-Up - DAFS																												
		Masonry		50	50	26-Apr-21	12-Nov-20	-111	06-Jul-21	26-Jan-21	-113	112	06-Jul-21, Masonry																												
		P04a-08	Fabricate - Mock-Up - Masonry	39	39	26-Apr-21	12-Nov-20	-111	18-Jun-21	13-Jan-21	-110	115	Fabricate - Mock-Up - Masonry																												
		P04a-10	Deliver - Mock-Up - Masonry	0	0		14-Jan-21	-110	18-Jun-21		-110	115	Deliver - Mock-Up - Masonry																												
		MU-04a	Install - Mock-Up - Masonry	8	8	24-Jun-21	14-Jan-21	-113	06-Jul-21	26-Jan-21	-113	112	Install - Mock-Up - Masonry																												
		Metal Panels		55	55	26-Apr-21	14-Dec-20	-91	13-Jul-21	18-Mar-21	-81	112	13-Jul-21, Metal Panels																												
		P07c-07	Fabrication - Mock-Up - Metal Panel	39	39	26-Apr-21	14-Dec-20	-91	18-Jun-21	12-Mar-21	-69	123	Fabrication - Mock-Up - Metal Panel																												
		P07c-08	Delivery - Mock-Up - Metal Panel	0	0		15-Mar-21	-80	06-Jul-21		-80	112	Delivery - Mock-Up - Metal Panel																												
		MU-07c-2	Install - Mock-Up - Metal Panel	5	5	07-Jul-21	15-Mar-21	-80	13-Jul-21	18-Mar-21	-81	112	Install - Mock-Up - Metal Panel																												
		Roofing		0	0							0	29-Jun-21, Glazing																												
		Glazing		84	46	22-Feb-21 A	10-Dec-20	-48	29-Jun-21	15-Dec-20	-135	4	Fabrication - Mock-Up - Curtainwall																												
		MU-08dx3	Fabrication - Mock-Up - Curtainwall	65	25	22-Feb-21 A			28-May-21			21	Install - Mock-Up - Curtainwall																												
		MU-08d	Install - Mock-Up - Curtainwall	4	4	24-Jun-21	10-Dec-20	-135	29-Jun-21	15-Dec-20	-135	4	Delivery - Mock-Up - Curtainwall																												
		P07c-19x	Delivery - Mock-Up - Curtainwall	0	0	24-Jun-21						4																													
		SPECIAL INSPECTIONS			208	198	12-Apr-21 A	22-Oct-20	-116	08-Feb-22	21-Jan-22	-12	64	08-Feb-22, SPECIAL INSPECTIONS																											
		Reinforcing Steel Placement			0	0							0																												
		Cast-in-Place & Post Tensioned Concrete Work			0	0							0																												
		Welding of Reinforcing Steel			0	0							0																												
		Concrete Embeds			0	0							0																												
		High-Strength Bolting			178	178	24-May-21	22-Oct-20	-146	08-Feb-22	21-Jan-22	-12	34	08-Feb-22, High-Strength Bolting																											
		SI-HSB-01			1	1	24-May-21	22-Oct-20	-146	24-May-21	22-Oct-20	-146	211	Pre-Installation Meeting																											
		SI-HSB-02			0	0	08-Feb-22	21-Jan-22	-12			-12	34	1st In Place Inspection																											
		Welding of Structural Steel			80	80	24-May-21	22-Oct-20	-146	16-Sep-21	19-Oct-21	23	162	16-Sep-21, Welding of Structural Steel																											
		SI-SS-01			1	1	24-May-21	22-Oct-20	-146	24-May-21	22-Oct-20	-146	241	Pre-Installation Meeting																											
		SI-SS-02			0	0	16-Sep-21	19-Oct-21	23			23	162	1st In Place Inspection																											
Compacted Earth Fill			0	0							0																														
Pile Foundations			0	0							0																														
Cold-Formed Metal Framing			13	3	12-Apr-21 A	30-Nov-20	-91	29-Apr-21	18-May-21	13	45	29-Apr-21, Cold-Formed Metal Framing																													
SI-MF-01			1	3	12-Apr-21 A	30-Nov-20	-91	28-Apr-21	30-Nov-20	-103	45	Pre-Installation Meeting																													
SI-MF-02			0	0	29-Apr-21	18-May-21	13			13	45	1st In Place Inspection																													

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report				Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																																
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D																											
CONSTRUCTION				536	411	10-Feb-20 A	22-Jul-20	114	12-Dec-22	12-Dec-22	0	0																												
Demolition & Geotech				0	0							0																												
Sitework & Utilities				5	5	10-May-21	29-Jan-21	-71	14-May-21	04-Feb-21	-71	69	▼ 14-May-21, Sitework & Utilities																											
Utilities				5	5	10-May-21	29-Jan-21	-71	14-May-21	04-Feb-21	-71	69	▼ 14-May-21, Utilities																											
UF-1300	Water & Fire Main Installation	5	5	10-May-21*	29-Jan-21			-71	14-May-21	04-Feb-21	-71	69	▮ Water & Fire Main Installation																											
Auger Cast Piles				0	0							0																												
Augercast				0	0							0																												
Structural				352	227	23-Oct-20 A	16-Oct-20	-5	21-Mar-22	24-Feb-22	-17	184	→ 21-Mar-22, Structural																											
ED-3305	Elevated Decks Formwork - 1 - 10	224	97	23-Oct-20 A	16-Oct-20			-5	10-Sep-21	23-Sep-21	9	23	▮ ▮																											

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D																											
Level 3 West	Level 3 West		6	6	20-May-21	14-Jun-21	16	27-May-21	21-Jun-21	16	57	27-May-21, Level 3 West																											
	ED-L3-3961	Set / Pour West Stair #2/#3 (3rd-4th)	6	6	20-May-21	14-Jun-21	16	27-May-21	21-Jun-21	16	57	Set / Pour West Stair #2/#3 (3rd-4th)																											
	Elevated Decks Level 4		15	15	17-May-21	10-May-21	-5	07-Jun-21	29-Jun-21	16	58	07-Jun-21, Elevated Decks Level 4																											
	Level 4 East		3	3	17-May-21	10-May-21	-5	19-May-21	12-May-21	-5	70	19-May-21, Level 4 East																											
	ED-L4-5365	Set / Pour East Stair #1 (4th-5th)	3	3	17-May-21	10-May-21	-5	19-May-21	12-May-21	-5	70	Set / Pour East Stair #1 (4th-5th)																											
	Level 4 West		6	6	28-May-21	22-Jun-21	16	07-Jun-21	29-Jun-21	16	57	07-Jun-21, Level 4 West																											
	ED-L4-5367	Set / Pour West Stair #2/#3 (4th-5th)	6	6	28-May-21	22-Jun-21	16	07-Jun-21	29-Jun-21	16	57	Set / Pour West Stair #2/#3 (4th-5th)																											
	Elevated Decks Level 5		47	44	05-Apr-21 A	10-Feb-21	-38	25-Jun-21	20-May-21	-25	367	25-Jun-21, Elevated Decks Level 5																											
	Level 5		47	44	05-Apr-21 A	10-Feb-21	-38	25-Jun-21	20-May-21	-25	367	25-Jun-21, Level 5																											
	ED-L5-4350	Level 5 East - Form P2	5	4	05-Apr-21 A	11-Feb-21	-37	29-Apr-21	18-Feb-21	-50	407	Level 5 East - Form P2																											
	ED-L5-4522	Level 5 West - Rebar P5	3	8	14-Apr-21 A	16-Mar-21	-21	05-May-21	19-Mar-21	-33	19	Level 5 West - Rebar P5																											
	ED-L5-4380	Level 5 East - Form P3	5	10	15-Apr-21 A	22-Feb-21	-38	07-May-21	26-Feb-21	-50	13	Level 5 East - Form P3																											
	ED-L5-4360	Level 5 East - Rebar P2	3	10	20-Apr-21 A	19-Feb-21	-42	07-May-21	24-Feb-21	-52	2	Level 5 East - Rebar P2																											
	ED-L5-4402	Level 5 East - Form P4	5	10	22-Apr-21 A	01-Mar-21	-38	07-May-21	05-Mar-21	-45	4	Level 5 East - Form P4																											
	ED-L5-4330	Level 5 East - Rebar P1	3	7	23-Apr-21 A	10-Feb-21	-52	04-May-21	16-Feb-21	-55	4	Level 5 East - Rebar P1																											
	ED-L5-4527a	Cure L5-P6	7	3	24-Apr-21 A	01-Apr-21	-23	27-Apr-21	05-Apr-21	-22	16	Cure L5-P6																											
	ED-L5-4390	Level 5 East - Rebar P3	3	3	26-Apr-21	01-Mar-21	-40	28-Apr-21	04-Mar-21	-39	13	Level 5 East - Rebar P3																											
	ED-L5-4403	Level 5 East - Rebar P4	12	12	26-Apr-21	08-Mar-21	-35	11-May-21	11-Mar-21	-43	10	Level 5 East - Rebar P4																											
	ED-L5-4391x	Level 5 East - Rebar P3 + 1 day	1	1	29-Apr-21	05-Mar-21	-39	29-Apr-21	05-Mar-21	-39	13	Level 5 East - Rebar P3 + 1 day																											
	ED-L5-4400	Level 5 East - Pour P3	1	1	30-Apr-21	08-Mar-21	-39	30-Apr-21	08-Mar-21	-39	13	Level 5 East - Pour P3																											
	ED-L5-4331x	Level 5 East - Rebar P1 + 1 day	1	1	05-May-21	17-Feb-21	-55	05-May-21	17-Feb-21	-55	4	Level 5 East - Rebar P1 + 1 day																											
	ED-L5-4340	Level 5 East - Pour P1	1	1	06-May-21	18-Feb-21	-55	06-May-21	18-Feb-21	-55	4	Level 5 East - Pour P1																											
	ED-L5-4522x	Level 5 West - Rebar P5 + 1 day	1	1	06-May-21	22-Mar-21	-33	06-May-21	22-Mar-21	-33	19	Level 5 West - Rebar P5 + 1 day																											
	ED-L5-4523	Level 5 West - Pour P5	1	1	07-May-21	23-Mar-21	-33	07-May-21	23-Mar-21	-33	19	Level 5 West - Pour P5																											
	ED-L5-4341	Cure L5-P1	7	7	07-May-21	19-Feb-21	-77	13-May-21	23-Feb-21	-79	38	Cure L5-P1																											
	ED-L5-4523a	Cure L5-P5	7	7	08-May-21	24-Mar-21	-45	14-May-21	28-Mar-21	-47	30	Cure L5-P5																											
	ED-L5-4361x	Level 5 East - Rebar P2 + 1 day	1	1	10-May-21	25-Feb-21	-52	10-May-21	25-Feb-21	-52	2	Level 5 East - Rebar P2 + 1 day																											
	ED-L5-4370	Level 5 East - Pour P2	1	1	11-May-21	26-Feb-21	-52	11-May-21	26-Feb-21	-52	2	Level 5 East - Pour P2																											
	ED-L5-4371	Cure L5-P2	7	7	12-May-21	27-Feb-21	-74	18-May-21	03-Mar-21	-76	35	Cure L5-P2																											
	ED-L5-4403x	Level 5 East - Rebar P4 + 1 day	1	1	12-May-21	12-Mar-21	-43	12-May-21	12-Mar-21	-43	10	Level 5 East - Rebar P4 + 1 day																											
	ED-L5-4404	Level 5 East - Pour P4	1	1	13-May-21	15-Mar-21	-43	13-May-21	15-Mar-21	-43	10	Level 5 East - Pour P4																											
	ED-L5-4405	Cure L5-P4	7	7	14-May-21	16-Mar-21	-59	20-May-21	20-Mar-21	-61	31	Cure L5-P4																											
	ED-L5-4401	Cure L5-P3	7	7	15-May-21	09-Mar-21	-67	21-May-21	13-Mar-21	-69	30	Cure L5-P3																											
	ED-L5-5364	Set / Pour East Stair #1 (5th-6th)	3	3	11-Jun-21	13-May-21	-20	15-Jun-21	17-May-21	-20	55	Set / Pour East Stair #1 (5th-6th)																											
	ED-L4-5368	Set / Pour West Stair #2/#3 (5th-6th)	6	6	18-Jun-21	13-May-21	-25	25-Jun-21	20-May-21	-25	49	Set / Pour West Stair #2/#3 (5th-6th)																											
	Elevated Decks Level 6		41	41	12-May-21	06-Apr-21	-26	09-Jul-21	22-Jun-21	-12	46	09-Jul-21, Elevated Decks Level 6																											
	Level 6		41	41	12-May-21	06-Apr-21	-26	09-Jul-21	22-Jun-21	-12	46	09-Jul-21, Level 6																											
	ED-L6-4560	Level 6 East - Form P1	4	4	12-May-21	06-Apr-21	-26	17-May-21	09-Apr-21	-26	2	Level 6 East - Form P1																											
	ED-L6-4590	Level 6 East - Form P2	5	5	20-May-21	12-Apr-21	-28	26-May-21	16-Apr-21	-28	0	Level 6 East - Form P2																											
	ED-L6-4570	Level 6 East - Rebar P1	2	2	21-May-21	12-Apr-21	-29	24-May-21	13-Apr-21	-29	0	Level 6 East - Rebar P1																											
ED-L6-4571x	Level 6 East - Rebar P1 + 1 day	1	1	25-May-21	14-Apr-21	-29	25-May-21	14-Apr-21	-29	0	Level 6 East - Rebar P1 + 1 day																												
ED-L6-4580	Level 6 East - Pour P1	1	1	26-May-21	15-Apr-21	-29	26-May-21	15-Apr-21	-29	0	Level 6 East - Pour P1																												
ED-L6-4600	Level 6 East - Rebar P2	2	2	28-May-21	19-Apr-21	-29	01-Jun-21	21-Apr-21	-28	6	Level 6 East - Rebar P2																												
ED-L6-4620	Level 6 East - Form P3	4	4	28-May-21	20-Apr-21	-28	03-Jun-21	23-Apr-21	-28	0	Level 6 East - Form P3																												
ED-L6-4601x	Level 6 East - Rebar P2 + 1 day	1	1	02-Jun-21	22-Apr-21	-28	02-Jun-21	22-Apr-21	-28	6	Level 6 East - Rebar P2 + 1 day																												
ED-L6-4610	Level 6 East - Pour P2	1	1	03-Jun-21	23-Apr-21	-28	03-Jun-21	23-Apr-21	-28	6	Level 6 East - Pour P2																												
ED-L6-4630	Level 6 East - Rebar P3	2	2	07-Jun-21	26-Apr-21	-29	08-Jun-21	27-Apr-21	-29	9	Level 6 East - Rebar P3																												
ED-L6-4642	Level 6 West - Form P4	5	5	07-Jun-21	26-Apr-21	-29	11-Jun-21	30-Apr-21	-29	6	Level 6 West - Form P4																												

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report							Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
	ED-L6-4631x	Level 6 East - Rebar P3 + 1 day	1	1	09-Jun-21	28-Apr-21	-29	09-Jun-21	28-Apr-21	-29	9																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										


Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D J																											
ED-LR-5570 ED-LR-5590 ED-LR-5591x ED-LR-5600 Pour Strips ED-6030 ED-6020 ED-6010 ED-6000 Split Slabs ED-6040 ED-6050 ED-6060 ED-6070 Remove Reshores Remove Reshores - East RR-1010 RR-1020 RR-1000 RR-1281 RR-1055 RR-1040 RR-1050 RR-1282 RR-1030 RR-1085 RR-1070 RR-1080 RR-1060 RR-1115 RR-1100 RR-1110 RR-1090 RR-1120 RR-1130 RR-1145 RR-1140 RR-1150 RR-1160 RR-1170 RR-1180 RR-1190 RR-1200 RR-1210 RR-1220 RR-1230 RR-1260	ED-LR-5570	Level R - Pour P2	1	1	08-Sep-21	17-Sep-21	7	08-Sep-21	17-Sep-21	7	6	Level R - Pour P2																											
	ED-LR-5590	Level R - Rebar P3	1	1	08-Sep-21	20-Sep-21	8	08-Sep-21	21-Sep-21	9	23	Level R - Rebar P3																											
	ED-LR-5591x	Level R - Rebar P3 + 1 day	1	1	09-Sep-21	22-Sep-21	9	09-Sep-21	22-Sep-21	9	23	Level R - Rebar P3 + 1 day																											
	ED-LR-5600	Level R - Pour P3	1	1	10-Sep-21	23-Sep-21	9	10-Sep-21	23-Sep-21	9	23	Level R - Pour P3																											
	Pour Strips		73	72	23-Apr-21 A	23-Jun-21	42	05-Aug-21	05-Aug-21	0	6	05-Aug-21, Pour Strips																											
	ED-6030	Level 1 Pour Strip	5	22	23-Apr-21 A	30-Jul-21	68	25-May-21	05-Aug-21	50	38	Level 1 Pour Strip																											
	ED-6020	Level 2 Pour Strip	5	5	27-May-21	20-Jul-21	36	03-Jun-21	26-Jul-21	36	37	Level 2 Pour Strip																											
	ED-6010	Level 3 Pour Strip	8	8	15-Jun-21	08-Jul-21	16	24-Jun-21	14-Jul-21	13	30	Level 3 Pour Strip																											
	ED-6000	Level 4 Pour Strip	5	5	30-Jul-21	23-Jun-21	-26	05-Aug-21	29-Jun-21	-26	6	Level 4 Pour Strip																											
	Split Slabs		78	78	28-Jun-21	13-Aug-21	33	15-Oct-21	20-Oct-21	3	229	15-Oct-21, Split Slabs																											
	ED-6040	Level 4 Split Slab Waterproofing	5	5	28-Jun-21	13-Aug-21	33	02-Jul-21	19-Aug-21	33	297	Level 4 Split Slab Waterproofing																											
	ED-6050	Level 4 Split Slab Topping Slab	5	5	06-Jul-21	20-Aug-21	33	12-Jul-21	26-Aug-21	33	297	Level 4 Split Slab Topping Slab																											
	ED-6060	Level 1 Split Slab Waterproofing	18	18	24-Aug-21	27-Aug-21	3	17-Sep-21	22-Sep-21	3	19	Level 1 Split Slab Waterproofing																											
	ED-6070	Level 1 Split Slab Topping Slab	20	20	20-Sep-21	23-Sep-21	3	15-Oct-21	20-Oct-21	3	105	Level 1 Split Slab Topping Slab																											
	Remove Reshores		109	108	23-Apr-21 A	24-Feb-21	-42	28-Sep-21	12-Oct-21	11	35	28-Sep-21, Remove Reshores																											
	Remove Reshores - East		109	108	23-Apr-21 A	24-Feb-21	-42	28-Sep-21	12-Oct-21	11	33	28-Sep-21, Remove Reshores - East																											
	RR-1010	Level 1 East P2 Remove Reshores	2	17	23-Apr-21 A	08-Mar-21	-34	18-May-21	09-Mar-21	-50	18	Level 1 East P2 Remove Reshores																											
	RR-1020	Level 1 East P3 Remove Reshores	2	2	19-May-21	23-Mar-21	-41	20-May-21	24-Mar-21	-41	18	Level 1 East P3 Remove Reshores																											
	RR-1000	Level 1 East P1 Remove Reshores	2	2	21-May-21	24-Feb-21	-62	24-May-21	25-Feb-21	-62	18	Level 1 East P1 Remove Reshores																											
	RR-1281	Level 1 East North Plate Girder Removal - 10 Line to 7 Line	12	12	24-May-21			09-Jun-21			39	Level 1 East North Plate Girder Removal - 10 Line to 7																											
	RR-1055	Level 2 East P4 Remove Reshores	2	2	25-May-21	31-Mar-21	-39	26-May-21	01-Apr-21	-39	18	Level 2 East P4 Remove Reshores																											
	RR-1040	Level 2 East P2 Remove Reshores	2	2	27-May-21	29-Mar-21	-43	28-May-21	30-Mar-21	-43	18	Level 2 East P2 Remove Reshores																											
	RR-1050	Level 2 East P3 Remove Reshores	2	2	01-Jun-21	31-Mar-21	-43	02-Jun-21	01-Apr-21	-43	18	Level 2 East P3 Remove Reshores																											
	RR-1282	Level 1 East South Plate Girder Removal - 9 Line to 7 Line	9	9	03-Jun-21			15-Jun-21			48	Level 1 East South Plate Girder Removal - 9 Line to 7																											
	RR-1030	Level 2 East P1 Remove Reshores	2	2	03-Jun-21	25-Mar-21	-49	04-Jun-21	26-Mar-21	-49	18	Level 2 East P1 Remove Reshores																											
	RR-1085	Level 3 East P4 Remove Reshores	2	2	07-Jun-21	13-May-21	-16	08-Jun-21	14-May-21	-16	18	Level 3 East P4 Remove Reshores																											
	RR-1070	Level 3 East P2 Remove Reshores	2	2	11-Jun-21	06-Apr-21	-47	14-Jun-21	07-Apr-21	-47	16	Level 3 East P2 Remove Reshores																											
	RR-1080	Level 3 East P3 Remove Reshores	2	2	18-Jun-21	08-Apr-21	-50	21-Jun-21	09-Apr-21	-50	13	Level 3 East P3 Remove Reshores																											
	RR-1060	Level 3 East P1 Remove Reshores	2	2	22-Jun-21	02-Apr-21	-56	23-Jun-21	05-Apr-21	-56	13	Level 3 East P1 Remove Reshores																											
	RR-1115	Level 4 East P4 Remove Reshores	2	2	24-Jun-21	21-Jun-21	-3	25-Jun-21	22-Jun-21	-3	13	Level 4 East P4 Remove Reshores																											
	RR-1100	Level 4 East P2 Remove Reshores	2	2	09-Jul-21	01-Jun-21	-27	12-Jul-21	02-Jun-21	-27	5	Level 4 East P2 Remove Reshores																											
	RR-1110	Level 4 East P3 Remove Reshores	2	2	13-Jul-21	21-Jun-21	-15	14-Jul-21	22-Jun-21	-15	5	Level 4 East P3 Remove Reshores																											
	RR-1090	Level 4 East P1 Remove Reshores	2	2	15-Jul-21	19-May-21	-39	16-Jul-21	20-May-21	-39	5	Level 4 East P1 Remove Reshores																											
	RR-1120	Level 5 East P1 Remove Reshores	2	2	19-Jul-21	23-Jun-21	-17	20-Jul-21	24-Jun-21	-17	5	Level 5 East P1 Remove Reshores																											
	RR-1130	Level 5 East P2 Remove Reshores	2	2	28-Jul-21	25-Jun-21	-22	29-Jul-21	28-Jun-21	-22	0	Level 5 East P2 Remove Reshores																											
	RR-1145	Level 5 East P4 Remove Reshores	2	2	28-Jul-21	01-Jul-21	-18	29-Jul-21	02-Jul-21	-18	6	Level 5 East P4 Remove Reshores																											
	RR-1140	Level 5 East P3 Remove Reshores	2	2	30-Jul-21	29-Jun-21	-22	02-Aug-21	30-Jun-21	-22	0	Level 5 East P3 Remove Reshores																											
	RR-1150	Level 6 East P1 Remove Reshores	2	2	03-Aug-21	08-Jul-21	-18	04-Aug-21	09-Jul-21	-18	25	Level 6 East P1 Remove Reshores																											
	RR-1160	Level 6 East P2 Remove Reshores	2	2	05-Aug-21	15-Jul-21	-15	06-Aug-21	16-Jul-21	-15	25	Level 6 East P2 Remove Reshores																											
	RR-1170	Level 6 East P3 Remove Reshores	2	2	09-Aug-21	21-Jul-21	-13	10-Aug-21	22-Jul-21	-13	26	Level 6 East P3 Remove Reshores																											
RR-1180	Level 7 East P1 Remove Reshores	2	2	11-Aug-21	10-Aug-21	-1	12-Aug-21	11-Aug-21	-1	27	Level 7 East P1 Remove Reshores																												
RR-1190	Level 7 East P2 Remove Reshores	2	2	14-Sep-21	20-Aug-21	-16	15-Sep-21	23-Aug-21	-16	6	Level 7 East P2 Remove Reshores																												
RR-1200	Level 7 East P3 Remove Reshores	2	2	16-Sep-21	26-Aug-21	-14	17-Sep-21	27-Aug-21	-14	11	Level 7 East P3 Remove Reshores																												
RR-1210	Level 8 East P1 Remove Reshores	2	2	20-Sep-21	20-Sep-21	0	21-Sep-21	21-Sep-21	0	17	Level 8 East P1 Remove Reshores																												
RR-1220	Level 8 East P2 Remove Reshores	2	2	22-Sep-21	27-Sep-21	3	23-Sep-21	28-Sep-21	3	17	Level 8 East P2 Remove Reshores																												
RR-1230	Level 8 East P3 Remove Reshores	2	2	24-Sep-21	01-Oct-21	5	27-Sep-21	04-Oct-21	5	17	Level 8 East P3 Remove Reshores																												
RR-1260	Level 9 East P3 Remove Reshores	0	0	28-Sep-21	11-Oct-21	9	28-Sep-21	12-Oct-21	11	33	Level 9 East P3 Remove Reshores																												

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J J A S O N D J F M A M J J A S O N D J																											

 Remaining Level of Effort
  Project Baseline Bar
  Remaining Work

 Actual Level of Effort
  Actual Work
  Critical Remaining...

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J J F M A M J J A S O N D																														
1	1	GPC-1300	Electrical Room CMU	10	10	03-Sep-21	06-Aug-21	-20	17-Sep-21	19-Aug-21	-20	38		Electrical Room CMU																												
		ME-1010	Frame/Set Door Frames	5	5	20-Sep-21	20-Aug-21	-20	24-Sep-21	26-Aug-21	-20	38		Frame/Set Door Frames																												
		ME-1020	Rough-in Lights	10	10	20-Sep-21	20-Aug-21	-20	01-Oct-21	02-Sep-21	-20	59		Rough-in Lights																												
		GPC-1340	Rig and Anchor - Switchgear	5	5	20-Sep-21	20-Oct-21	22	24-Sep-21	26-Oct-21	22	19		Rig and Anchor - Switchgear																												
		GPC-1345	ME-1100_Rig and Anchor ATS's	5	5	21-Sep-21	20-Oct-21	21	27-Sep-21	26-Oct-21	21	28		ME-1100_Rig and Anchor ATS's																												
		GPC-1320	Rig and Anchor - Daytank	1	1	22-Sep-21	20-Oct-21	20	22-Sep-21	20-Oct-21	20	193		Rig and Anchor - Daytank																												
		GPC-1330	Rig and Anchor - Generators	2	2	23-Sep-21	21-Oct-21	20	24-Sep-21	22-Oct-21	20	193		Rig and Anchor - Generators																												
		ME-1030	Wall Rough-in	5	5	27-Sep-21	27-Aug-21	-20	01-Oct-21	02-Sep-21	-20	38		Wall Rough-in																												
		GPC-1350	Switchgear Assembly	10	10	27-Sep-21	27-Oct-21	22	08-Oct-21	09-Nov-21	22	19		Switchgear Assembly																												
		ME-1040	Prime Paint Electrical Room	3	3	04-Oct-21	03-Sep-21	-20	06-Oct-21	08-Sep-21	-20	38		Prime Paint Electrical Room																												
		ME-1050	Install Light Fixtures	5	5	04-Oct-21	03-Sep-21	-20	08-Oct-21	10-Sep-21	-20	59		Install Light Fixtures																												
		Electrical Tie In			55	55	20-Sep-21	28-Sep-21	6	07-Dec-21	01-Feb-22	37		19	07-Dec-21, Electrical Tie In																											
		ATS to Normal Gear			25	25	11-Oct-21	10-Nov-21	22	12-Nov-21	16-Dec-21	22		19	12-Nov-21, ATS to Normal Gear																											
		GPC-1400	Conduit	10	10	11-Oct-21	10-Nov-21	22	22-Oct-21	23-Nov-21	22	19		Conduit																												
		GPC-1400	Wire	10	10	25-Oct-21	24-Nov-21	22	05-Nov-21	09-Dec-21	22	19		Wire																												
		GPC-1400	Terminations	5	5	08-Nov-21	10-Dec-21	22	12-Nov-21	16-Dec-21	22	19		Terminations																												
		ATS to Parallelling Gear			25	25	11-Oct-21	10-Nov-21	22	12-Nov-21	16-Dec-21	22		19	12-Nov-21, ATS to Parallelling Gear																											
		GPC-1400	Conduit	10	10	11-Oct-21	10-Nov-21	22	22-Oct-21	23-Nov-21	22	19		Conduit																												
		GPC-1400	Wire	10	10	25-Oct-21	24-Nov-21	22	05-Nov-21	09-Dec-21	22	19		Wire																												
		GPC-1400	Terminations	5	5	08-Nov-21	10-Dec-21	22	12-Nov-21	16-Dec-21	22	19		Terminations																												
		Utility to Normal Gear			30	30	11-Oct-21	10-Nov-21	22	19-Nov-21	23-Dec-21	22		19	19-Nov-21, Utility to Normal Gear																											
		GPC-1400	Wire	10	10	11-Oct-21	10-Nov-21	22	22-Oct-21	23-Nov-21	22	32		Wire																												
		GPC-1400	Terminations at Switchgear	5	5	25-Oct-21	24-Nov-21	22	29-Oct-21	02-Dec-21	22	32		Terminations at Switchgear																												
		GPC-1400	Electrical Inspection	2	2	18-Nov-21	22-Dec-21	22	19-Nov-21	23-Dec-21	22	19		Electrical Inspection																												
		Generator to Parallelling Gear			15	15	20-Sep-21	11-Jan-22	77	08-Oct-21	01-Feb-22	77		49	08-Oct-21, Generator to Parallelling Gear																											
		GPC-1400	Wire	10	10	20-Sep-21	11-Jan-22	77	01-Oct-21	25-Jan-22	77	49		Wire																												
		GPC-1400	Terminations	5	5	04-Oct-21	26-Jan-22	77	08-Oct-21	01-Feb-22	77	49		Terminations																												
		Energize Room			10	10	22-Nov-21	28-Sep-21	-39	07-Dec-21	11-Oct-21	-39		19	07-Dec-21, Energize Room																											
		ME-1120	Energize Room	10	10	22-Nov-21	28-Sep-21	-39	07-Dec-21	11-Oct-21	-39	19		Energize Room																												
		ME-1130	Permanent Power Available	0	0			-39	07-Dec-21	11-Oct-21	-39	19		Permanent Power Available																												
		Controls Tie In			4	4	20-Sep-21	15-Nov-21	40	23-Sep-21	18-Nov-21	40		201	23-Sep-21, Controls Tie In																											
		Generator to Parallelling Gear			4	4	20-Sep-21	15-Nov-21	40	23-Sep-21	18-Nov-21	40		201	23-Sep-21, Generator to Parallelling Gear																											
		GPC-1400	Wire	2	2	20-Sep-21	15-Nov-21	40	21-Sep-21	16-Nov-21	40	201		Wire																												
		GPC-1400	Terminations	2	2	22-Sep-21	17-Nov-21	40	23-Sep-21	18-Nov-21	40	201		Terminations																												
		ATS to Parallelling Gear			4	4	20-Sep-21	15-Nov-21	40	23-Sep-21	18-Nov-21	40		201	23-Sep-21, ATS to Parallelling Gear																											
		GPC-1400	Wire	2	2	20-Sep-21	15-Nov-21	40	21-Sep-21	16-Nov-21	40	201		Wire																												
		GPC-1400	Terminations	2	2	22-Sep-21	17-Nov-21	40	23-Sep-21	18-Nov-21	40	201		Terminations																												
		Mechanical Tie In			125	125	27-Sep-21	25-Oct-21	20	28-Mar-22	03-Mar-22	-17		73	28-Mar-22, Mechanical Tie In																											
		GPC-1580	Daytank to Gen	2	2	27-Sep-21	25-Oct-21	20	28-Sep-21	26-Oct-21	20	196		Daytank to Gen																												
		GPC-1590	Wall Thimbles Installation	5	5	27-Sep-21	25-Oct-21	20	01-Oct-21	29-Oct-21	20	193		Wall Thimbles Installation																												
GPC-1600	Exhaust to Gen Room Wall	5	5	27-Sep-21	25-Oct-21	20	01-Oct-21	29-Oct-21	20	193	Exhaust to Gen Room Wall																															
GPC-1570	Radiator Discharge Louvers Installed	0	0			-17	21-Mar-22	24-Feb-22	-17	73	Radiator Discharge Louver																															
GPC-1610	Radiator Discharge Plenum	5	5	22-Mar-22	25-Feb-22	-17	28-Mar-22	03-Mar-22	-17	73	Radiator Discharge Plenum																															
STARTUP			168	168	01-Oct-21	27-Sep-21	-4	03-Jun-22	02-Jun-22	-1	40	03-Jun-22, STARTUP																														
GPC-1650	Exhaust Completed through 2nd Level Wall	0	0			20	01-Oct-21	29-Oct-21	20	193	Exhaust Completed through 2nd Level Wall																															
GPC-1620	Generator Connected to House Power	0	0			77	08-Oct-21	01-Feb-22	77	188	Generator Connected to House Power																															
GPC-1660	Generator Room Ventilation Complete	0	0			77	08-Oct-21	01-Feb-22	77	188	Generator Room Ventilation Complete																															
GPC-1665	A5330_Fuel Oil System Filled and Commissioned	0	0			-20	25-Oct-21	27-Sep-21	-20	177	A5330_Fuel Oil System Filled and Commissioned																															

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D J																													
1	1	GPC-1680	Normal Energization Switchgear and AT S Commissioning Inspection	3	3	15-Nov-21	17-Dec-21	22	17-Nov-21	21-Dec-21	22	19	Normal Energization Switchgear and AT S Commissioning Inspection																												
		GPC-1690	Pre-Parallelling Setup and Testing	3	3	15-Nov-21	02-Feb-22	52	17-Nov-21	04-Feb-22	52	165	Pre-Parallelling Setup and Testing																												
		GPC-1640	Remote Annunciator Panel Tied In	0	0			-14	25-Mar-22	07-Mar-22	-14	74	Remote Annunciator Panel Tied In																												
		GPC-1675	A-5590_Generator Startup	5	5	29-Mar-22	08-Mar-22	-15	04-Apr-22	14-Mar-22	-15	73	A-5590_Generator Startup																												
		GPC-1710	Post-Parallelling Setup and Testing	5	5	05-Apr-22	15-Mar-22	-15	11-Apr-22	21-Mar-22	-15	73	Post-Parallelling Setup and Testing																												
		GPC-1720	Generator Loadbank	3	3	12-Apr-22	22-Mar-22	-15	14-Apr-22	24-Mar-22	-15	73	Generator Loadbank																												
		GPC-1670	A-5040_Fire Pump Power and Controls Installed and Ready to Test	0	0			-1	01-Jun-22	31-May-22	-1	40	A-5040_Fire Pump Power and Controls Installed and Ready to Test																												
		GPC-1730	ATS and Fire Pump Testing	2	2	02-Jun-22	01-Jun-22	-1	03-Jun-22	02-Jun-22	-1	40	ATS and Fire Pump Testing																												
		OWNER TURNOVER			289	289	20-Sep-21	20-Oct-21	22	10-Nov-22	01-Dec-22	13	20	OWNER TURNOVER																											
		GPC-1770	O&M's	20	20	20-Sep-21	20-Oct-21	22	15-Oct-21	16-Nov-21	22	283	O&M's																												
		GPC-1740	SM-1020_Owner Commissioning	85	85	06-Jun-22	03-Jun-22	-1	04-Oct-22	03-Oct-22	-1	40	SM-1020_Owner Commissioning																												
		GPC-1780	As-Build Drawings	40	40	15-Sep-22	04-Oct-22	13	10-Nov-22	01-Dec-22	13	20	As-Build Drawings																												
		GPC-1750	Owner Training	1	1	05-Oct-22	04-Oct-22	-1	05-Oct-22	04-Oct-22	-1	40	Owner Training																												
		GPC-1760	Equipment In Service	0	0	06-Oct-22	05-Oct-22	-1	06-Oct-22	05-Oct-22	-1	40	Equipment In Service																												
		GPC-1790	Monitoring Start	5	5	06-Oct-22	05-Oct-22	-1	13-Oct-22	12-Oct-22	-1	40	Monitoring Start																												
		GPC-1800	Warranty Start	0	0	06-Oct-22	05-Oct-22	-1	06-Oct-22	05-Oct-22	-1	45	Warranty Start																												
		Penthouse Mechanical Plant			177	177	09-Sep-21	13-Oct-21	24	23-May-22	14-Sep-22	79	79	Penthouse Mechanical Plant																											
		CEP Plant & Penthouse - IMPORT 1/22/2020			177	177	09-Sep-21	13-Oct-21	24	23-May-22	14-Sep-22	79	79	CEP Plant & Penthouse - IMPORT 1/22/2020																											
		MM-0990	Rooftop MEP Equipment	177	177	09-Sep-21	13-Oct-21	24	23-May-22	14-Sep-22	79	6	Rooftop MEP Equipment																												
		MM-1090	Conditioned Air Available	0	0			-1	23-May-22	20-May-22	-1	15	Conditioned Air Available																												
		CEP PLANT			160	160	04-Oct-21	04-Nov-21	23	23-May-22	20-May-22	-1	15	CEP PLANT																											
		Equipment - CEP Plant			15	15	04-Oct-21	04-Nov-21	23	22-Oct-21	24-Nov-21	23	100	Equipment - CEP Plant																											
		GPC-790	Outdoor Cooling Towers & Accessories	3	3	04-Oct-21	04-Nov-21	23	06-Oct-21	08-Nov-21	23	41	Outdoor Cooling Towers & Accessories																												
		GPC-800	Chillers	3	3	07-Oct-21	09-Nov-21	23	11-Oct-21	11-Nov-21	23	100	Chillers																												
		GPC-810	Boilers	3	3	12-Oct-21	12-Nov-21	23	14-Oct-21	16-Nov-21	23	100	Boilers																												
		GPC-820	Pumps	3	3	15-Oct-21	17-Nov-21	23	19-Oct-21	19-Nov-21	23	100	Pumps																												
		GPC-830	Heat Exchanger	1	1	20-Oct-21	22-Nov-21	23	20-Oct-21	22-Nov-21	23	100	Heat Exchanger																												
		GPC-840	Air Separators & Expansion Tanks	1	1	21-Oct-21	23-Nov-21	23	21-Oct-21	23-Nov-21	23	100	Air Separators & Expansion Tanks																												
		GPC-850	FCU & Exhaust Fans	1	1	22-Oct-21	24-Nov-21	23	22-Oct-21	24-Nov-21	23	100	FCU & Exhaust Fans																												
		HVAC Hydronic Piping - CEP Plant			100	100	11-Oct-21	11-Nov-21	23	07-Mar-22	07-Apr-22	23	39	HVAC Hydronic Piping - CEP Plant																											
		GPC-860	Outdoor Condenser Water Piping - Cooling Towers	25	25	11-Oct-21	11-Nov-21	23	12-Nov-21	17-Dec-21	23	39	Outdoor Condenser Water Piping - Cooling Towers																												
		GPC-870	Indoor Condenser Water Piping - To Chillers & Pumps & HX	20	20	15-Nov-21	20-Dec-21	23	14-Dec-21	19-Jan-22	23	39	Indoor Condenser Water Piping - To Chillers & Pumps & HX																												
		GPC-880	Indoor Chiller Water Piping - From Chillers & Pumps & HX	20	20	15-Dec-21	20-Jan-22	23	13-Jan-22	16-Feb-22	23	39	Indoor Chiller Water Piping - From Chillers & Pumps & HX																												
		GPC-890	Indoor Hot Water Piping - Boilers & Pumps	30	30	14-Jan-22	17-Feb-22	23	28-Feb-22	31-Mar-22	23	39	Indoor Hot Water Piping - Boilers & Pumps																												
		GPC-900	Indoor Water Treatment & Misc	5	5	01-Mar-22	01-Apr-22	23	07-Mar-22	07-Apr-22	23	39	Indoor Water Treatment & Misc																												
		Insulation for HVAC Hydronic Piping - CEP Plant			100	100	08-Nov-21	11-Nov-21	3	04-Apr-22	07-Apr-22	3	19	Insulation for HVAC Hydronic Piping - CEP Plant																											
		GPC-910	Outdoor Condenser Water Piping w/ Jacket & Heat Trace	30	30	08-Nov-21	11-Nov-21	3	21-Dec-21	27-Dec-21	3	19	Outdoor Condenser Water Piping w/ Jacket & Heat Trace																												
		GPC-920	Indoor Condenser Water Piping - To Chillers & Pumps & HX	15	15	22-Dec-21	28-Dec-21	3	13-Jan-22	19-Jan-22	3	19	Indoor Condenser Water Piping - To Chillers & Pumps & HX																												
		GPC-930	Indoor Chiller Water Piping - From Chillers & Pumps & HX	15	15	14-Jan-22	20-Jan-22	3	04-Feb-22	09-Feb-22	3	19	Indoor Chiller Water Piping - From Chillers & Pumps & HX																												
		GPC-940	Indoor Hot Water Piping - Boilers & Pumps	30	30	07-Feb-22	10-Feb-22	3	21-Mar-22	24-Mar-22	3	19	Indoor Hot Water Piping - Boilers & Pumps																												
GPC-950	Indoor Ductwork & Misc	10	10	22-Mar-22	25-Mar-22	3	04-Apr-22	07-Apr-22	3	19	Indoor Ductwork & Misc																														
Ductwork & Flues - CEP Plant			15	15	19-Apr-22	25-Mar-22	-17	09-May-22	14-Apr-22	-17	15	Ductwork & Flues - CEP Plant																													
GPC-960	Intake ductwork for FCU	2	2	19-Apr-22	25-Mar-22	-17	20-Apr-22	28-Mar-22	-17	15	Intake ductwork for FCU																														
GPC-970	Flues for Boilers	5	5	21-Apr-22	29-Mar-22	-17	27-Apr-22	04-Apr-22	-17	15	Flues for Boilers																														
GPC-980	Exhaust ductwork for Exhaust Fans	8	8	28-Apr-22	05-Apr-22	-17	09-May-22	14-Apr-22	-17	15	Exhaust ductwork for Exhaust Fans																														
Controls & Startup - CEP Plant			21	21	11-Apr-22	08-Apr-22	-1	09-May-22	06-May-22	-1	15	Controls & Startup - CEP Plant																													

[illegible]

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report							Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																											
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J						
	AT-1020	10	10	02-May-22	11-Apr-22	-15	13-May-22	22-Apr-22	-15	4																												
	AT-1010	4	4	02-May-22	11-Apr-22	-15	05-May-22	14-Apr-22	-15	10																												
	AT-1030	6	6	16-May-22	25-Apr-22	-15	23-May-22	02-May-22	-15	4																												
	AT-1040	8	8	24-May-22	03-May-22	-15	03-Jun-22	12-May-22	-15	4																												
	AT-1050	3	3	06-Jun-22	13-May-22	-15	08-Jun-22	17-May-22	-15	4																												
	AT-1060	12	12	09-Jun-22	18-May-22	-15	24-Jun-22	03-Jun-22	-15	4																												
	AT-1070	4	4	23-Jun-22	02-Jun-22	-15	28-Jun-22	07-Jun-22	-15	4																												
	AT-1090	4	4	29-Jun-22	08-Jun-22	-15	05-Jul-22	13-Jun-22	-15	4																												
	AT-1080	6	6	29-Jun-22	08-Jun-22	-15	07-Jul-22	15-Jun-22	-15	4																												
	AT-1110	4	4	06-Jul-22	14-Jun-22	-15	11-Jul-22	17-Jun-22	-15	26																												
	AT-1100	12	12	06-Jul-22	14-Jun-22	-15	21-Jul-22	29-Jun-22	-15	18																												
	AT-1120	4	4	08-Jul-22	16-Jun-22	-15	13-Jul-22	21-Jun-22	-15	4																												
	AT-1140	8	8	14-Jul-22	22-Jun-22	-15	25-Jul-22	01-Jul-22	-15	4																												
	AT-1130	10	10	14-Jul-22	22-Jun-22	-15	27-Jul-22	06-Jul-22	-15	11																												
	AT-1150	12	12	26-Jul-22	05-Jul-22	-15	10-Aug-22	20-Jul-22	-15	4																												
	AT-1160	3	3	28-Jul-22	07-Jul-22	-15	01-Aug-22	11-Jul-22	-15	11																												
	AT-1170	5	5	11-Aug-22	21-Jul-22	-15	17-Aug-22	27-Jul-22	-15	4																												
	AT-1180	15	15	18-Aug-22	28-Jul-22	-15	08-Sep-22	17-Aug-22	-15	4																												
Level 1 Buildout		259	259	07-Jun-21	08-Jul-21	22	15-Jun-22	24-Jan-22	-100	63	26-Aug-21, Rough-ins																											
Rough-ins		58	58	07-Jun-21	08-Jul-21	22	26-Aug-21	25-Aug-21	-1	229	Fire Protection Risers Plumbing & Med Gas Risers																											
	L1-1060	5	5	07-Jun-21	08-Jul-21	22	11-Jun-21	14-Jul-21	22	191	Electrical Risers																											
	L1-1010	5	5	07-Jun-21	08-Jul-21	22	11-Jun-21	14-Jul-21	22	35	Plumbing for Drains above																											
	L1-1020	5	5	07-Jun-21	08-Jul-21	22	11-Jun-21	14-Jul-21	22	45	Floor Drains																											
	L1-1040	10	10	14-Jun-21	15-Jul-21	22	25-Jun-21	28-Jul-21	22	229	Fire Protection Piping																											
	L1-1030	2	2	14-Jun-21	15-Jul-21	22	15-Jun-21	16-Jul-21	22	237	Rough-in Electrical																											
	L1-1070	15	15	14-Jun-21	15-Jul-21	22	02-Jul-21	04-Aug-21	22	191	Overhead Fire Protection @ Elev Lobby																											
	L1-1050	15	15	24-Jun-21	15-Jul-21	14	15-Jul-21	04-Aug-21	14	183	Electrical Raceways																											
	L1-1100	10	10	06-Jul-21	05-Aug-21	22	19-Jul-21	18-Aug-21	22	191	Overhead Electrical @ Elev Lobby																											
	L1-1080	5	5	16-Jul-21	05-Aug-21	14	22-Jul-21	11-Aug-21	14	183	Install Light Fixtures																											
	L1-1110	10	10	23-Jul-21	12-Aug-21	14	05-Aug-21	25-Aug-21	14	183	15-Jun-22, Finishes																											
	L1-1090	15	15	06-Aug-21	05-Aug-21	-1	26-Aug-21	25-Aug-21	-1	229																												
Finishes		166	166	18-Oct-21	21-Oct-21	3	15-Jun-22	24-Jan-22	-100	63																												
	L1-1130	5	5	18-Oct-21	21-Oct-21	3	22-Oct-21	27-Oct-21	3	194	Curbs																											
	L1-1120	5	5	18-Oct-21	21-Oct-21	3	22-Oct-21	27-Oct-21	3	133	Interior Framing																											
	L1-1150	5	5	25-Oct-21	28-Oct-21	3	29-Oct-21	03-Nov-21	3	209	Floor Striping																											
	L1-1140	5	5	25-Oct-21	28-Oct-21	3	29-Oct-21	03-Nov-21	3	133	Install Door Frames																											
	L1-1170	10	10	01-Nov-21	18-Nov-21	13	12-Nov-21	03-Dec-21	13	133	Hang Drywall and Soffits																											
	L1-1190	5	5	15-Nov-21	06-Dec-21	13	19-Nov-21	10-Dec-21	13	169	Install Stucco																											
	L1-1180	5	5	15-Nov-21	06-Dec-21	13	19-Nov-21	10-Dec-21	13	169	Tape, Bed. and Float Drywall																											
	L1-1200	3	3	22-Nov-21	13-Dec-21	13	24-Nov-21	15-Dec-21	13	169	Prime Paint																											
	L1-1210	5	5	29-Nov-21	16-Dec-21	13	03-Dec-21	22-Dec-21	13	169	Install Doors and Hardware																											
	L1-1220	2	2	06-Dec-21	23-Dec-21	13	07-Dec-21	27-Dec-21	13	169	MEP Ceiling Trim Out																											
	L1-1250	10	10	08-Dec-21	28-Dec-21	13	21-Dec-21	11-Jan-22	13	176	Porcelain Tile Installation																											
	L1-1230	3	3	08-Dec-21	28-Dec-21	13	10-Dec-21	30-Dec-21	13	169	Ceiling Grid Installation																											
	L1-1240	3	3	13-Dec-21	03-Jan-22	13	15-Dec-21	05-Jan-22	13	178	Finish Paint																											
	L1-1270	5	5	15-Dec-21	05-Jan-22	13	21-Dec-21	11-Jan-22	13	176	Stainless Steel Wall Protection																											
	L1-1260	2	2	16-Dec-21	06-Jan-22	13	17-Dec-21	07-Jan-22	13	178	Drop Ceiling Tile																											
Legend		Remaining Level of Effort		Project Baseline Bar		Remaining Work		Page 25 of 38																				SKANSKA RUSSELL										
		Actual Level of Effort		Actual Work		Critical Remaining...																																

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D																											
Level 2 Buildout	L1-1280	Final Cleaning	3	3	22-Dec-21	12-Jan-22	13	27-Dec-21	14-Jan-22	13	176	Final Cleaning																											
	L1-1160	Signage	5	5	02-Jun-22	04-Nov-21	-143	08-Jun-22	10-Nov-21	-143	63	Signage																											
	L1-1290	Final Punch List	5	5	09-Jun-22	18-Jan-22	-100	15-Jun-22	24-Jan-22	-100	63	Final Punch List																											
	Level 2 Buildout		133	133	07-Jul-21	27-Jul-21	14	14-Jan-22	03-Feb-22	13	168	Level 2 Buildout																											
	Rough-ins		52	52	07-Jul-21	27-Jul-21	14	17-Sep-21	16-Sep-21	-1	229	Rough-ins																											
	L2-1060	Fire Protection Risers	5	5	07-Jul-21	27-Jul-21	14	13-Jul-21	02-Aug-21	14	180	Fire Protection Risers																											
	L2-1010	Plumbing & Med Gas Risers	5	5	07-Jul-21	27-Jul-21	14	13-Jul-21	02-Aug-21	14	19	Plumbing & Med Gas Risers																											
	L2-1020	Electrical Risers	5	5	07-Jul-21	27-Jul-21	14	13-Jul-21	02-Aug-21	14	29	Electrical Risers																											
	L2-1040	Plumbing for Drains above	10	10	14-Jul-21	03-Aug-21	14	27-Jul-21	16-Aug-21	14	218	Plumbing for Drains above																											
	L2-1030	Floor Drains	2	2	14-Jul-21	03-Aug-21	14	15-Jul-21	04-Aug-21	14	218	Floor Drains																											
	L2-1050	Rough-in Electrical	15	15	14-Jul-21	03-Aug-21	14	03-Aug-21	23-Aug-21	14	180	Rough-in Electrical																											
	L2-1070	Fire Protection Piping	15	15	14-Jul-21	03-Aug-21	14	03-Aug-21	23-Aug-21	14	180	Fire Protection Piping																											
	L2-1090	Overhead Fire Protection @ Elev Lobby	10	10	04-Aug-21	24-Aug-21	14	17-Aug-21	07-Sep-21	14	180	Overhead Fire Protection @ Elev Lobby																											
	L2-1080	Electrical Raceways	5	5	04-Aug-21	24-Aug-21	14	10-Aug-21	30-Aug-21	14	180	Electrical Raceways																											
	L2-1100	Overhead Electrical @ Elev Lobby	10	10	11-Aug-21	31-Aug-21	14	24-Aug-21	14-Sep-21	14	180	Overhead Electrical @ Elev Lobby																											
	L2-1290	Install Light Fixtures	15	15	27-Aug-21	26-Aug-21	-1	17-Sep-21	16-Sep-21	-1	229	Install Light Fixtures																											
	Finishes		56	56	25-Oct-21	28-Oct-21	3	14-Jan-22	03-Feb-22	13	168	Finishes																											
	L2-1120	Curbs	5	5	25-Oct-21	28-Oct-21	3	29-Oct-21	03-Nov-21	3	194	Curbs																											
	L2-1110	Interior Framing	5	5	25-Oct-21	28-Oct-21	3	29-Oct-21	03-Nov-21	3	138	Interior Framing																											
	L2-1140	Floor Striping	5	5	01-Nov-21	04-Nov-21	3	05-Nov-21	10-Nov-21	3	204	Floor Striping																											
	L2-1130	Install Door Frames	5	5	01-Nov-21	04-Nov-21	3	05-Nov-21	10-Nov-21	3	138	Install Door Frames																											
	L2-1150	Signage	5	5	08-Nov-21	11-Nov-21	3	12-Nov-21	17-Nov-21	3	204	Signage																											
	L2-1160	Hang Drywall and Soffits	10	10	15-Nov-21	06-Dec-21	13	30-Nov-21	17-Dec-21	13	133	Hang Drywall and Soffits																											
	L2-1180	Install Stucco	5	5	01-Dec-21	20-Dec-21	13	07-Dec-21	27-Dec-21	13	162	Install Stucco																											
	L2-1170	Tape, Bed. and Float Drywall	5	5	01-Dec-21	20-Dec-21	13	07-Dec-21	27-Dec-21	13	162	Tape, Bed. and Float Drywall																											
	L2-1190	Prime Paint	3	3	08-Dec-21	28-Dec-21	13	10-Dec-21	30-Dec-21	13	162	Prime Paint																											
	L2-1200	Install Doors and Hardware	5	5	13-Dec-21	03-Jan-22	13	17-Dec-21	07-Jan-22	13	162	Install Doors and Hardware																											
	L2-1210	MEP Ceiling Trim Out	2	2	20-Dec-21	10-Jan-22	13	21-Dec-21	11-Jan-22	13	162	MEP Ceiling Trim Out																											
	L2-1240	Porcelain Tile Installation	10	10	22-Dec-21	12-Jan-22	13	06-Jan-22	26-Jan-22	13	169	Porcelain Tile Installation																											
	L2-1220	Ceiling Grid Installation	3	3	22-Dec-21	12-Jan-22	13	27-Dec-21	14-Jan-22	13	162	Ceiling Grid Installation																											
	L2-1230	Finish Paint	3	3	28-Dec-21	18-Jan-22	13	30-Dec-21	20-Jan-22	13	168	Finish Paint																											
	L2-1270	Stainless Steel Wall Protection	5	5	30-Dec-21	20-Jan-22	13	06-Jan-22	26-Jan-22	13	169	Stainless Steel Wall Protection																											
	L2-1250	Drop Ceiling Tile	2	2	03-Jan-22	21-Jan-22	13	04-Jan-22	24-Jan-22	13	168	Drop Ceiling Tile																											
	L2-1260	Final Cleaning	3	3	05-Jan-22	25-Jan-22	13	07-Jan-22	27-Jan-22	13	168	Final Cleaning																											
	L2-1280	Final Punch List	5	5	10-Jan-22	28-Jan-22	13	14-Jan-22	03-Feb-22	13	168	Final Punch List																											
	Level 3 Buildout		140	140	02-Aug-21	06-Aug-21	4	22-Feb-22	11-Mar-22	13	143	Level 3 Buildout																											
	Rough-ins		49	49	02-Aug-21	06-Aug-21	4	08-Oct-21	07-Oct-21	-1	229	Rough-ins																											
	L3-1060	Fire Protection Risers	5	5	02-Aug-21	06-Aug-21	4	06-Aug-21	12-Aug-21	4	172	Fire Protection Risers																											
	L3-1010	Plumbing & Med Gas Risers	5	5	02-Aug-21	06-Aug-21	4	06-Aug-21	12-Aug-21	4	6	Plumbing & Med Gas Risers																											
	L3-1020	Electrical Risers	5	5	02-Aug-21	06-Aug-21	4	06-Aug-21	12-Aug-21	4	16	Electrical Risers																											
L3-1040	Plumbing for Drains above	10	10	09-Aug-21	13-Aug-21	4	20-Aug-21	26-Aug-21	4	210	Plumbing for Drains above																												
L3-1030	Floor Drains	2	2	09-Aug-21	17-Aug-21	6	10-Aug-21	18-Aug-21	6	210	Floor Drains																												
L3-1050	Rough-in Electrical	15	15	09-Aug-21	13-Aug-21	4	27-Aug-21	02-Sep-21	4	172	Rough-in Electrical																												
L3-1070	Fire Protection Piping	15	15	09-Aug-21	13-Aug-21	4	27-Aug-21	02-Sep-21	4	172	Fire Protection Piping																												
L3-1090	Overhead Fire Protection @ Elev Lobby	10	10	30-Aug-21	03-Sep-21	4	13-Sep-21	17-Sep-21	4	172	Overhead Fire Protection @ Elev Lobby																												
L3-1080	Electrical Raceways	5	5	30-Aug-21	03-Sep-21	4	03-Sep-21	10-Sep-21	4	172	Electrical Raceways																												
L3-1100	Overhead Electrical @ Elev Lobby	10	10	07-Sep-21	13-Sep-21	4	20-Sep-21	24-Sep-21	4	172	Overhead Electrical @ Elev Lobby																												

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D																											

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report							Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																						
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D		
	L4-1240	3	3	14-Feb-22	04-Mar-22	13	16-Feb-22	08-Mar-22	13	133																						Ceiling Grid Installation	
	L4-1250	3	3	17-Feb-22	09-Mar-22	13	22-Feb-22	11-Mar-22	13	133																						Finish Paint	
	L4-1260	2	2	28-Feb-22	14-Mar-22	10	01-Mar-22	15-Mar-22	10	130																						Drop Ceiling Tile	
	L4-1270	3	3	02-Mar-22	16-Mar-22	10	04-Mar-22	18-Mar-22	10	130																						Final Cleaning	
	L4-1280	5	5	21-Mar-22	21-Mar-22	0	25-Mar-22	25-Mar-22	0	120																						Final Punch List	
	Exterior Ceiling	50	50	06-Jan-22	14-Dec-21	-15	18-Mar-22	25-Feb-22	-15	120																						18-Mar-22, Exterior Ceiling	
	A2900	15	15	06-Jan-22	14-Dec-21	-15	27-Jan-22	05-Jan-22	-15	120																							Framing
	A2920	10	10	21-Jan-22	29-Dec-21	-15	03-Feb-22	12-Jan-22	-15	120																							MEP Overhead Trim
	A2930	10	10	28-Jan-22	06-Jan-22	-15	10-Feb-22	20-Jan-22	-15	120																							MEP Overhead Inspections
	A2910	15	15	04-Feb-22	13-Jan-22	-15	25-Feb-22	03-Feb-22	-15	120																							Sheathing & Insulation
	A2940	20	20	18-Feb-22	28-Jan-22	-15	18-Mar-22	25-Feb-22	-15	120																							Stucco
	5th Floor Buildout	252	252	03-Aug-21	01-Jul-21	-22	02-Aug-22	19-Aug-22	13	28																							02-Aug-22, 5th Floor Buildout
	Rough-ins	122	122	03-Aug-21	01-Jul-21	-22	27-Jan-22	01-Feb-22	3	76																							27-Jan-22, Rough-ins
	L5-1010	15	15	03-Aug-21	01-Jul-21	-22	23-Aug-21	22-Jul-21	-22	0																							Install Top Track and Layout
	L5-1000	45	45	17-Aug-21	20-Aug-21	3	19-Oct-21	22-Oct-21	3	45																							Overhead Ductwork & Duct Sealer
	L5-1050	15	15	24-Aug-21	23-Jul-21	-22	14-Sep-21	12-Aug-21	-22	0																							Frame and Top Out Priority Walls
	L5-1020	45	45	24-Aug-21	27-Aug-21	3	26-Oct-21	29-Oct-21	3	45																							Overhead Hot & CW Piping (Mech)
	L5-1484	12	12	25-Aug-21	20-Aug-21	-3	10-Sep-21	07-Sep-21	-3	132																							Ductwork up thru Chases
	L5-1100	45	45	08-Sep-21	20-Aug-21	-12	09-Nov-21	22-Oct-21	-12	0																							Overhead Electrical
	L5-1123	50	50	08-Sep-21	13-Sep-21	3	16-Nov-21	19-Nov-21	3	32																							Mechanical / Controls In-Wall Rough-In
	L5-1122	50	50	08-Sep-21	13-Sep-21	3	16-Nov-21	19-Nov-21	3	32																							Plumbing In-Wall Rough-In
	L5-1121	50	50	08-Sep-21	13-Sep-21	3	16-Nov-21	19-Nov-21	3	32																							Electrical In-Wall Rough-In
	L5-1040	45	45	08-Sep-21	13-Sep-21	3	09-Nov-21	12-Nov-21	3	0																							Overhead Plumbing
	L5-1485	20	20	08-Sep-21	13-Sep-21	3	05-Oct-21	08-Oct-21	3	0																							Overhead Med.Gas
	L5-1483	12	12	15-Sep-21	08-Sep-21	-5	30-Sep-21	23-Sep-21	-5	130																							Frame / Hang Shaft Walls / Elec.Rooms
	L5-1090	35	35	22-Sep-21	27-Sep-21	3	09-Nov-21	12-Nov-21	3	45																							Overhead Insulation - HVAC Piping
	L5-1030	30	30	29-Sep-21	04-Oct-21	3	09-Nov-21	12-Nov-21	3	45																							Overhead Fire Protection
	L5-1080	20	20	06-Oct-21	11-Oct-21	3	02-Nov-21	05-Nov-21	3	0																							Interior Framing and Remaining Top Out / Door Frames
	L5-1110	20	20	06-Oct-21	11-Oct-21	3	02-Nov-21	05-Nov-21	3	50																							Overhead Insulation - Duct
	L5-1070	15	15	08-Oct-21	13-Oct-21	3	28-Oct-21	02-Nov-21	3	45																							Primary Firestopping and Caulking
	L5-1481	16	16	13-Oct-21	18-Oct-21	3	03-Nov-21	08-Nov-21	3	49																							Pneumatic Tube System
	L5-1240	15	15	20-Oct-21	25-Oct-21	3	09-Nov-21	12-Nov-21	3	83																							Overhead Low Voltage Cabling
	L5-1486	18	18	22-Oct-21	27-Oct-21	3	16-Nov-21	19-Nov-21	3	0																							Med.Gas In-Wall Rough-In
	L5-1250	5	5	29-Oct-21	03-Nov-21	3	04-Nov-21	09-Nov-21	3	131																							Secondary Firestopping and Caulking
	L5-1460	8	8	10-Nov-21	15-Nov-21	3	19-Nov-21	24-Nov-21	3	83																							Rough O/H MEP Inspections
	L5-1450	20	20	19-Nov-21	24-Nov-21	3	20-Dec-21	23-Dec-21	3	0																							In-Wall Blocking
	L5-1130	30	30	14-Dec-21	17-Dec-21	3	27-Jan-22	01-Feb-22	3	0																							In-Wall MEP Inspections
	Finishes	160	160	14-Dec-21	17-Dec-21	3	02-Aug-22	19-Aug-22	13	28																							02-Aug-22, Finishes
	L5-1150	45	45	14-Dec-21	17-Dec-21	3	17-Feb-22	23-Feb-22	3	0																							Hang Drywall and Soffits
	L5-1140	8	8	29-Dec-21	04-Jan-22	3	10-Jan-22	13-Jan-22	3	5																							Frame Hard Ceilings
	L5-1170	5	5	11-Jan-22	14-Jan-22	3	18-Jan-22	21-Jan-22	3	5																							Hard Ceiling MEP & Inspections
	L5-1060	0	0	14-Jan-22	20-Jan-22	3			3	45																							Temporary Conditioned Air
	L5-1160	25	25	14-Jan-22	20-Jan-22	3	18-Feb-22	24-Feb-22	3	0																							Tape, Bed. and Float Drywall
	L5-1180	18	18	19-Jan-22	24-Jan-22	3	11-Feb-22	16-Feb-22	3	5																							Hang Hard Ceilings
	L5-1190	22	22	25-Jan-22	28-Jan-22	3	24-Feb-22	01-Mar-22	3	31																							Prime Paint
	L5-1280	25	25	09-Feb-22	14-Feb-22	3	16-Mar-22	21-Mar-22	3	31																							Ceiling Grid Installation
	L5-1300	13	13	11-Feb-22	16-Feb-22	3	02-Mar-22	07-Mar-22	3	31																							First Coat of Finish Paint
Remaining Level of Effort		Project Baseline Bar		Remaining Work		Actual Level of Effort		Actual Work		Critical Remaining...																							
Page 28 of 38																																SKANSKA RUSSELL	

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report							Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																						
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	
L5-1200	Flooring Moisture Mitigation	20	20	22-Feb-22	04-Mar-22	8	21-Mar-22	31-Mar-22	8	0																							
L5-1270	MEP Ceiling Trim Out	25	25	28-Feb-22	03-Mar-22	3	01-Apr-22	06-Apr-22	3	31																							
L5-1210	Hard Tile Installation	20	20	07-Mar-22	10-Mar-22	3	01-Apr-22	06-Apr-22	3	34																							
L5-1230	Resilient Flooring Installation	28	28	22-Mar-22	01-Apr-22	8	28-Apr-22	10-May-22	8	0																							
L5-1320	Install Casework	20	20	28-Mar-22	14-Apr-22	13	22-Apr-22	17-May-22	17	0																							
L5-1290	Overhead Inspection Lay In Ceiling	15	15	04-Apr-22	07-Apr-22	3	22-Apr-22	27-Apr-22	3	31																							
L5-1260	Install Doors and Hardware	28	28	12-Apr-22	22-Apr-22	8	19-May-22	01-Jun-22	8	20																							
L5-1220	Set Plumbing Fixtures	17	17	14-Apr-22	09-May-22	17	06-May-22	01-Jun-22	17	26																							
L5-1340	Install Wall Protection	10	10	18-Apr-22	05-May-22	13	29-Apr-22	18-May-22	13	13																							
L5-1370	Drop Ceiling Tile	20	20	18-Apr-22	21-Apr-22	3	13-May-22	18-May-22	3	31																							
L5-1480	Install Div 10 Accessories	15	15	28-Apr-22	23-May-22	17	18-May-22	13-Jun-22	17	26																							
L5-1350	MEP Wall Trim Out	35	35	02-May-22	19-May-22	13	20-Jun-22	08-Jul-22	13	13																							
L5-1310	Conditioned Air	0	0			-1	23-May-22	20-May-22	-1	15																							
L5-1390	Test and Balance	20	20	26-May-22	15-Jun-22	13	23-Jun-22	13-Jul-22	13	13																							
L5-1360	2nd (Final) Coat of Finish Paint	14	14	01-Jun-22	20-Jun-22	13	20-Jun-22	08-Jul-22	13	13																							
L5-1330	Install Owner Furnished Equipment	20	20	07-Jun-22	24-Jun-22	13	05-Jul-22	22-Jul-22	13	46																							
L5-1470	Rough Cleaning	10	10	14-Jun-22	01-Jul-22	13	27-Jun-22	15-Jul-22	13	13																							
L5-1420	Final Inspections	7	7	14-Jun-22	01-Jul-22	13	22-Jun-22	12-Jul-22	13	21																							
L5-1380	Subs Preliminary Punch List	17	17	21-Jun-22	11-Jul-22	13	14-Jul-22	02-Aug-22	13	28																							
L5-1430	Commissioning	11	11	24-Jun-22	14-Jul-22	13	11-Jul-22	28-Jul-22	13	13																							
L5-1410	Final Punch List	13	13	06-Jul-22	25-Jul-22	13	22-Jul-22	10-Aug-22	13	28																							
L5-1400	Final Cleaning	10	10	18-Jul-22	04-Aug-22	13	29-Jul-22	17-Aug-22	13	28																							
L5-1440	Department of Community Health	2	2	01-Aug-22	18-Aug-22	13	02-Aug-22	19-Aug-22	13	28																							
IT Room		110	110	14-Jan-22	20-Jan-22	3	21-Jun-22	20-Jun-22	-1	55																							
L5-IT001	One-side Drywall	5	5	14-Jan-22	20-Jan-22	3	21-Jan-22	26-Jan-22	3	86																							
L5-IT002	Overhead Mechanical	5	5	24-Jan-22	27-Jan-22	3	28-Jan-22	02-Feb-22	3	113																							
L5-IT003	Overhead Electrical & Low Voltage	10	10	24-Jan-22	27-Jan-22	3	04-Feb-22	09-Feb-22	3	110																							
L5-IT017	Electrical In-Wall Rough-In	15	15	24-Jan-22	27-Jan-22	3	11-Feb-22	16-Feb-22	3	86																							
L5-IT020	Overhead Fire Protection	2	2	31-Jan-22	03-Feb-22	3	01-Feb-22	04-Feb-22	3	113																							
L5-IT004	In-Wall Inspections	5	5	14-Feb-22	17-Feb-22	3	18-Feb-22	24-Feb-22	3	86																							
L5-IT005	Two-Side Drywall	2	2	22-Feb-22	25-Feb-22	3	23-Feb-22	28-Feb-22	3	86																							
L5-IT006	Tape & Finish Drywall	5	5	24-Feb-22	01-Mar-22	3	02-Mar-22	07-Mar-22	3	86																							
L5-IT007	Prime Paint	2	2	03-Mar-22	08-Mar-22	3	04-Mar-22	09-Mar-22	3	86																							
L5-IT008	Paint & Hang Plywood Backboard	4	4	07-Mar-22	10-Mar-22	3	10-Mar-22	15-Mar-22	3	102																							
L5-IT010	MEP Trim-Out	5	5	07-Mar-22	10-Mar-22	3	11-Mar-22	16-Mar-22	3	86																							
L5-IT019	Install Easy Path	2	2	11-Mar-22	16-Mar-22	3	14-Mar-22	17-Mar-22	3	105																							
L5-IT015	Overhead Inspections	5	5	14-Mar-22	17-Mar-22	3	18-Mar-22	23-Mar-22	3	86																							
L5-IT011	Flooring	5	5	21-Mar-22	24-Mar-22	3	25-Mar-22	30-Mar-22	3	86																							
L5-IT012	Hang Door & Hardware	5	5	28-Mar-22	31-Mar-22	3	01-Apr-22	06-Apr-22	3	86																							
L5-IT018	Hang Ladder & Install Rack	4	4	28-Mar-22	31-Mar-22	3	31-Mar-22	05-Apr-22	3	87																							
L5-IT014	Finish Paint	5	5	04-Apr-22	07-Apr-22	3	08-Apr-22	13-Apr-22	3	86																							
L5-IT016	Owner Access for IT Cabling	20	20	24-May-22	23-May-22	-1	21-Jun-22	20-Jun-22	-1	55																							
Operating Suite Buildout - 5th Floor		201	201	20-Oct-21	25-Oct-21	3	08-Aug-22	23-Aug-22	11	26																							
Rough-ins		65	65	20-Oct-21	25-Oct-21	3	25-Jan-22	28-Jan-22	3	78																							
L5O-1460	Overhead Duct Installation	25	25	20-Oct-21	25-Oct-21	3	23-Nov-21	30-Nov-21	3	51																							
L5O-1891	Structural Light Supports / Unistrut	5	5	20-Oct-21	25-Oct-21	3	26-Oct-21	29-Oct-21	3	76																							
L5O-1470	Overhead Fire Protection	15	15	27-Oct-21	01-Nov-21	3	16-Nov-21	19-Nov-21	3	51																							

[illegible]

Project ID: 2118306-UP20 / Project Name: GRADY CASS Update DD 2021.04.25				Grady - Monthly Report							Data Date: 25-Apr-21 / Run Time: 04-May-21 12:27																													
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D J																											

[illegible]

[illegible]

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
L7	L7-IT55	Overhead Fire Protection	2	2	07-Jan-22	20-Dec-21	-12	10-Jan-22	21-Dec-21	-12	130																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J																																
L8-1190	L8-1300	L8-1280	L8-1200	L8-1270	L8-1210	L8-1230	L8-1290	L8-1370	L8-1320	L8-1260	L8-1220	L8-1310	L8-1340	L8-1480	L8-1350	L8-1390	L8-1360	L8-1330	L8-1470	L8-1420	L8-1380	L8-1410	L8-1430	L8-1400	L8-1440	06-May-22, IT Room																																							
																										IT Room	79	79	14-Jan-22	14-Jan-22	0	06-May-22	06-May-22	0	88																														
																										L8-IT56	One-side Drywall	5	5	14-Jan-22	14-Jan-22	0	21-Jan-22	21-Jan-22	0	88																													
																										L8-IT57	Overhead Mechanical	5	5	24-Jan-22	24-Jan-22	0	28-Jan-22	28-Jan-22	0	115																													
																										L8-IT58	Overhead Electrical & Low Voltage	10	10	24-Jan-22	24-Jan-22	0	04-Feb-22	04-Feb-22	0	112																													
																										L8-IT70	Electrical In-Wall Rough-In	15	15	24-Jan-22	24-Jan-22	0	11-Feb-22	11-Feb-22	0	88																													
																										L8-IT73	Overhead Fire Protection	2	2	31-Jan-22	31-Jan-22	0	01-Feb-22	01-Feb-22	0	115																													
																										L8-IT59	In-Wal Inspections	5	5	14-Feb-22	14-Feb-22	0	18-Feb-22	18-Feb-22	0	88																													
																										L8-IT60	Two-Side Drywall	2	2	22-Feb-22	22-Feb-22	0	23-Feb-22	23-Feb-22	0	88																													
																										L8-IT61	Tape & Finish Drywall	5	5	24-Feb-22	24-Feb-22	0	02-Mar-22	02-Mar-22	0	88																													
																										L8-IT62	Prime Paint	2	2	03-Mar-22	03-Mar-22	0	04-Mar-22	04-Mar-22	0	88																													
																										L8-IT63	Paint & Hang Plywood Backboard	4	4	07-Mar-22	07-Mar-22	0	10-Mar-22	10-Mar-22	0	104																													
																										L8-IT64	MEP Trim-Out	5	5	07-Mar-22	07-Mar-22	0	11-Mar-22	11-Mar-22	0	88																													
																										L8-IT72	Install Easy Path	2	2	11-Mar-22	11-Mar-22	0	14-Mar-22	14-Mar-22	0	107																													
																										L8-IT68	Overhead Inspections	5	5	14-Mar-22	14-Mar-22	0	18-Mar-22	18-Mar-22	0	88																													
																										L8-IT65	Flooring	5	5	21-Mar-22	21-Mar-22	0	25-Mar-22	25-Mar-22	0	88																													
																										L8-IT66	Hang Door & Hardware	5	5	28-Mar-22	28-Mar-22	0	01-Apr-22	01-Apr-22	0	88																													
																										L8-IT71	Hang Ladder & Install Rack	4	4	28-Mar-22	28-Mar-22	0	31-Mar-22	31-Mar-22	0	89																													
																										L8-IT67	Finish Paint	5	5	04-Apr-22	04-Apr-22	0	08-Apr-22	08-Apr-22	0	88																													
																										L8-IT69	Owner Access for IT Cabling	20	20	11-Apr-22	11-Apr-22	0	06-May-22	06-May-22	0	88																													
																										Bridge to Existing			341	341	26-Apr-21	22-Jul-20	-191	30-Aug-22	09-Aug-22	-15	10	30-Aug-22,																											
																										Connector Building			341	341	26-Apr-21	22-Jul-20	-191	30-Aug-22	09-Aug-22	-15	10	30-Aug-22,																											

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	A M J J A S O N D J F M A M J J A S O N D J																											
1000																																							

 Remaining Level of Effort
  Project Baseline Bar
  Remaining Work

 Actual Level of Effort
  Actual Work
  Critical Remaining...

[illegible]