

Activity ID		Activity Name				Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	Calendar																											
`GRADY CASS Update DD 2021.06.25						1110	408	18-Sep-18 A	22-Jul-20	0	10-Feb-23	12-Dec-22	-40	0																												
EXECUTIVE SUMMARY / PROJECT MILESTONES						820	408	04-Nov-19 A	22-Jul-20	0	10-Feb-23	12-Dec-22	-40	0																												
Summaries						707	348	18-Dec-19 A	22-Jul-20	0	10-Nov-22	12-Dec-22	20	20																												
SM-1030	Sitework & Utilities	56	0	18-Dec-19 A	22-Jul-20	0	25-May-21	28-Jan-21	-82						Sitework & Utilities																											
SM-1031	Connector Bridge Foundations	15	15	28-Jun-21	22-Jul-20	-235	19-Jul-21	11-Aug-20	-235	203					Connector Bridge Foundations																											
SM-1040	Auger Cast Piles	51	0	21-Apr-20 A		0	25-Jun-20 A		0																																	
SM-1060	Install Pile Caps	70	0	18-May-20 A	22-Jul-20	0	08-Sep-20 A	25-Aug-20	-8																																	
SM-1065	Connector Building	125	125	14-Mar-22	07-Mar-22	-5	07-Sep-22	09-Aug-22	-20	5					Connector Building																											
SM-1070	All Form & Pour Concrete	272	42	03-Aug-20 A	02-Sep-20	22	24-Aug-21	23-Sep-21	21	34					All Form & Pour Concrete																											
SM-1080	Ground Floor & Atrium Build-Out	302	285	26-May-21 A	27-Apr-21	-21	11-Aug-22	27-Jul-22	-11	23					Ground Floor & Atrium Build-Out																											
SM-1100	Exterior Curtain Wall	95	95	12-Nov-21	15-Oct-21	-20	01-Apr-22	04-Mar-22	-20	2					Exterior Curtain Wall																											
SM-1110	Final Roofing	40	40	21-Jun-22	23-May-22	-20	16-Aug-22	11-Jul-22	-26	20					Final Roofing																											
SM-1120	Exterior Brick	191	191	11-Nov-21	11-Oct-21	-23	16-Aug-22	11-Jul-22	-26	6					Exterior Brick																											
SM-1150	Penthouse Mechanical Floor Build Out	245	245	19-Aug-21	13-Oct-21	38	09-Aug-22	07-Sep-22	20	13					Penthouse Mechanical Floor Build Out																											
SM-1190	Staff/ Hospital Elevators	89	89	12-Nov-21	18-Nov-21	4	24-Mar-22	17-Mar-22	-5	36					Staff/ Hospital Elevators																											
SM-1200	Passenger Elevators	80	80	28-Mar-22	25-Feb-22	-21	19-Jul-22	01-Jul-22	-11	30					Passenger Elevators																											
SM-1210	Temporary Dry-In Ongoing	141	141	16-Sep-21	04-Nov-21	35	08-Apr-22	10-Mar-22	-21	76					Temporary Dry-In Ongoing																											
SM-1435	Temp Conditioned Air	213	213	26-Jul-21	31-Mar-21	-81	27-May-22	20-May-22	-5	19					Temp Conditioned Air																											
SM-1780	Level 1 Build-out	266	245	25-May-21 A	02-Apr-21	-38	15-Jun-22	24-Jan-22	-100	63					Level 1 Build-out																											
SM-1790	Level 2 Build-out	139	118	25-May-21 A	02-Apr-21	-38	13-Dec-21	03-Feb-22	35	190					Level 2 Build-out																											
SM-1800	Level 3 Build-out	127	127	16-Aug-21	02-Apr-21	-94	16-Feb-22	11-Mar-22	16	10					Level 3 Build-out																											
SM-1810	Level 4 Build-out	167	167	03-Aug-21	06-Aug-21	3	01-Apr-22	25-Mar-22	-5	8					Level 4 Build-out																											
SM-1820	Level 5 Build-out	254	254	29-Jul-21	01-Jul-21	-19	01-Aug-22	19-Aug-22	14	2					Level 5 Build-out																											
SM-1830	Level 5 - Operating Suite Build-out	196	196	22-Oct-21	25-Oct-21	1	03-Aug-22	23-Aug-22	14	29					Level 5 - Operating Suite Build-out																											
SM-1840	Level 6 Build-out	254	254	12-Aug-21	19-Jul-21	-18	15-Aug-22	28-Jul-22	-12	5					Level 6 Build-out																											
SM-1850	Level 7 Build-out	256	256	31-Aug-21	13-Aug-21	-12	06-Sep-22	05-Aug-22	-21	2					Level 7 Build-out																											
SM-1860	Level 8 Build-out	252	252	15-Sep-21	22-Sep-21	5	14-Sep-22	30-Aug-22	-10	0					Level 8 Build-out																											
SM-1865	Atrium Finishes	67	67	09-May-22	11-Apr-22	-20	11-Aug-22	27-Jul-22	-11	11					Atrium Finishes																											
SM-1870	Commissioning	249	249	02-Sep-21	28-Apr-21	-89	29-Aug-22	14-Sep-22	11	11					Commissioning																											
SM-1880	Close-Out	40	40	15-Sep-22	15-Sep-22	0	10-Nov-22	12-Dec-22	20	0					Close-Out																											
SM-1882x	Exterior Skin Mock-Up	0	26	21-Dec-20 A			02-Aug-21			282					Exterior Skin Mock-Up																											
Milestones						820	408	04-Nov-19 A	22-Jul-20	0	10-Feb-23	12-Dec-22	-40	0																												
SM-1000	GMP Execution / Release	0	0	04-Nov-19 A		0			0				0																													
SM-1010x1	Owner Deploy Network Equipment - Level 5	0	0	28-Jun-22										11	Owner Deploy Network Equipment - Level 5																											
SM-1010x2	Owner Deploy Network Equipment - Level 6	0	0	21-Apr-22										69	Owner Deploy Network Equipment - Level 6																											
SM-1010x3	Owner Deploy Network Equipment - Level 7	0	0	10-May-22										67	Owner Deploy Network Equipment - Level 7																											
SM-1010x4	Owner Deploy Network Equipment - Level 8	0	0	24-May-22										68	Owner Deploy Network Equipment - Level 8																											
SM-1250	Auger Cast Piles Complete	0	0			20	23-Jun-20 A	22-Jul-20	20																																	
SM-1270	Ground Floor SOG Complete	0	0			-41	15-Jul-21	17-May-21	-41	201					Ground Floor SOG Complete																											
SM-1275	Start Elevated Decks	0	0	23-Oct-20 A	16-Oct-20	-5			-5						Start Elevated Decks																											
SM-1369x	Level 5 All Transfer Girders Poured	0	0				24-May-21								Level 5 All Transfer Girders Poured																											
SM-1370	Structure Topped Out	0	0			21	24-Aug-21	23-Sep-21	21	173					Structure Topped Out																											
SM-1375	Start Exterior Skin	0	0	25-Jun-21	18-May-21	-27			-27	14					Start Exterior Skin																											
SM-1390	All Reshores Removed	0	0			35	31-Aug-21	20-Oct-21	35	168					All Reshores Removed																											
SM-1410	Electrical Room Ready for Equipment	0	0			19	11-Aug-21	08-Sep-21	19	265					Electrical Room Ready for Equipment																											
SM-1420	Permanent Power Available	0	0			-32	24-Nov-21	11-Oct-21	-32	191					Permanent Power Available																											

Project ID: 2118306-UP22 / Project Name: `GRADY CASS Update DD 2021.06.25				Grady - Monthly Report							Data Date: 25-Jun-21 / Run Time: 30-Jun-21 11:20																																		
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F														
	BIM-BG-04	15	0	10-Aug-20 A	22-Jul-20	-13	17-Sep-20 A	11-Aug-20	-26																																				
	BIM-Lv00-01	20	0	03-Mar-20 A		0	07-May-20		0																																				
	BIM-Lv00-02	20	0	16-Apr-20 A		0	18-Jun-20 A		0																																				
	BIM-Lv00-03	15	0	01-Mar-21 A	22-Jul-20	-151	03-Jun-21 A	11-Aug-20	-204																																				
	BIM-Lv00-04	15	5	01-Mar-21 A	12-Aug-20	-136	01-Jul-21	01-Sep-20	-209	43																																			
	BIM-Lv01-01	20	0	22-May-20 A	22-Jul-20	0	23-Jul-20 A	22-Jul-20	0																																				
	BIM-Lv01-02	20	0	23-Jul-20 A	23-Jul-20	0	24-Sep-20 A	19-Aug-20	-25																																				
	BIM-Lv01-03	15	0	28-Oct-20 A	20-Aug-20	-48	17-Nov-20 A	10-Sep-20	-48																																				
	BIM-Lv01-03x1	0	0	01-Mar-21 A			25-Mar-21 A																																						
	BIM-Lv01-04	15	0	04-Nov-20 A	11-Sep-20	-38	17-Nov-20 A	01-Oct-20	-32																																				
	BIM-Lv01-04x1	45	45	16-Jul-21			20-Sep-21			177																																			
	BIM-Lv02-01	20	0	22-May-20 A	22-Jul-20	0	23-Jul-20 A	11-Aug-20	14																																				
	BIM-Lv02-02	20	0	23-Jul-20 A	12-Aug-20	14	16-Nov-20 A	09-Sep-20	-48																																				
	BIM-Lv02-03	4	0	20-Nov-20 A	10-Sep-20	-51	23-Dec-20 A	30-Sep-20	-57																																				
	BIM-Lv02-03x1	15	0	01-Mar-21 A			25-Mar-21 A																																						
	BIM-Lv02-04	41	0	15-Dec-20 A	01-Oct-20	-51	22-Feb-21 A	21-Oct-20	-82																																				
	BIM-Lv02-04x1	45	45	10-Aug-21			14-Oct-21			170																																			
	BIM-Lv03-01	20	0	22-May-20 A	22-Jul-20	0	23-Jul-20 A	11-Aug-20	14																																				
	BIM-Lv03-02	20	0	23-Jul-20 A	12-Aug-20	14	08-Dec-20 A	09-Sep-20	-61																																				
	BIM-Lv03-03	4	0	23-Dec-20 A	10-Sep-20	-72	04-Jan-21 A	30-Sep-20	-63																																				
	BIM-Lv03-03x1	15	0	01-Mar-21 A			25-Mar-21 A																																						
	BIM-Lv03-04	30	0	04-Jan-21 A	01-Oct-20	-63	09-Mar-21 A	21-Oct-20	-92																																				
	BIM-Lv03-04x1	45	45	30-Aug-21			03-Nov-21			166																																			
	BIM-Lv04-01	20	0	23-Jul-20 A	12-Aug-20	14	15-Oct-20 A	09-Sep-20	-26																																				
	BIM-Lv04-02	20	0	26-Oct-20 A	10-Sep-20	-32	22-Dec-20 A	07-Oct-20	-51																																				
	BIM-Lv04-03	15	0	06-Jan-21 A	08-Oct-20	-60	29-Jan-21 A	28-Oct-20	-62																																				
	BIM-Lv04-03x1	15	0	29-Mar-21 A			28-May-21																																						
	BIM-Lv04-04	35	0	29-Jan-21 A	29-Oct-20	-62	07-Apr-21 A	18-Nov-20	-94																																				
	BIM-Lv04-04x1	45	45	14-Sep-21			17-Nov-21			166																																			
	BIM-Lv05-01	20	0	16-Oct-20 A	10-Sep-20	-26	12-Nov-20 A	07-Oct-20	-26																																				
	BIM-Lv05-02	20	0	19-Nov-20 A	08-Oct-20	-30	08-Jan-21 A	04-Nov-20	-42																																				
	BIM-Lv05-03	15	0	23-Mar-21 A	05-Nov-20	-92	12-Apr-21 A	25-Nov-20	-92																																				
	BIM-Lv05-03x1	0	0	25-Jun-21			25-Jun-21			44																																			
	BIM-Lv05-04	32	0	02-Apr-21 A	30-Nov-20	-85	17-May-21	18-Dec-20	-102																																				
	BIM-Lv05-04x1	45	45	25-Jun-21			27-Aug-21			83																																			
	BIM-Lv06-01	20	0	19-Nov-20 A	08-Oct-20	-30	14-Jan-21 A	04-Nov-20	-46																																				
	BIM-Lv06-02	10	0	22-Feb-21 A	05-Nov-20	-71	30-Apr-21 A	04-Dec-20	-100																																				
	BIM-Lv06-03	5	0	30-Apr-21 A	07-Dec-20	-100	10-May-21	28-Dec-20	-92																																				
	BIM-Lv06-03x1	5	5	30-Jun-21			07-Jul-21			120																																			
	BIM-Lv06-04	32	1	10-May-21 A	29-Dec-20	-92	25-Jun-21	20-Jan-21	-110	6																																			
	BIM-Lv06-04x1	45	45	30-Aug-21			01-Nov-21			83																																			
	BIM-Lv07-01	20	0	15-Jan-21 A	05-Nov-20	-47	21-Jan-21 A	04-Dec-20	-30																																				
	BIM-Lv07-02	12	0	01-Apr-21 A	07-Dec-20	-79	16-Apr-21 A	05-Jan-21	-70																																				
	BIM-Lv07-03	15	0	25-May-21 A	06-Jan-21	-97	15-Jun-21 A	27-Jan-21	-97																																				
	BIM-Lv07-03x1	5	5	13-Jul-21			19-Jul-21			157																																			
	BIM-Lv07-04	13	10	03-Jun-21 A	28-Jan-21	-88	09-Jul-21	18-Feb-21	-99	4																																			
	BIM-Lv07-04x1	45	45	02-Nov-21			07-Jan-22			83																																			
Remaining Level of Effort		Project Baseline Bar		Remaining Work		Actual Level of Effort		Actual Work		Critical Remaining...																																			

[illegible]

Project ID: 2118306-UP22 / Project Name: `GRADY CASS Update DD 2021.06.25				Grady - Monthly Report					Data Date: 25-Jun-21 / Run Time: 30-Jun-21 11:20																															
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J J A S O N D J F M A M J J A S O N D J F																											
</																																								

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	
	P04a-04	Submittals - Shop Drawings & Samples - Masonry	40	0	17-Mar-20 A	19-Aug-20	109	22-Jan-21 A	14-Oct-20	-66																							
	P04a-05	Review & Approval - CMU Shop Drawings	20	0	03-Feb-21 A	01-Oct-20	-83	11-May-21	28-Oct-20	-133																							
	P04a-06	Review & Approval - Samples - Masonry	15	0	14-May-20 A	15-Oct-20	107	19-Jun-20 A	11-Nov-20	102																							
	P04a-06x1	Submittals - Brick Shop Drawings	30	13	25-Mar-21 A			14-Jul-21				50																					
	P04a-06x2	Review & Approval - Brick Shop Drawings	0	0	15-Jul-21			15-Jul-21				50																					
	P04a-07	Fabricate - Face Brick	15	15	25-Jan-21 A	12-Nov-20	-46	16-Jul-21	13-Jan-21	-129	63																						
	P04a-09	Fabricate - CMU Block	15	0	29-Mar-21 A	12-Nov-20	-91	11-May-21	13-Jan-21	-83																							
	P04a-11	Delivery - CMU Block	0	0	08-Jun-21 A	30-Jun-21	16				16																						
	P04a-12	Delivery - Face Brick	0	0	19-Jul-21	13-Sep-21	39				39	63																					
	Framing / Drywall			456	81	20-Dec-19 A	17-Sep-20	0	20-Oct-21	30-Jun-21	-78	68																					
	P09a-01	Owner Award Recommendation - Framing / Drywall	5	0	20-Dec-19 A		0	26-Dec-19 A			0																						
	P09a-02	Award / Execute Sub Contract - Drywall & Framing	15	0	30-Dec-19 A		0	28-Feb-20 A			0																						
	Cold Formed Metal Framing			78	0	18-Jan-21 A	17-Sep-20	-82	09-Jun-21 A	18-May-21	-15																						
	P09a-10	Cold Formed Metal Framing - Shop Drawings & Calcs	30	0	18-Jan-21 A	17-Sep-20	-82	04-Feb-21 A	28-Oct-20	-64																							
	P09a-11	Review & Approval - Cold Formed Metal Framing	20	0	05-Feb-21 A	29-Oct-20	-65	26-Feb-21 A	25-Nov-20	-60																							
	P09a-11x1	Re-Submit CFMF	5	0	01-Mar-21 A			09-Apr-21 A																									
	P09a-11x2	Re-Review & Approval - CFMF	10	0	09-Apr-21 A			19-Apr-21 A																									
	P09a-12	Fabricate Cold Formed Metal Framing	20	0	09-Apr-21 A	30-Nov-20	-90	08-Jun-21 A	29-Dec-20	-112																							
	P09a-13	Deliver Cold Formed Metal Framing	0	0	09-Jun-21 A	18-May-21	-15				-15																						
	Exterior Sheathing			96	0	25-Mar-21 A	17-Sep-20	-129	10-Aug-21	30-Jun-21	-28	75																					
	P09a-20	Submittals - Exterior Sheathing	15	0	25-Mar-21 A	17-Sep-20	-129	02-Apr-21 A	07-Oct-20	-121																							
	P09a-21	Review & Approval - Exterior Sheathing																															

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J J A S O N D J J F M A M J J A S O N D J J F																														
	P07b-05	Fabrication Roofing	20	20	01-Jul-21	15-Oct-20	-178	29-Jul-21	11-Nov-20	-178	189		Fabrication Roofing																													
	P07b-06	Delivery Roofing	0	0	10-Dec-21	04-Nov-21	-24			-24	97		Delivery Roofing																													
	Curtainwall		252	75	31-Dec-19 A			12-Nov-21			2		12-Nov-21, Curtainwall																													
	P07c-15x	Award / Execute Subcontract - Curtainwall	15	0	31-Dec-19 A			24-Apr-20 A					Shop Drawings - Curtainwall																													
	P07c-16x	Submittals - Shop Drawings - Curtainwall	20	0	04-Jan-21 A			26-Jan-21 A					Review & Approve - Shop Drawings - Curtainwall																													
	P07c-16x1	Review & Approve - Shop Drawings - Curtainwall	2	2	05-Apr-21 A			11-Aug-21			2		Field Measure - Curtainwall																													
	P07c-20x	Field Measure - Curtainwall	5	5	29-Jul-21			04-Aug-21			7		Fabrication - Curtainwall																													
	P07c-21x	Fabrication - Curtainwall	65	65	12-Aug-21			11-Nov-21			2		Delivery - Curtainwall																													
	P07c-22x	Delivery - Curtainwall	0	0	12-Nov-21						2		19-Aug-21, Waterproofing																													
	Waterproofing		272	38	22-Jul-20 A	22-Jul-20	0	19-Aug-21	07-Dec-20	-177	75		19-Aug-21, Waterproofing																													
	P07a-01	Owner Award Recommendation - Waterproofing	5	0	22-Jul-20 A	22-Jul-20	0	02-Sep-20 A	28-Jul-20	-25			Fabrication - Waterproofing																													
	P07a-02	Award / Execute Subcontract - Waterproofing	10	0	01-Sep-20 A	29-Jul-20	-24	09-Sep-20 A	11-Aug-20	-19			Submittals - Air Barrier																													
	P07a-03	Submittals - Air Barrier	25	0	13-Aug-20 A	12-Aug-20	-1	05-Apr-21 A	16-Sep-20	-137			Submittals Review & Approval - Below Grade Waterproofing (Bulletin 7)																													
	P07a-03x	Submittals Review & Approval - Below Grade Waterproofing (Bulletin 7)	25	0	13-Aug-20 A			21-Aug-20 A					Review & Approval - Air Barrier																													
	P07a-04	Review & Approval - Air Barrier	15	6	15-Apr-21 A	17-Sep-20	-144	02-Jul-21	14-Oct-20	-180	92		Fabrication Air Barrier																													
	P07a-05	Fabrication Air Barrier	15	15	06-Jul-21	15-Oct-20	-180	26-Jul-21	04-Nov-20	-180	92		Below Grade Waterproofing																													
	P07a-05x	Fabrication / Delivery Below Grade Waterproofing	10	0	21-Aug-20 A			15-Sep-20 A					Delivery Air Barrier																													
	P07a-06	Delivery Air Barrier	0	0	19-Aug-21	07-Dec-20	-177			-177	75		Owner CO #017 Execution - BP07/D																													
	P07a-07	Owner CO #017 Execution - BP07/D	5	0	24-Aug-20 A			31-Aug-20 A					20-Jul-22, Metal Panels																													
	Metal Panels		422	268	23-Oct-20 A	02-Sep-20	-36	20-Jul-22	21-Jun-22	-20	23		20-Jul-22, Metal Panels																													
	P07c-01	Owner Award Recommendation - Metal Panel	5	0	23-Oct-20 A	02-Sep-20	-36	13-Nov-20 A	09-Sep-20	-46			Recommendation - Metal Panel																													
	P07c-02	Award / Execute Subcontract - Metal Panel	15	0	18-Nov-20 A	10-Sep-20	-49	22-Dec-20 A	30-Sep-20	-56			Execute Subcontract - Metal Panel																													
	P07c-04	Submittals - Bridge & Penthouse - Metal Panel	40	0	05-Feb-21 A	01-Oct-20	-85	21-Jun-21 A	25-Nov-20	-141			Submittals - Bridge & Penthouse - Metal Panel																													
	P07c-06	Review & Approval - Bridge & Penthouse - Metal Panel	15	12	22-Jun-21 A	30-Nov-20	-141	13-Jul-21	29-Dec-20	-136	110		Review & Approval - Bridge & Penthouse - Metal Panel																													
	P07c-09	Field Measure - Penthouse - Metal Panel	2	2	03-Dec-21	02-Nov-21	-21	06-Dec-21	03-Nov-21	-21	11		Field Measure - Penthouse - Metal Panel																													
	P07c-10	Fabrication - Penthouse - Metal Panel	60	60	07-Dec-21	04-Nov-21	-21	04-Mar-22	02-Feb-22	-21	11		Fabrication - Penthouse - Metal Panel																													
	P07c-11	Delivery - Penthouse - Metal Panel	0	0	07-Mar-22	03-Feb-22	-21			-21	11		Delivery - Penthouse - Metal Panel																													
	P07c-12	Field Measure - Bridge - Metal Panel	2	2	28-Mar-22	21-Mar-22	-5	29-Mar-22	22-Mar-22	-5	41		Field Measure - Bridge - Metal Panel																													
	P07c-13	Fabrication - Bridge - Metal Panel	60	60	30-Mar-22	23-Mar-22	-5	22-Jun-22	15-Jun-22	-5	41		Fabrication - Bridge - Metal Panel																													
	P07c-14	Delivery - Bridge - Metal Panel	0	0	20-Jul-22	21-Jun-22	-20			-20	23		Delivery - Bridge - Metal Panel																													
	EIFS		387	223	07-Oct-20 A	17-Sep-20	-14	16-May-22	18-Apr-22	-20	2		16-May-22, EIFS																													
	P07f-01	Owner Award Recommendation - EIFS	5	0	07-Oct-20 A	17-Sep-20	-14	15-Oct-20 A	23-Sep-20	-15			Recommendation - EIFS																													
	P07f-02	Award / Execute Subcontract - EIFS	15	0	09-Nov-20 A	24-Sep-20	-32	09-Nov-20 A	14-Oct-20	-17			Subcontract - EIFS																													
	P07f-03	Submittals - EIFS	20	0	04-Jun-21 A	15-Oct-20	-159	11-Jun-21 A	11-Nov-20	-145			Submittals - EIFS																													
	P07f-04	Review & Approval - EIFS	15	6	14-Jun-21 A	12-Nov-20	-145	02-Jul-21	11-Dec-20	-140	204		Review & Approval - EIFS																													
	P07f-05	Fabrication EIFS	15	15	06-Jul-21	14-Dec-20	-140	26-Jul-21	06-Jan-21	-140	204		Fabrication EIFS																													
	P07f-06	Delivery EIFS	0	0	16-May-22	18-Apr-22	-20			-20	2		Delivery EIFS																													
	Drs, Frms & Hrdw - Material		320	168	23-Oct-20 A	02-Sep-20	-36	28-Feb-22	28-Jan-22	-20	69		28-Feb-22, Drs, Frms & Hrdw - Material																													
	P08a-01	Owner Award Recommendation - Drs, Frms & Hrdw	5	0	23-Oct-20 A	02-Sep-20	-36	16-Feb-21 A	09-Sep-20	-107			Award Recommendation - Drs, Frms & Hrdw																													
	P08a-02	Award / Execute Subcontract	10	0	17-Feb-21 A	10-Sep-20	-108	03-Mar-21 A	23-Sep-20	-108			Execute Subcontract																													
	P08a-03	Submittals - Early Release Material (HM Frames)	15	0	29-Mar-21 A	24-Sep-20	-126	16-Apr-21 A	14-Oct-20	-126			Submittals - Early Release Material (HM Frames)																													
	P08a-04	Review & Approval - Early Release Material (HM Frames)	15	0	19-Apr-21 A	15-Oct-20	-126	28-May-21	04-Nov-20	-141			Review & Approval - Early Release Material (HM Frames)																													
	P08a-05	Fabrication - Early Release Material (HM Frames)	25	16	01-Jun-21 A	05-Nov-20	-141	19-Jul-21	11-Dec-20	-150	194		Fabrication - Early Release Material (HM Frames)																													
	P08a-06	Submittals - Drs, Frms & Hrdw - Shop Drawings	40	0	25-May-21 A	15-Oct-20	-152	14-Jun-21 A	11-Dec-20	-126			Submittals - Drs, Frms & Hrdw - Shop Drawings																													
	P08a-07	Submittals - Samples (Door Finish)	30	0	07-Jun-21 A	15-Oct-20	-160	24-Jun-21 A	25-Nov-20	-144			Submittals - Samples (Door Finish)																													
	P08a-08	Delivery - Early Release Material (HM Frames)	0	0	22-Jul-21	30-Jun-21	-15			-15	192		Delivery - Early Release Material (HM Frames)																													
	P08a-09	Review & Approval - Drs, Frms & Hrdw - Shop Drawings	15	31	15-Jun-21 A	14-Dec-20	-126	09-Aug-21	13-Jan-21	-145	88		Review & Approval - Drs, Frms & Hrdw - Shop Drawings																													

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	Gantt Chart																												
P09h-05 P09h-06 Painting P09i-01 P09i-02 P09i-03 P09i-04 P09i-05 P09i-06 Division 10 - Specialties Toilet Partitions & Accessories P10c-01 P10c-02 P10c-03 P10c-04 P10c-05 P10c-06 Signage P10d-01 P10d-02 P10d-03 P10d-04 P10d-05 P10d-06 Wall Protection & Corner Guards P10g-01 P10g-02 P10g-03 P10g-04 P10g-05 P10g-06 Wire Mesh Partition P10h-01 P10h-02 P10h-03 P10h-04 P10h-05 P10h-06 Photoluminescent Markings P10i-01 P10i-02 P10i-03 P10i-04 P10i-05 P10i-06 Cubicle Curtain Track P10j-01	P09h-05	Fabrication Acoustical Panels	30	113	25-Mar-21 A	07-Dec-20	-74	06-Dec-21	11-Dec-20	-247	103	Fabrication Acoustical Panels																												
	P09h-06	Delivery Acoustical Panels	0	0	15-Apr-22	05-May-22	14				14	14	Delivery Acoustical Panels																											
	Painting		140	16	20-Nov-20 A	08-Oct-20	-31	20-Jul-21	15-Jul-21		-3	9	20-Jul-21, Painting																											
	P09i-01	Owner Award Recommendation - Paint	5	0	20-Nov-20 A	08-Oct-20	-31	16-Feb-21 A	14-Oct-20		-82		Award Recommendation - Paint																											
	P09i-02	Award / Execute Subcontract - Paint	10	0	16-Feb-21 A	15-Oct-20	-82	16-Feb-21 A	28-Oct-20		-72		Execute Subcontract - Paint																											
	P09i-03	Submittals - Paint	20	0	15-Feb-21 A	29-Oct-20	-71	11-Mar-21 A	25-Nov-20		-69		Submittals - Paint																											
	P09i-04	Review & Approval - Paint	20	6	12-Mar-21 A	30-Nov-20	-70	02-Jul-21	29-Dec-20		-130	9	Review & Approval - Paint																											
	P09i-05	Fabrication Paint	10	10	06-Jul-21	30-Dec-20	-130	19-Jul-21	13-Jan-21		-130	9	Fabrication Paint																											
	P09i-06	Delivery Paint	0	0	20-Jul-21	15-Jul-21	-3				-3	9	Delivery Paint																											
	Division 10 - Specialties		383	260	20-Nov-20 A	15-Oct-20	-26	08-Jul-22	09-Jun-22		-20	38	08-Jul-22, Division 10																											
	Toilet Partitions & Accessories		245	122	20-Nov-20 A	15-Oct-20	-26	20-Dec-21	08-Feb-22		33	68	20-Dec-21, Toilet Partitions & Accessories																											
	P10c-01	Owner Award Recommendation - Toilet Partition & Accessories	5	0	20-Nov-20 A	15-Oct-20	-26	08-Dec-20 A	21-Oct-20		-31		Recommendation - Toilet Partition & Accessories																											
	P10c-02	Award / Execute Subcontract - Toilet Partition & Accessories	10	0	09-Dec-20 A	22-Oct-20	-32	01-Feb-21 A	04-Nov-20		-57		Execute Subcontract - Toilet Partition & Accessories																											
	P10c-03	Submittals - Toilet Partition & Accessories	30	30	25-Jun-21*	05-Nov-20	-159	06-Aug-21	18-Dec-20		-159	80	Submittals - Toilet Partition & Accessories																											
	P10c-04	Review & Approval - Toilet Partition & Accessories	20	20	09-Aug-21	21-Dec-20	-159	03-Sep-21	21-Jan-21		-159	80	Review & Approval - Toilet Partition & Accessories																											
	P10c-05	Fabrication Toilet Partition & Accessories	60	60	07-Sep-21	22-Jan-21	-159	01-Dec-21	16-Apr-21		-158	80	Fabrication Toilet Partition & Accessories																											
	P10c-06	Delivery Toilet Partition & Accessories	0	0	20-Dec-21	08-Feb-22	33				33	68	Delivery Toilet Partition & Accessories																											
	Signage		358	100	31-Dec-20 A	15-Oct-20	-51	02-Jun-22	04-Nov-21		-143	63	02-Jun-22, Signage																											
	P10d-01	Owner Award Recommendation - Signage	5	0	04-Jan-21 A	15-Oct-20	-52	14-Jan-21 A	21-Oct-20		-55		Award Recommendation - Signage																											
	P10d-02	Award / Execute Subcontract - Signage	10	0	31-Dec-20 A	22-Oct-20	-46	19-Jan-21 A	04-Nov-20		-47		Execute Subcontract - Signage																											
	P10d-03	Submittals - Signage	30	30	10-Jan-22*	05-Nov-20	-294	22-Feb-22	18-Dec-20		-294	63	Submittals - Signage																											
	P10d-04	Review & Approval - Signage	20	20	23-Feb-22	21-Dec-20	-294	22-Mar-22	21-Jan-21		-294	63	Review & Approval - Signage																											
	P10d-05	Fabrication Signage	50	50	23-Mar-22	22-Jan-21	-294	01-Jun-22	02-Apr-21		-293	63	Fabrication Signage																											
	P10d-06	Delivery Signage	0	0	02-Jun-22	04-Nov-21	-143				-143	63	Delivery Signage																											
	Wall Protection & Corner Guards		265	87	20-Nov-20 A	22-Oct-20	-21	02-Feb-22	04-Jan-22		-20	65	02-Feb-22, Wall Protection & Corner Guards																											
	P10g-01	Owner Award Recommendation - WP & CG	5	0	20-Nov-20 A	22-Oct-20	-21	08-Dec-20 A	28-Oct-20		-26		Recommendation - WP & CG																											
	P10g-02	Award / Execute Subcontract - WP & CG	10	0	09-Dec-20 A	29-Oct-20	-27	09-Feb-21 A	11-Nov-20		-57		Execute Subcontract - WP & CG																											
	P10g-03	Submittals - WP & CG	25	25	27-Sep-21*	12-Nov-20	-218	29-Oct-21	18-Dec-20		-218	67	Submittals - WP & CG																											
	P10g-04	Review & Approval - WP & CG	20	20	01-Nov-21	21-Dec-20	-218	30-Nov-21	21-Jan-21		-218	67	Review & Approval - WP & CG																											
	P10g-05	Fabrication WP & CG	40	40	01-Dec-21	22-Jan-21	-218	28-Jan-22	19-Mar-21		-217	67	Fabrication WP & CG																											
	P10g-06	Delivery WP & CG	0	0	02-Feb-22	04-Jan-22	-20				-20	65	Delivery WP & CG																											
	Wire Mesh Partition		9	0	31-Dec-20 A	22-Oct-20	-46	31-Dec-20 A	28-Jan-22		271		Wire Mesh Partition																											
	P10h-01	Owner Award Recommendation - Wire Mesh Partition	0	0	31-Dec-20 A	22-Oct-20	-46	31-Dec-20 A	28-Oct-20		-41		Recommendation - Wire Mesh Partition																											
	P10h-02	Award / Execute Subcontract - Wire Mesh Partition	0	0	31-Dec-20 A	29-Oct-20	-41	31-Dec-20 A	11-Nov-20		-31		Execute Subcontract - Wire Mesh Partition																											
	P10h-03	Submittals - Wire Mesh Partition	0	0	31-Dec-20 A	12-Nov-20	-31	31-Dec-20 A	11-Dec-20		-11		Submittals - Wire Mesh Partition																											
	P10h-04	Review & Approval - Wire Mesh Partition	0	0	31-Dec-20 A	14-Dec-20	-11	31-Dec-20 A	13-Jan-21		9		Review & Approval - Wire Mesh Partition																											
	P10h-05	Fabrication & Delivery Wire Mesh Partition	0	0	31-Dec-20 A	14-Jan-21	9	31-Dec-20 A	04-Feb-21		24		Fabrication & Delivery Wire Mesh Partition																											
	P10h-06	Fabrication & Delivery Wire Mesh Partition	0	0	31-Dec-20 A	28-Jan-22	271				271		Delivery Wire Mesh Partition																											
	Photoluminescent Markings		374	166	14-Jan-21 A	22-Oct-20	-55	08-Jul-22	09-Jun-22		-20	2	08-Jul-22, Photoluminescent Markings																											
	P10i-01	Owner Award Recommendation - Photoluminescent Markings	5	0	14-Jan-21 A	22-Oct-20	-55	21-Jan-21 A	28-Oct-20		-55		Award Recommendation - Photoluminescent Markings																											
P10i-02	Award / Execute Subcontract - Photoluminescent Markings	10	0	22-Jan-21 A	29-Oct-20	-55	25-Jan-21 A	11-Nov-20		-47		Execute Subcontract - Photoluminescent Markings																												
P10i-03	Submittals - Photoluminescent Markings	15	15	08-Nov-21*	12-Nov-20	-248	30-Nov-21	04-Dec-20		-248	118	Submittals - Photoluminescent Markings																												
P10i-04	Review & Approval - Photoluminescent Markings	20	20	01-Dec-21	07-Dec-20	-248	29-Dec-21	06-Jan-21		-248	118	Review & Approval - Photoluminescent Markings																												
P10i-05	Fabrication Photoluminescent Markings	15	15	30-Dec-21	07-Jan-21	-248	21-Jan-22	28-Jan-21		-248	118	Fabrication Photoluminescent Markings																												
P10i-06	Delivery Photoluminescent Markings	0	0	08-Jul-22	09-Jun-22	-20				-20	2	Delivery Photoluminescent Markings																												
Cubicle Curtain Track		340	207	20-Nov-20 A	29-Oct-20	-16	06-May-22	21-Apr-22		-11	17	06-May-22, Cubicle Curtain Track																												
P10j-01	Owner Award Recommendation - Cubicle Curtain Track	5	0	20-Nov-20 A	29-Oct-20	-16	08-Dec-20 A	04-Nov-20		-21		Award Recommendation - Cubicle Curtain Track																												

[illegible]

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	Gantt Chart																											
Activity ID	Activity Name	IMU-GL-1003	0	0	22-Jul-21						127	Gantt Chart	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M					
		IMU-GL-1004	Conditioning of Mock-Up Room	5	5	22-Sep-21			28-Sep-21																										197				
		Operation #5XXX		135	135	06-Oct-21			20-Apr-22																										119				
		IMU-L5O-1000	Rough-ins	60	60	20-Oct-21			18-Jan-22																										119				
		IMU-L5O-1001	Finishes	60	60	26-Jan-22			20-Apr-22																										119				
		IMU-L5O-1002	Owner 14-day Notification	0	0	06-Oct-21*																													119				
		IMU-L5O-1003	Owner & Architect Review @ 50%	0	0				18-Jan-22																										119				
		IMU-L5O-1004	Conditioning of Mock-Up Room	5	5	19-Jan-22			25-Jan-22																										119				
		Procedure Room #6XXX		170	170	29-Jul-21			01-Apr-22																										103				
		IMU-L6-1000	Rough-ins	65	65	10-Sep-21			13-Dec-21																										103				
		IMU-L6-1001	Finishes	70	70	21-Dec-21			01-Apr-22																										103				
		IMU-L6-1002	Owner 14-day Notification	0	0	29-Jul-21*																													123				
		IMU-L6-1003	Owner & Architect Review @ 50%	0	0				13-Dec-21																										103				
		IMU-L6-1004	Conditioning of Mock-Up Room	5	5	14-Dec-21			20-Dec-21																										103				
		SPECIAL INSPECTIONS		537	150	12-Dec-19 A	22-Jul-20		0	02-Feb-22	21-Jan-22																								-8	68			
		Reinforcing Steel Placement		59	0	04-Mar-20 A			0	05-Jun-20 A																									0				
		SI-RS-01	Pre-Installation Meeting	1	0	04-Mar-20 A			0	04-Mar-20 A																									0				
		SI-RS-02	1st In Place Inspection	0	0	05-Jun-20 A			0																										0				
		Cast-in-Place & Post Tensioned Concrete Work		64	0	15-Jul-20 A	22-Jul-20		5	19-Nov-20 A	20-Oct-20																								-22				
		SI-CIP-01	Pre-Installation Meeting	1	0	15-Jul-20 A	22-Jul-20		5	15-Jul-20 A	22-Jul-20																								6				
		SI-CIP-02	1st In Place Inspection	0	0	19-Nov-20 A	20-Oct-20		-22																										-22				
		Welding of Reinforcing Steel		43	0	04-Mar-20 A			0	17-Jun-20 A																									0				
		SI-RS-10	Pre-Installation Meeting	1	0	04-Mar-20 A			0	04-Mar-20 A																									0				
		SI-RS-11	1st In Place Inspection	0	0	17-Jun-20 A			0																										0				
		Concrete Embeds		20	0	11-Nov-20 A	08-Oct-20		-24	02-Dec-20 A	13-Nov-20																								-11				
		SI-EM-01	Pre-Installation Meeting	2	0	11-Nov-20 A	08-Oct-20		-24	11-Nov-20 A	09-Oct-20																								-22				
		SI-EM-02	1st In Place Inspection	0	0	02-Dec-20 A	13-Nov-20		-11																										-11				
		High-Strength Bolting		131	131	26-Jul-21	22-Oct-20		-189	02-Feb-22	21-Jan-22																								-8	38			
		SI-HSB-01	Pre-Installation Meeting	1	1	26-Jul-21	22-Oct-20		-189	26-Jul-21	22-Oct-20																								-189	168			
		SI-HSB-02	1st In Place Inspection	0	0	02-Feb-22	21-Jan-22		-8																										-8	38			
		Welding of Structural Steel		25	25	26-Jul-21	22-Oct-20		-189	30-Aug-21	19-Oct-21																								35	174			
		SI-SS-01	Pre-Installation Meeting	1	1	26-Jul-21	22-Oct-20		-189	26-Jul-21	22-Oct-20																								-189	198			
		SI-SS-02	1st In Place Inspection	0	0	30-Aug-21	19-Oct-21		35																										35	174			
		Compacted Earth Fill		46	0	12-Dec-19 A			0	27-Mar-20 A																									0				
		SI-CE-01	Pre-Installation Meeting	1	0	12-Dec-19 A			0	12-Dec-19 A																									0				
		SI-CE-02	1st In Place Inspection	0	0	27-Mar-20 A			0																										0				
		Pile Foundations		83	0	10-Jan-20 A			0	12-May-20																									0				
		SI-PI-01	Pre-Installation Meeting	1	0	10-Jan-20 A			0	10-Jan-20 A																									0				
		SI-PI-02	1st In Place Inspection	0	0	12-May-20 A			0																										0				
		Cold-Formed Metal Framing		54	0	12-Apr-21 A	30-Nov-20		-91	28-Jun-21	18-May-21																								-28	13			
SI-MF-01	Pre-Installation Meeting	1	0	12-Apr-21 A	30-Nov-20		-91	28-Apr-21 A	30-Nov-20	-103																													
SI-MF-02	1st In Place Inspection	0	0	28-Jun-21	18-May-21		-28			-28	13																												
CONSTRUCTION		827	348	03-Dec-18 A	22-Jul-20		0	10-Nov-22	12-Dec-22	20	60																												
Demolition & Geotech		101	0	03-Dec-18 A			0	21-Nov-19 A		0																													
A2470	Geotech Phase 1	21	0	03-Dec-18 A			0	26-Dec-18 A		0																													
A2480	Vital Statistics Building Hazmat Abatement	60	0	25-Mar-19 A			0	23-May-19		0																													
A2490	Demolition - Parking Deck (Vertical)	20	0	08-Jul-19 A			0	07-Aug-19 A		0																													

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M					
	A2500	Demotion - Aldredge Building (Vertical)	14	0	05-Aug-19 A		0	21-Aug-19 A		0																												
	A2510	Geotech Phase 2	25	0	07-Aug-19 A		0	16-Sep-19 A		0																												
	A2520	Demo SOG / Shallow Foundations	18	0	26-Sep-19 A		0	14-Oct-19 A		0																												
	A2760	Erosion Control	5	0	23-Sep-19 A		0	27-Sep-19 A		0																												
	A2770	Demo Retaining Wall	3	0	07-Oct-19 A		0	14-Oct-19 A		0																												
	A2780	Geotech Phase 3 - Preliminary Report	15	0	26-Sep-19 A		0	08-Oct-19 A		0																												
	A2790	Geotech Phase 3 - Final Report	9	0	30-Sep-19 A		0	10-Oct-19 A		0																												
	A2820	ROW Demolition (Sidewalk & Trees)	10	0	11-Nov-19 A		0	21-Nov-19 A		0																												
	Sitework & Utilities		432	10	14-Oct-19 A	22-Jul-20	45	01-Sep-21	04-Feb-21	-147	187		01-Sep-21, Sitework & Utilities																									
	SG-0991x2	Subdrainage Tie-in - East (7 - 15)	5	0	30-Sep-20 A			16-Oct-20 A					East (7 - 15)																									
	SG-0991x4	Subdrainage Tie-in - West	15	0	28-Sep-20 A			28-Oct-20 A					West																									
	SG-0991x6	Subdrainage- West	5	0	28-Sep-20 A			28-Oct-20 A																														
	UF-1000	Mobilize Equipment	2	0	18-Dec-19 A		0	18-Dec-19 A		0																												
	UF-1020	Install Dewatering System	12	0	16-Jan-20 A		0	04-Feb-20 A		0																												
	UF-1050	Install H Piles	10	0	22-Jan-20 A		0	10-Mar-20 A		0																												
	UF-1050x	Install H Piles (SE Corner)	5	0	08-Apr-20 A		0	09-Apr-20 A		0																												
	UF-1060	Cut 50' Bench for Shoring Drill	8	0	15-Jan-20 A		0	21-Feb-20 A		0																												
	UF-1070	Excavate & Install Lagging to Elev 996	8	0	30-Jan-20 A		0	13-Mar-20 A		0																												
	UF-1070x	Excavate & Install Lagging to Elev 996 (SE Corner)	5	0	10-Apr-20 A		0	13-Apr-20 A		0			E Corner)																									
	UF-1090	Excavate & Install Lagging Below Elev 996	7	0	17-Feb-20 A		0	20-Mar-20 A		0																												
	UF-1090x	Excavate & Install Lagging Below 996 (SE Corner)	5	0	13-Apr-20 A		0	13-Apr-20 A		0			S Corner)																									
	UF-1100	Backfill to Elev 996	8	0	20-Feb-20 A		0	20-Mar-20 A		0																												
	UF-1100x	Backfill to Elev 996 (SE Corner)	5	0	14-Apr-20 A		0	15-Apr-20 A		0																												
	UF-1101	Blading for Proper Drainage	5	0	23-Dec-19 A		0	31-Dec-19 A		0																												
	UF-1102	Sawcut Road	1	0	07-Jan-20 A		0	07-Jan-20 A		0																												
	UF-1103	Hydro Excavate @ A1	1	0	09-Jan-20 A		0	09-Jan-20 A		0																												
	UF-1104	Site Dewatering	5	0	02-Jan-20 A		0	08-Jan-20 A		0																												
	UF-1110x	Soil Remediation	5	0	20-Mar-20 A		0	10-Apr-20 A		0																												
	Utilities		414	10	14-Oct-19 A	22-Jul-20	58	01-Sep-21	04-Feb-21	-147	187		01-Sep-21, Utilities																									
	UF-1010	Close Jesse Hill # Gillmore Intersection	1	0	18-Jun-20 A		0	18-Jun-20 A		0			ection																									
	UF-1030	Close Gillmore to 1 Lane	13	0	17-Sep-20 A	22-Jul-20	-40	18-Sep-20 A	07-Aug-20	-28																												
	UF-1040	Open Jesse Hill & Gillmore Intersection	0	0			-40	05-Oct-20 A	07-Aug-20	-40			ore Intersection																									
	UF-1120	Tie-in Drainage in Inters ection	2	0	19-Jun-20 A	22-Jul-20	0	19-Oct-20 A	23-Jul-20	-60			ersection																									
	UF-1140	Restore Drainage Tie-ins	2	0	02-Oct-20 A	06-Aug-20	-40	05-Oct-20 A	07-Aug-20	-40			ins																									
	UF-1150	Tie-in to Sewer #1 and Lay to ROW	1	0	09-Jan-20 A		0	22-Feb-20 A		0																												
	UF-1151	Tie-in to Sewer #2 and Lay to ROW	3	0	09-Jan-20 A		0	12-Feb-20 A		0																												
	UF-1160	Plate Sewer Tie-in #1 & #2	2	0	12-Feb-20 A		0	22-Feb-20 A		0																												
	UF-1170	Install Water Taps & Vaults	4	0	07-Dec-20 A	30-Oct-20	-24	10-Dec-20 A	04-Nov-20	-23			ps & Vaults																									
	UF-1180	Install Drainage Line Z3 to South Basin 2	3	0	24-Aug-20 A	11-Aug-20	-9	11-Dec-20 A	13-Aug-20	-83			Line Z3 to South Basin 2																									
	UF-1190	Drainage Z5 to Z7	2	0	09-Jul-20 A		0	17-Jul-20 A		0																												
UF-1200	Electrical Vault	15	0	14-Oct-19 A	24-Aug-20	216	20-Mar-21 A	14-Sep-20	-128			rical Vault																										
UF-1200x-1	Electrical Vault Concrete Walls	10	0	02-Nov-20 A			13-Nov-20 A					ncrete Walls																										
UF-1200x-2	Electrical Vault Masonry Walls	5	0	16-Nov-20 A			04-Dec-20 A					asonry Walls																										
UF-1200x-3	Electrical Vault Structural Steel	10	0	21-Jan-21 A			25-Feb-21 A					al Vault Structural Steel																										
UF-1200x-4	Electrical Vault Elevated Slab	8	0	04-Mar-21 A			20-Mar-21 A					ical Vault Elevated Slab																										
UF-1210	South Basin 1	4	0	03-Aug-20 A	29-Jul-20	-3	05-Aug-20 A	03-Aug-20	-1																													
UF-1211x	South Basin 1 Waterproofing	7	0	07-Aug-20 A	31-Jul-20	-5	14-Aug-20 A	10-Aug-20	-3																													

Project ID: 2118306-UP22 / Project Name: `GRADY CASS Update DD 2021.06.25				Grady - Monthly Report						Data Date: 25-Jun-21 / Run Time: 30-Jun-21 11:20																					
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
	Level 1 East	167	3	23-Oct-20 A	16-Oct-20	-5	06-Jul-21	07-Dec-20	-145	22																					
	ED-L1-3000 Level 1 East - Form P1	2	0	05-Nov-20 A	16-Oct-20	-14	13-Nov-20 A	19-Oct-20	-19																						
	ED-L1-3005 Level 1 East - Rebar P1	1	0	11-Nov-20 A	20-Oct-20	-16	17-Nov-20 A	20-Oct-20	-20																						
	ED-L1-3006X Level 1 East - Rebar P1 + 1 day	1	0	18-Nov-20 A	21-Oct-20	-20	19-Nov-20 A	21-Oct-20	-20																						
	ED-L1-3010 Level 1 East - Pour P1	1	0	20-Nov-20 A	22-Oct-20	-21	20-Nov-20 A	22-Oct-20	-20																						
	ED-L1-3015 Level 1 East - Form P2	5	0	16-Nov-20 A	23-Oct-20	-16	20-Nov-20 A	26-Oct-20	-19																						
	ED-L1-3020 Level 1 East - Rebar P2	3	0	23-Nov-20 A	27-Oct-20	-19	02-Dec-20 A	27-Oct-20	-23																						
	ED-L1-3021X Level 1 East - Rebar P2 + 1 day	1	0	03-Dec-20 A	28-Oct-20	-24	03-Dec-20 A	28-Oct-20	-23																						
	ED-L1-3025 Level 1 East - Pour P2	1	0	03-Dec-20 A	29-Oct-20	-23	03-Dec-20 A	29-Oct-20	-22																						
	ED-L1-3030 Level 1 East - Form P3	6	0	23-Nov-20 A	30-Oct-20	-16	04-Dec-20 A	02-Nov-20	-21																						
	ED-L1-3035 Level 1 East - Rebar P3	3	0	07-Dec-20 A	03-Nov-20	-22	09-Dec-20 A	03-Nov-20	-23																						
	ED-L1-3036X Level 1 East - Rebar P3 + 1 day	1	0	10-Dec-20 A	04-Nov-20	-24	10-Dec-20 A	04-Nov-20	-23																						
	ED-L1-3040 Level 1 East - Pour P3	1	0	11-Dec-20 A	05-Nov-20	-24	11-Dec-20 A	05-Nov-20	-23																						
	ED-L1-3041 Level 1 East - Form P4	2	0	23-Oct-20 A	06-Nov-20	10	25-Nov-20 A	09-Nov-20	-11																						
	ED-L1-3042 Level 1 East - Rebar P4 (A&B)	2	0	11-Dec-20 A	10-Nov-20	-21	18-Dec-20 A	10-Nov-20	-25																						
	ED-L1-3543x Level 1 East - Rebar P4 + 1 day (A&B)	1	0	21-Dec-20 A	11-Nov-20	-26	21-Dec-20 A	11-Nov-20	-25																						
	ED-L1-3561 Level 1 East - Pour P4 (A&B)	1	0	22-Dec-20 A	12-Nov-20	-26	22-Dec-20 A	12-Nov-20	-25																						
	ED-L1-5368 Set / Pour East Stair #1 (1st-2nd)	3	3	01-Jul-21	03-Dec-20	-145	06-Jul-21	07-Dec-20	-145	22																					
	Level 1 West	254	106	09-Dec-20 A	16-Oct-20	-36	13-Dec-21	03-Jun-21	-133	41																					
	ED-L1-3480 Level 1 West - Form P1	7	0	09-Dec-20 A	16-Oct-20	-36	28-Dec-20 A	19-Oct-20	-45																						
	ED-L1-3490 Level 1 West - Rebar P1	3	0	18-Dec-20 A	20-Oct-20	-41	04-Jan-21 A	20-Oct-20	-49																						
	ED-L1-3491x Level 1 West - Rebar P1 + 1 day	1	0	04-Jan-21 A	21-Oct-20	-48	05-Jan-21 A	21-Oct-20	-48																						
	ED-L1-3500 Level 1 West - Pour P1	2	0	05-Jan-21 A	22-Oct-20	-48	06-Jan-21 A	22-Oct-20	-48																						
	ED-L1-3510 Level 1 West - Form P2	8	0	28-Dec-20 A	30-Oct-20	-37	14-Jan-21 A	02-Nov-20	-48																						
	ED-L1-3520 Level 1 West - Rebar P2	3	0	15-Jan-21 A	03-Nov-20	-48	20-Jan-21 A	03-Nov-20	-49																						
	ED-L1-3521x Level 1 West - Rebar P2 + 1 day	1	0	20-Jan-21 A	04-Nov-20	-49	20-Jan-21 A	04-Nov-20	-48																						
	ED-L1-3530 Level 1 West - Pour P2	0	0	22-Jan-21 A	05-Nov-20	-50	22-Jan-21 A	05-Nov-20	-49																						
	ED-L1-3540 Level 1 West - Form P3	3	0	15-Jan-21 A	06-Nov-20	-45	20-Jan-21 A	09-Nov-20	-46																						
	ED-L1-3550 Level 1 West - Rebar P3	1	0	19-Jan-21 A	10-Nov-20	-44	21-Jan-21 A	10-Nov-20	-45																						
	ED-L1-3551x Level 1 West - Rebar P3 +1 day	1	0	19-Jan-21 A	11-Nov-20	-43	21-Jan-21 A	11-Nov-20	-44																						
	ED-L1-3560 Level 1 West - Pour P3	1	0	04-Feb-21 A	12-Nov-20	-54	04-Feb-21 A	12-Nov-20	-53																						
	ED-L1-3577 Set / Pour West Stair #2 (1st-2nd)	3	3	09-Dec-21	26-May-21	-136	13-Dec-21	03-Jun-21	-133	41																					
	ED-L1-3577x1 Set / Pour West Stair #3 (1st-2nd)	3	3	14-Jul-21			16-Jul-21			140																					
	Elevated Decks Level 2	257	114	14-Dec-20 A	10-Nov-20	-22	16-Dec-21	11-Jun-21	-130	41																					
	Level 2 East	146	3	14-Dec-20 A	10-Nov-20	-22	09-Jul-21	04-May-21	-46	22																					
	ED-L2-3600 Level 2 East - Form P1	3	0	14-Dec-20 A	10-Nov-20	-22	21-Dec-20 A	12-Nov-20	-24																						
	ED-L2-3610 Level 2 East - Rebar P1	1	0	22-Dec-20 A	13-Nov-20	-25	28-Dec-20 A	13-Nov-20	-26																						
	ED-L2-3611x Level 2 East - Rebar P1 + 1 day	1	0	22-Dec-20 A	16-Nov-20	-24	29-Dec-20 A	16-Nov-20	-26																						
	ED-L2-3620 Level 2 East - Pour P1	1	0	30-Dec-20 A	17-Nov-20	-27	30-Dec-20 A	17-Nov-20	-26																						
	ED-L2-3630 Level 2 East - Form P2	4	0	21-Dec-20 A	13-Nov-20	-24	29-Dec-20 A	18-Nov-20	-24																						
	ED-L2-3640 Level 2 East - Rebar P2	2	0	30-Dec-20 A	19-Nov-20	-25	06-Jan-21 A	20-Nov-20	-27																						
	ED-L2-3641x Level 2 East - Rebar P2 + 1 day	1	0	07-Jan-21 A	23-Nov-20	-28	07-Jan-21 A	23-Nov-20	-27																						
	ED-L2-3650 Level 2 East - Pour P2	0	0	08-Jan-21 A	24-Nov-20	-28	08-Jan-21 A	24-Nov-20	-27																						
	ED-L2-3660 Level 2 East - Form P3	4	0	30-Dec-20 A	19-Nov-20	-25	06-Jan-21 A	24-Nov-20	-25																						
	ED-L2-3670 Level 2 East - Rebar P3	2	0	07-Jan-21 A	25-Nov-20	-26	11-Jan-21 A	30-Nov-20	-26																						
	ED-L2-3671x Level 2 East - Rebar P3 + 1 day	1	0	12-Jan-21 A	01-Dec-20	-27	12-Jan-21 A	01-Dec-20	-26																						
	ED-L2-3680 Level 2 East - Pour P3	1	0	13-Jan-21 A	02-Dec-20	-27	13-Jan-21 A	02-Dec-20	-26																						
Remaining Level of Effort		Project Baseline Bar		Remaining Work		Page 24 of 54										SKANSKA RUSSELL															
Actual Level of Effort		Actual Work		Critical Remaining...																											

[illegible]

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J J A S O N D J F M A M J J A S O N D J F																												
RR-1130 RR-1140 RR-1145 RR-1150 RR-1160 RR-1170 RR-1180 RR-1190 RR-1200 RR-1210 RR-1220 RR-1230 RR-1240 RR-1250 RR-1260 RR-1281 RR-1282 Remove Reshores - West RR-2300 RR-2301 RR-2310 RR-2320 RR-2330 RR-2340 RR-2350 RR-2360 RR-2370 RR-2380 RR-2390 RR-2400 RR-2596 RR-2597 RR-2598 RR-2599 RR-2600 RR-2601 RR-2602 RR-2603 RR-2604 RR-2605 RR-2606 Penthouse & Roof East Side EX-1850 EX-1905 EX-1910 EX-1920	RR-1130	Level 5 East P2 Remove Reshores	2	2	23-Jul-21	25-Jun-21	-19	26-Jul-21	28-Jun-21	-19	2	Level 5 East P2 Remove Reshores																												
	RR-1140	Level 5 East P3 Remove Reshores	2	2	27-Jul-21	29-Jun-21	-19	28-Jul-21	30-Jun-21	-19	2	Level 5 East P3 Remove Reshores																												
	RR-1145	Level 5 East P4 Remove Reshores	2	2	30-Jul-21	01-Jul-21	-20	02-Aug-21	02-Jul-21	-20	4	Level 5 East P4 Remove Reshores																												
	RR-1150	Level 6 East P1 Remove Reshores	2	2	29-Jul-21	08-Jul-21	-15	30-Jul-21	09-Jul-21	-15	11	Level 6 East P1 Remove Reshores																												
	RR-1160	Level 6 East P2 Remove Reshores	2	2	02-Aug-21	15-Jul-21	-12	03-Aug-21	16-Jul-21	-12	11	Level 6 East P2 Remove Reshores																												
	RR-1170	Level 6 East P3 Remove Reshores	2	2	04-Aug-21	21-Jul-21	-10	05-Aug-21	22-Jul-21	-10	23	Level 6 East P3 Remove Reshores																												
	RR-1180	Level 7 East P1 Remove Reshores	2	2	06-Aug-21	10-Aug-21	2	09-Aug-21	11-Aug-21	2	23	Level 7 East P1 Remove Reshores																												
	RR-1190	Level 7 East P2 Remove Reshores	2	2	26-Aug-21	20-Aug-21	-4	27-Aug-21	23-Aug-21	-4	11	Level 7 East P2 Remove Reshores																												
	RR-1200	Level 7 East P3 Remove Reshores	2	2	30-Aug-21	26-Aug-21	-2	31-Aug-21	27-Aug-21	-2	14	Level 7 East P3 Remove Reshores																												
	RR-1210	Level 8 East P1 Remove Reshores	2	2	01-Sep-21	20-Sep-21	12	02-Sep-21	21-Sep-21	12	14	Level 8 East P1 Remove Reshores																												
	RR-1220	Level 8 East P2 Remove Reshores	2	2	03-Sep-21	27-Sep-21	15	07-Sep-21	28-Sep-21	15	28	Level 8 East P2 Remove Reshores																												
	RR-1230	Level 8 East P3 Remove Reshores	2	2	08-Sep-21	01-Oct-21	17	09-Sep-21	04-Oct-21	17	28	Level 8 East P3 Remove Reshores																												
	RR-1240	Level 9 East P1 Remove Reshores	0	0	10-Sep-21	05-Oct-21	17	10-Sep-21	06-Oct-21	19	45	Level 9 East P1 Remove Reshores																												
	RR-1250	Level 9 East P2 Remove Reshores	0	0	10-Sep-21	07-Oct-21	19	10-Sep-21	08-Oct-21	21	45	Level 9 East P2 Remove Reshores																												
	RR-1260	Level 9 East P3 Remove Reshores	0	0	10-Sep-21	11-Oct-21	21	10-Sep-21	12-Oct-21	23	45	Level 9 East P3 Remove Reshores																												
	RR-1281	Level 1 East North Plate Girder Removal - 10 Line to 7 Line	8	0	25-May-21 A			04-Jun-21 A				Level 1 East North Plate Girder Removal - 10 Line to 7 Line																												
	RR-1282	Level 1 East South Plate Girder Removal - 9 Line to 7 Line	9	0	24-May-21 A			26-May-21				Level 1 East South Plate Girder Removal - 9 Line to 7 Line																												
	Remove Reshores - West			109	45	26-Mar-21 A	23-Mar-21	-3	30-Aug-21	12-Oct-21	31	55	30-Aug-21, Remove Reshores - West																											
	RR-2300	Level 1 West P1 Remove Reshores	2	0	30-Mar-21 A	23-Mar-21	-5	31-Mar-21 A	24-Mar-21	-5		Level 1 West P1 Remove Reshores																												
	RR-2301	Level 1 West South Remove Plate Girder - 5 Line to 3 Line	12	0	03-May-21 A			14-May-21				Level 1 West South Remove Plate Girder - 5 Line to 3 Line																												
	RR-2310	Level 1 West P2 Remove Reshores	2	0	01-Apr-21 A	25-Mar-21	-5	02-Apr-21 A	26-Mar-21	-5		Level 1 West P2 Remove Reshores																												
	RR-2320	Level 1 West P3 Remove Reshores	2	0	26-Mar-21 A	29-Mar-21	1	29-Mar-21 A	30-Mar-21	1		Level 1 West P3 Remove Reshores																												
	RR-2330	Level 2 West P1 Remove Reshores	2	0	05-May-21 A	31-Mar-21	-25	18-May-21	01-Apr-21	-33		Level 2 West P1 Remove Reshores																												
	RR-2340	Level 2 West P2 Remove Reshores	2	0	05-May-21 A	02-Apr-21	-23	14-May-21	05-Apr-21	-29		Level 2 West P2 Remove Reshores																												
	RR-2350	Level 2 West P3 Remove Reshores	2	0	05-May-21 A	06-Apr-21	-21	18-May-21	07-Apr-21	-29		Level 2 West P3 Remove Reshores																												
	RR-2360	Level 3 West P1 Remove Reshores	2	2	06-Jul-21	08-Apr-21	-61	07-Jul-21	09-Apr-21	-61	8	Level 3 West P1 Remove Reshores																												
	RR-2370	Level 3 West P2 Remove Reshores	2	2	08-Jul-21	12-Apr-21	-61	09-Jul-21	13-Apr-21	-61	8	Level 3 West P2 Remove Reshores																												
	RR-2380	Level 3 West P3 Remove Reshores	2	2	25-Jun-21	14-Apr-21	-51	28-Jun-21	15-Apr-21	-51	12	Level 3 West P3 Remove Reshores																												
	RR-2390	Level 4 West P1 Remove Reshores	2	2	20-Jul-21	16-Apr-21	-65	21-Jul-21	19-Apr-21	-65	4	Level 4 West P1 Remove Reshores																												
	RR-2400	Level 4 West P2 Remove Reshores	2	2	14																																			

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J J A S O N D J F M A M J J A S O N D J F																								
EX-3140 EX-3150 EX-3160 EX-3170 EX-3180 EX-3000 EX-3010 EX-3020 EX-3030 EX-3040 EX-3050 EX-3060 EX-3070 EX-3080 EX-3090 EX-Bull8 EX-1020 EX-1030 EX-1070 EX-1090 EX-1100 EX-1130 EX-1160 EX-1170 EX-1240 EX-1250 EX-1500 EX-1530 EX-1000 EX-1450 EX-1490 EX-2435 EX-2445 EX-2455 EX-1420 EX-1590 EX-1610 EX-1630 EX-1670 EX-1140 EX-1190	EX-3140	GR - CMU Block	26	26	02-Nov-21	30-Jun-21	-87	09-Dec-21	26-Jul-21	-95	192	GR - CMU Block																								
	EX-3150	Level 1 - CMU Block	18	18	22-Jul-21	27-Jul-21	3	16-Aug-21	19-Aug-21	3	192	Level 1 - CMU Block																								
	EX-3160	Level 2 - CMU Block	18	18	17-Aug-21	20-Aug-21	3	10-Sep-21	15-Sep-21	3	192	Level 2 - CMU Block																								
	EX-3170	Level 3 - CMU Block	18	18	13-Sep-21	16-Sep-21	3	06-Oct-21	11-Oct-21	3	192	Level 3 - CMU Block																								
	EX-3180	Level 4 - CMU Block	18	18	07-Oct-21	12-Oct-21	3	01-Nov-21	04-Nov-21	3	192	Level 4 - CMU Block																								
	Exterior Framing			106	106	25-Jun-21	18-May-21	-27	23-Nov-21	05-Nov-21	-12	11	23-Nov-21, Exterior Framing																							
	EX-3000	GR - Exterior Framing	5	5	31-Aug-21	18-May-21	-73	07-Sep-21	24-May-21	-73	6	GR - Exterior Framing																								
	EX-3010	Level 1 - Exterior Framing	8	8	25-Jun-21	18-May-21	-27	07-Jul-21	26-May-21	-28	6	Level 1 - Exterior Framing																								
	EX-3020	Level 2 - Exterior Framing	8	8	08-Jul-21	27-May-21	-28	19-Jul-21	08-Jun-21	-28	6	Level 2 - Exterior Framing																								
	EX-3030	Level 3 - Exterior Framing	7	7	20-Jul-21	09-Jun-21	-28	28-Jul-21	17-Jun-21	-28	6	Level 3 - Exterior Framing																								
	EX-3040	Level 4 - Exterior Framing	8	8	29-Jul-21	18-Jun-21	-28	09-Aug-21	29-Jun-21	-28	6	Level 4 - Exterior Framing																								
	EX-3050	Level 5 - Exterior Framing	15	15	10-Aug-21	06-Jul-21	-25	30-Aug-21	26-Jul-21	-25	6	Level 5 - Exterior Framing																								
	EX-3060	Level 6 - Exterior Framing	12	12	08-Sep-21	02-Aug-21	-26	23-Sep-21	17-Aug-21	-26	6	Level 6 - Exterior Framing																								
	EX-3070	Level 7 - Exterior Framing	12	12	24-Sep-21	08-Sep-21	-12	11-Oct-21	23-Sep-21	-12	6	Level 7 - Exterior Framing																								
	EX-3080	Level 8 - Exterior Framing	12	12	12-Oct-21	05-Oct-21	-5	27-Oct-21	20-Oct-21	-5	6	Level 8 - Exterior Framing																								
	EX-3090	Level 9 - Exterior Framing	12	12	28-Oct-21	21-Oct-21	-5	12-Nov-21	05-Nov-21	-5	11	Level 9 - Exterior Framing																								
	EX-Bull8	Level 9 - Exterior Framing Bulletin 8	7	7	15-Nov-21			23-Nov-21			11	Level 9 - Exterior Framing Bulletin 8																								
	Elevations			262	262	10-Aug-21	25-May-21	-53	23-Aug-22	19-Jul-22	-25	15	23-Aug-22, Elevations																							
	East Elevation			242	242	10-Aug-21	30-Jun-21	-28	26-Jul-22	05-Jul-22	-15	25	26-Jul-22, East Elevation																							
		EX-1020	Install Perimeter Steel - East Elevation	10	10	07-Sep-21	24-Sep-21	13	20-Sep-21	07-Oct-21	13	40	Install Perimeter Steel - East Elevation																							
		EX-1030	Sheathing - L5 to L9	15	15	13-Oct-21	06-Oct-21	-5	02-Nov-21	26-Oct-21	-5	45	Sheathing - L5 to L9																							
		EX-1070	Sheathing - GR to L4	15	15	10-Aug-21	30-Jun-21	-28	30-Aug-21	21-Jul-21	-28	75	Sheathing - GR to L4																							
		EX-1090	Face Brick	70	70	14-Mar-22	07-Mar-22	-5	20-Jun-22	13-Jun-22	-5	6	Face Brick																							
		EX-1100	Waterproofing - GR to L4	15	15	19-Aug-21	12-Jul-21	-28	09-Sep-21	30-Jul-21	-28	75	Waterproofing - GR to L4																							
		EX-1130	Waterproofing - L5 to L9	15	15	22-Oct-21	15-Oct-21	-5	11-Nov-21	04-Nov-21	-5	45	Waterproofing - L5 to L9																							
		EX-1160	Halfen Soffit	22	22	19-May-22	12-May-22	-5	20-Jun-22	13-Jun-22	-5	35	Halfen Soffit																							
		EX-1170	Install Curtain Wall - Atrium (South & East Elevation)	20	20	12-Nov-21	15-Oct-21	-20	13-Dec-21	11-Nov-21	-20	2	Install Curtain Wall - Atrium (South & East Elevation)																							
		EX-1240	Install Curtain Wall - Punched Openings & Curtain Wall CL A:B	10	10	25-Apr-22	28-Mar-22	-20	06-May-22	08-Apr-22	-20	11	Install Curtain Wall - Punched Openings & Curtain Wall CL A:B																							
		EX-1250	Install Curtain Wall - High (CL E:F)	15	15	14-Jun-22	16-May-22	-20	05-Jul-22	06-Jun-22	-20	5	Install Curtain Wall - High (CL E:F)																							
		EX-1500	Caulk & Seal	5	5	06-Jul-22	14-Jun-22	-15	12-Jul-22	20-Jun-22	-15	25																								

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J J A S O N D J F M A M J J A S O N D J F M																							
EX-1390 EX-1410 EX-3350 Shear Wall EX-1280 EX-1380 EX-1400 EX-1430 North Elevation (WEST) EX-1080 EX-1180 EX-1220 EX-1350 EX-1360 EX-1370 EX-1580 EX-1600 North Elevation (EAST) EX-1040 EX-1150 EX-1200 EX-1230 EX-1260 EX-1270 EX-1290 EX-1300 EX-1310 EX-1320 EX-1330 EX-1540 EX-1570 South Elevation (WEST) EX-1210 EX-1340 EX-1480 EX-1640 EX-1650 EX-1660 EX-1680 EX-2360 EX-2370 EX-2380 EX-2390 Roofing & Waterproofing Temp EX-3100 EX-3110	EX-1390	Sheathing - Stair Tower	5	5	28-Oct-21	21-Oct-21	-5	03-Nov-21	27-Oct-21	-5	6	Sheathing - Stair Tower																							
	EX-1410	Waterproofing - Stair Tower	5	5	04-Nov-21	28-Oct-21	-5	10-Nov-21	03-Nov-21	-5	6	Waterproofing - Stair Tower																							
	EX-3350	Face Brick - Stair Tower	25	25	11-Nov-21	04-Nov-21	-5	17-Dec-21	10-Dec-21	-5	6	Face Brick - Stair Tower																							
	Shear Wall		61	61	17-Aug-21	27-Jul-21	-15	10-Nov-21	08-Oct-21	-23	6	10-Nov-21, Shear Wall																							
	EX-1280	Face Brick - Shear Wall	25	25	07-Oct-21	13-Sep-21	-18	10-Nov-21	08-Oct-21	-23	6	Face Brick - Shear Wall																							
	EX-1380	Sheathing - Shear Wall	6	6	31-Aug-21	05-Aug-21	-18	08-Sep-21	12-Aug-21	-18	6	Sheathing - Shear Wall																							
	EX-1400	Waterproofing - Shear Wall	5	5	09-Sep-21	13-Aug-21	-18	15-Sep-21	19-Aug-21	-18	6	Waterproofing - Shear Wall																							
	EX-1430	Install Perimeter Steel - Shear Wall	7	7	17-Aug-21	27-Jul-21	-15	25-Aug-21	04-Aug-21	-15	9	Install Perimeter Steel - Shear Wall																							
	North Elevation (WEST)		145	145	05-Oct-21	28-Oct-21	17	03-May-22	05-Apr-22	-20	93	03-May-22, North Elevation (W																							
	EX-1080	Install Perimeter Steel - North West Elevation	10	10	05-Oct-21	29-Oct-21	18	18-Oct-21	11-Nov-21	18	66	Install Perimeter Steel - North West Elevation																							
	EX-1180	Halfen Soffit	25	25	23-Dec-21	16-Dec-21	-5	31-Jan-22	24-Jan-22	-5	158	Halfen Soffit																							
	EX-1220	Face Brick	28	28	20-Dec-21	13-Dec-21	-5	31-Jan-22	24-Jan-22	-5	6	Face Brick																							
	EX-1350	Waterproofing - L5 to L9 - North West	8	8	10-Nov-21	03-Nov-21	-5	19-Nov-21	12-Nov-21	-5	24	Waterproofing - L5 to L9 - North West																							
	EX-1360	Sheathing - L5 to L9 - North West	8	8	04-Nov-21	28-Oct-21	-5	15-Nov-21	08-Nov-21	-5	24	Sheathing - L5 to L9 - North West																							
	EX-1370	Install Curtain Wall - Punched Openings	12	12	28-Mar-22	28-Feb-22	-20	12-Apr-22	15-Mar-22	-20	11	Install Curtain Wall - Punched Op																							
	EX-1580	Caulk & Seal	5	5	13-Apr-22	16-Mar-22	-20	19-Apr-22	22-Mar-22	-20	93	Caulk & Seal																							
	EX-1600	Exterior Doors	10	10	20-Apr-22	23-Mar-22	-20	03-May-22	05-Apr-22	-20	93	Exterior Doors																							
	North Elevation (EAST)		232	232	08-Sep-21	25-May-21	-73	09-Aug-22	19-Jul-22	-15	25	09-Aug-22, North Ele																							
	EX-1040	Install Perimeter Steel - North East Elevation	10	10	19-Oct-21	12-Nov-21	18	01-Nov-21	29-Nov-21	18	66	Install Perimeter Steel - North East Elevation																							
	EX-1150	Face Brick	28	28	01-Feb-22	25-Jan-22	-5	11-Mar-22	04-Mar-22	-5	6	Face Brick																							
	EX-1200	Sheathing - GR - North East	3	3	08-Sep-21	25-May-21	-73	10-Sep-21	27-May-21	-73	165	Sheathing - GR - North East																							
	EX-1230	Waterproofing - GR - North East	3	3	13-Sep-21	28-May-21	-73	15-Sep-21	02-Jun-21	-73	165	Waterproofing - GR - North East																							
	EX-1260	Facebrick - GR	5	5	01-Feb-22	25-Jan-22	-5	07-Feb-22	31-Jan-22	-5	133	Facebrick - GR																							
	EX-1270	Vertical Blade Louver - GR	5	5	28-Mar-22	25-Feb-22	-21	01-Apr-22	03-Mar-22	-21	100	Vertical Blade Louver - GR																							
	EX-1290	Sheathing - L5 to L9 - North East	8	8	16-Nov-21	09-Nov-21	-5	29-Nov-21	18-Nov-21	-5	44	Sheathing - L5 to L9 - North East																							
	EX-1300	Waterproofing - L5 to L9 - North East	8	8	22-Nov-21	15-Nov-21	-5	03-Dec-21	24-Nov-21	-5	44	Waterproofing - L5 to L9 - North East																							
	EX-1310	Install Vertical Fins - L2 to L5	20	20	25-Apr-22	28-Mar-22	-20	20-May-22	22-Apr-22	-20	5	Install Vertical Fins - L2 to L5																							
	EX-1320	Install Curtain Wall - Punched Openings	8	8	13-Apr-22	16-Mar-22	-20	22-Apr-22	25-Mar-22	-20	11	Install Curtain Wall - Punched O																							
	EX-1330	Install Curtainwall - CL12:13	15	15	23-May-22	25-Apr-22	-20	13-Jun-22	13-May-22	-20	5	Install Curtainwall - CL12:13																							
	EX-1540	Caulk & Seal	5	5	14-Jun-22	16-May-22	-20	20-Jun-22	20-May-22	-20	50	Caulk & Seal																							

Activity ID			Activity Name			Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J J A S O N D J F M A M J J A S O N D J F																												
1	1	1	Final			485	40	15-Sep-20 A	23-May-22		424	16-Aug-22	11-Jul-22	-26	20	16-Aug-22, Final																											
			EX-3120	Roof - Final East	10	10	21-Jun-22	23-May-22		-20	05-Jul-22	06-Jun-22	-20	50	Roof - Final East																												
			EX-3130	Roof - Final West	10	10	03-Aug-22	27-Jun-22		-26	16-Aug-22	11-Jul-22	-26	20	Roof - Final West																												
			SG-0991x5	Waterproofing - West	10	0	15-Sep-20 A				12-Nov-20 A			est																													
			Exterior Ceilings / Soffits			40	40	11-Apr-22	14-Mar-22		-20	06-Jun-22	06-May-22	-20	70	06-Jun-22, Exterior Ceilings																											
			Ground			35	35	11-Apr-22	14-Mar-22		-20	27-May-22	29-Apr-22	-20	2	27-May-22, Ground																											
			EX-3190	Exterior Framing	5	5	11-Apr-22	14-Mar-22		-20	15-Apr-22	18-Mar-22	-20	2	Exterior Framing																												
			EX-3200	MEP Overhead Rough-In	5	5	18-Apr-22	21-Mar-22		-20	22-Apr-22	25-Mar-22	-20	2	MEP Overhead Rough-In																												
			EX-3210	MEP Trim-out	5	5	25-Apr-22	28-Mar-22		-20	29-Apr-22	01-Apr-22	-20	2	MEP Trim-out																												
			EX-3220	MEP Overhead Inspection	5	5	02-May-22	04-Apr-22		-20	06-May-22	08-Apr-22	-20	2	MEP Overhead Inspection																												
			EX-3230	Insulation & Sheathing	5	5	09-May-22	11-Apr-22		-20	13-May-22	15-Apr-22	-20	2	Insulation & Sheathing																												
			EX-3240	Stucco - Scratch Coat	5	5	16-May-22	18-Apr-22		-20	20-May-22	22-Apr-22	-20	2	Stucco - Scratch Coat																												
			EX-3250	Stucco - Finish Coat	5	5	23-May-22	25-Apr-22		-20	27-May-22	29-Apr-22	-20	2	Stucco - Finish Coat																												
			Level 3 Atrium			40	40	11-Apr-22	14-Mar-22		-20	06-Jun-22	06-May-22	-20	70	06-Jun-22, Level 3 Atrium																											
			EX-3260	Exterior Framing	5	5	11-Apr-22	14-Mar-22		-20	15-Apr-22	18-Mar-22	-20	70	Exterior Framing																												
			EX-3270	MEP Overhead Rough-In	5	5	18-Apr-22	21-Mar-22		-20	22-Apr-22	25-Mar-22	-20	70	MEP Overhead Rough-In																												
			EX-3280	MEP Trim-out	5	5	25-Apr-22	28-Mar-22		-20	29-Apr-22	01-Apr-22	-20	70	MEP Trim-out																												
			EX-3290	MEP Overhead Inspection	5	5	02-May-22	04-Apr-22		-20	06-May-22	08-Apr-22	-20	70	MEP Overhead Inspection																												
			EX-3300	Insulation & Sheathing	5	5	09-May-22	11-Apr-22		-20	13-May-22	15-Apr-22	-20	70	Insulation & Sheathing																												
			EX-3310	Stucco - Scratch Coat	5	5	16-May-22	18-Apr-22		-20	20-May-22	22-Apr-22	-20	70	Stucco - Scratch Coat																												
			EX-3320	Metal Panel Soffit	5	5	16-May-22	18-Apr-22		-20	20-May-22	22-Apr-22	-20	75	Metal Panel Soffit																												
			EX-3330	Stucco - Finish Coat	5	5	23-May-22	25-Apr-22		-20	27-May-22	29-Apr-22	-20	70	Stucco - Finish Coat																												
			EX-3340	Finish Caulk	5	5	31-May-22	02-May-22		-20	06-Jun-22	06-May-22	-20	70	Finish Caulk																												
			Site Improvements			235	235	06-Oct-21	07-Mar-22		102	12-Sep-22	01-Aug-22	-29	2	12-Sep-22, Site Improvements																											
			SW-1000x	Sitework Demobilization	1	1	12-Sep-22				12-Sep-22			2	Sitework Demobilization																												
			Parking Garage			234	234	06-Oct-21			09-Sep-22			2	09-Sep-22, Parking Garage																												
			PG-01	Install Parking Garage Access Control System	15	15	06-Oct-21				26-Oct-21			216	Install Parking Garage Access Control System																												
			PG-02x	Installation of (4) Overhead Parking Doors	20	20	29-Jul-22				25-Aug-22			2	Installation of (4) Overhead Parking Doors																												
			PG-03x	Finish DAFS Ceiling Around OH Door Areas	10	10	26-Aug-22				09-Sep-22			2	Finish DAFS Ceiling Around OH Door Areas																												
			Landscape			23	23	03-Aug-22	29-Jun-22		-24	02-Sep-22	01-Aug-22	-24	6	02-Sep-22, Landscape																											
			C32a-01	Trees & Shrubs	18	18	03-Aug-22	29-Jun-22		-24	26-Aug-22	25-Jul-22	-24	6	Trees & Shrubs																												
			C32a-02	Finish Grade	10	10	11-Aug-22	08-Jul-22		-24	24-Aug-22	21-Jul-22	-24	6	Finish Grade																												
			C32a-03	Final Inspections	5	5	29-Aug-22	26-Jul-22		-24	02-Sep-22	01-Aug-22	-24	6	Final Inspections																												
			Hardscapes			101	101	04-Apr-22	07-Mar-22		-20	24-Aug-22	21-Jul-22	-24	13	24-Aug-22, Hardscapes																											
			Concrete Pavement			52	52	31-May-22	02-May-22		-20	11-Aug-22	14-Jul-22	-20	22	11-Aug-22, Concrete Pavement																											
			C32a-10	Rough Grade	10	10	31-May-22	02-May-22		-20	13-Jun-22	13-May-22	-20	2	Rough Grade																												
			C32a-11	Layout	1	1	14-Jun-22	16-May-22		-20	14-Jun-22	16-May-22	-20	2	Layout																												
			C32a-12	Curb & Gutter	4	4	15-Jun-22	17-May-22		-20	20-Jun-22	20-May-22	-20	2	Curb & Gutter																												
			C32a-13	Backfill C&G	8	8	21-Jun-22	23-May-22		-20	30-Jun-22	02-Jun-22	-20	2	Backfill C&G																												
			C32a-14	Stone Base	4	4	01-Jul-22	03-Jun-22		-20	07-Jul-22	08-Jun-22	-20	2	Stone Base																												
C32a-15	CIP Concrete Paving	15	15	08-Jul-22	09-Jun-22		-20	28-Jul-22	29-Jun-22	-20	2	CIP Concrete Paving																															
C32a-16	Asphalt Tie-In @ Road Cuts	10	10	29-Jul-22	30-Jun-22		-20	11-Aug-22	14-Jul-22	-20	22	Asphalt Tie-In @ Road Cuts																															
Sidewalks & Stamped Concrete			50	50	15-Jun-22	17-May-22		-20	24-Aug-22	21-Jul-22	-24	6	24-Aug-22, Sidewalks & Stamped Concrete																														
C32a-20	Layout	2	2	15-Jun-22	17-May-22		-20	16-Jun-22	18-May-22	-20	39	Layout																															
C32a-22	Form, Prep & Pour CIP Sidewalks	15	15	04-Aug-22	30-Jun-22		-24	24-Aug-22	21-Jul-22	-24	6	Form, Prep & Pour CIP Sidewalks																															
Site Retaining Wall			27	27	04-Apr-22	07-Mar-22		-20	10-May-22	12-Apr-22	-20	87	10-May-22, Site Retaining Wall																														
C32a-30	Rough Grade	5	5	04-Apr-22	07-Mar-22		-20	08-Apr-22	11-Mar-22		-20	81	Rough Grade																														

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	
C32a-31	C32a-31	Form, Prep & Pour CIP Concrete	8	8	11-Apr-22	14-Mar-22	-20	20-Apr-22	23-Mar-22	-20	81																							
	C32a-32	Backfill to Finish Grade	3	3	21-Apr-22	24-Mar-22	-20	25-Apr-22	28-Mar-22	-20	81																							
	C32a-33	Install Face Brick	5	5	26-Apr-22	29-Mar-22	-20	02-May-22	04-Apr-22	-20	87																							
	C32a-34	Granite Cap Stone	6	6	03-May-22	05-Apr-22	-20	10-May-22	12-Apr-22	-20	87																							
	Main Mechanical & Electrical		468	332	03-Feb-20 A	22-Jul-20	119	19-Oct-22	01-Dec-22	29	36																							
	Ground Floor Electrical Room		468	332	03-Feb-20 A	22-Jul-20	119	19-Oct-22	01-Dec-22	29	36																							
	Grady-CASS Project - IMPORT 1/22/2020		468	332	03-Feb-20 A	22-Jul-20	119	19-Oct-22	01-Dec-22	29	36																							
	MILESTONES		0	0	23-Jul-21	05-Aug-21	9	23-Jul-21	05-Aug-21	9	77																							
	ME-0990	Electrical Room Dry-In as Required	0	0			9	23-Jul-21	05-Aug-21	9	77																							
	DESIGN		143	0	17-Feb-20 A	22-Jul-20	109	07-May-21	05-May-21	-2																								
	GPC-1030	Design scope definition	35	0	09-Dec-20 A	22-Jul-20	-97	10-Dec-20 A	09-Sep-20	-63																								
	GPC-1040	Project Technical Review - Internal	1	0	20-Nov-20 A	10-Sep-20	-51	20-Nov-20 A	10-Sep-20	-50																								
	GPC-1050	Initial Project Meeting - Internal	1	0	30-Nov-20 A	18-Sep-20	-49	30-Nov-20 A	18-Sep-20	-48																								
	GPC-1060	Submittal Creation	20	0	17-Feb-20 A	21-Sep-20	151	28-Jan-21 A	16-Oct-20	-67																								
	GPC-1070	Submittal Approval	10	0	29-Jan-21 A	19-Oct-20	-68	29-Jan-21 A	30-Oct-20	-58																								
	GPC-1080	Production Engineering	20	0	10-Sep-20 A	02-Nov-20	37	08-Oct-20 A	01-Dec-20	37																								
	GPC-1090	PS Production Release	0	0	07-Dec-20 A	05-May-21	103	07-Dec-20 A	05-May-21	103																								
	GPC-1100	Utility Construction Document Package Transmittal	15	0	25-Mar-21 A	10-Sep-20	-134	14-Apr-21 A	30-Sep-20	-134																								
	GPC-1110	Signed Utility Documents Returned to GPC	21	0	15-Apr-21 A	01-Oct-20	-134	07-May-21	29-Oct-20	-129																								
	MANUFACTURING		92	11	08-Dec-20 A	05-May-21	102	13-Jul-21	20-Oct-21	70	243																							
	GENERATOR		92	11	08-Dec-20 A	05-May-21	102	13-Jul-21	20-Oct-21	70	243																							
	GPC-1120	Procurement	80	0	08-Dec-20 A	05-May-21	102	06-Apr-21 A	26-Aug-21	100																								
	GPC-1130	Product Builds	17	0	01-Mar-21 A	27-Aug-21	127	25-May-21	08-Oct-21	96																								
	GPC-1140	Test	5	9	25-May-21 A	11-Oct-21	96	08-Jul-21	15-Oct-21	70	243																							
	GPC-1150	Shipping	2	2	09-Jul-21	18-Oct-21	70	12-Jul-21	19-Oct-21	70	243																							
	GPC-1160	Delivery	0	0	13-Jul-21	20-Oct-21	70			70	243																							
	SWITCHGEAR		91	10	08-Dec-20 A	05-May-21	102	12-Jul-21	20-Oct-21	71	68																							
	GPC-1170	Procurement	80	0	08-Dec-20 A	05-May-21	102	06-Apr-21 A	26-Aug-21	100																								
	GPC-1180	Product Builds	17	0	01-Mar-21 A	27-Aug-21	127	05-Apr-21 A	08-Oct-21	132																								
	GPC-1190	Test	5	0	12-Apr-21 A	11-Oct-21	127	12-Apr-21 A	15-Oct-21	132																								
	GPC-1200	Shipping	2	2	25-Jun-21	18-Oct-21	79	28-Jun-21	19-Oct-21	79	76																							
	GPC-1210	Delivery	0	0	12-Jul-21	20-Oct-21	71			71	68																							
	BUYOUT PROCUREMENT		96	5	10-Feb-20 A	05-May-21	312	01-Jul-21	29-Jul-21	19	249																							
	GPC-1220	Transfer Switches	60	5	10-Feb-20 A	05-May-21	312	01-Jul-21	29-Jul-21	19	83																							
GPC-1230	Daytank	60	5	08-Dec-20 A	05-May-21	102	01-Jul-21	29-Jul-21	19	249																								
CONSTRUCTION		289	193	03-Feb-20 A	14-Sep-20	157	01-Apr-22	03-Mar-22	-21	71																								
ME-1000	Electrical Room	25	25	12-Jul-21	06-Aug-21	19	13-Aug-21	01-Feb-22	116	77																								
Network Underground		215	0	03-Feb-20 A	30-Oct-20	190	25-Jun-21	09-Sep-21	53	123																								
GPC-1240	Permitting	20	0	03-Feb-20 A	30-Oct-20	190	28-May-20	30-Nov-20	129																									
GPC-1250	Construction	150	0	19-Oct-20 A	08-Feb-21	74	25-Jun-21	09-Sep-21	53	123																								
Secondary Ductbank		31	0	30-Sep-20 A	14-Sep-20	-11	20-Mar-21 A	30-Sep-20	-116																									
GPC-1260	UF-1200_Electrical Vault Complete	0	0			-128	20-Mar-21 A	14-Sep-20	-128																									
GPC-1270	Trenching and Rough In	5	0	30-Sep-20 A	15-Sep-20	-11	06-Oct-20 A	21-Sep-20	-10																									
GPC-1280	Inspection	2	0	08-Oct-20 A	22-Sep-20	-12	08-Oct-20 A	23-Sep-20	-10																									
GPC-1290	Fill and Cap	5	0	09-Oct-20 A	24-Sep-20	-11	15-Oct-20 A	30-Sep-20	-10																									
Equipment Installation		35	35	25-Jun-21	06-Aug-21	29	13-Aug-21	09-Nov-21	61	222																								
GPC-1300	Electrical Room CMU	10	10	12-Jul-21	06-Aug-21	19	23-Jul-21	19-Aug-21	19	77																								

Project ID: 2118306-UP22 / Project Name: `GRADY CASS Update DD 2021.06.25				Grady - Monthly Report							Data Date: 25-Jun-21 / Run Time: 30-Jun-21 11:20																													
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F							
	GPC-1310	Housekeeping pads		7	7	25-Jun-21	09-Sep-21	52	06-Jul-21	17-Sep-21	52	71																												
	GPC-1320	Rig and Anchor - Daytank		1	1	13-Jul-21	20-Oct-21	70	13-Jul-21	20-Oct-21	70	243																												
	GPC-1330	Rig and Anchor - Generators		2	2	14-Jul-21	21-Oct-21	70	15-Jul-21	22-Oct-21	70	243																												
	GPC-1340	Rig and Anchor - Switchgear		5	5	12-Jul-21	20-Oct-21	71	16-Jul-21	26-Oct-21	71	68																												
	GPC-1345	ME-1100_Rig and Anchor ATS's		5	5	12-Jul-21	20-Oct-21	71	16-Jul-21	26-Oct-21	71	78																												
	GPC-1350	Switchgear Assembly		10	10	19-Jul-21	27-Oct-21	71	30-Jul-21	09-Nov-21	71	68																												
	ME-1010	Frame/Set Door Frames		5	5	26-Jul-21	20-Aug-21	19	30-Jul-21	26-Aug-21	19	77																												
	ME-1020	Rough-in Lights		10	10	26-Jul-21	20-Aug-21	19	06-Aug-21	02-Sep-21	19	98																												
	ME-1030	Wall Rough-in		5	5	02-Aug-21	27-Aug-21	19	06-Aug-21	02-Sep-21	19	77																												
	ME-1040	Prime Paint Electrical Room		3	3	09-Aug-21	03-Sep-21	19	11-Aug-21	08-Sep-21	19	77																												
	ME-1050	Install Light Fixtures		5	5	09-Aug-21	03-Sep-21	19	13-Aug-21	10-Sep-21	19	98																												
Electrical Tie In				160	87	23-Nov-20 A	28-Sep-21	212	24-Nov-21	01-Feb-22	44	26	24-Nov-21, Electrical Tie In																											
ATS to Normal Gear				25	25	02-Aug-21	10-Nov-21	71	03-Sep-21	16-Dec-21	71	68	03-Sep-21, ATS to Normal Gear																											
	GPC-14	Conduit		10	10	02-Aug-21	10-Nov-21	71	13-Aug-21	23-Nov-21	71	68	Conduit																											
	GPC-14	Wire		10	10	16-Aug-21	24-Nov-21	71	27-Aug-21	09-Dec-21	71	68	Wire																											
	GPC-14	Terminations		5	5	30-Aug-21	10-Dec-21	71	03-Sep-21	16-Dec-21	71	68	Terminations																											
ATS to Parallelling Gear				25	25	02-Aug-21	10-Nov-21	71	03-Sep-21	16-Dec-21	71	68	03-Sep-21, ATS to Parallelling Gear																											
	GPC-14	Conduit		10	10	02-Aug-21	10-Nov-21	71	13-Aug-21	23-Nov-21	71	68	Conduit																											
	GPC-14	Wire		10	10	16-Aug-21	24-Nov-21	71	27-Aug-21	09-Dec-21	71	68	Wire																											
	GPC-14	Terminations		5	5	30-Aug-21	10-Dec-21	71	03-Sep-21	16-Dec-21	71	68	Terminations																											
Utility to Normal Gear				30	30	02-Aug-21	10-Nov-21	71	13-Sep-21	23-Dec-21	71	68	13-Sep-21, Utility to Normal Gear																											
	GPC-14	Wire		10	10	02-Aug-21	10-Nov-21	71	13-Aug-21	23-Nov-21	71	81	Wire																											
	GPC-14	Terminations at Switchgear		5	5	16-Aug-21	24-Nov-21	71	20-Aug-21	02-Dec-21	71	81	Terminations at Switchgear																											
	GPC-14	Electrical Inspection		2	2	10-Sep-21	22-Dec-21	71	13-Sep-21	23-Dec-21	71	68	Electrical Inspection																											
Generator to Parallelling Gear				160	15	23-Nov-20 A	27-Dec-21	273	13-Aug-21	01-Feb-22	116	88	13-Aug-21, Generator to Parallelling Gear																											
	GPC-14	Conduit		10	0	23-Nov-20 A	27-Dec-21	273	04-Dec-20 A	10-Jan-22	276		Conduit																											
	GPC-14	Wire		10	10	26-Jul-21	11-Jan-22	116	06-Aug-21	25-Jan-22	116	88	Wire																											
	GPC-14	Terminations		5	5	09-Aug-21	26-Jan-22	116	13-Aug-21	01-Feb-22	116	88	Terminations																											
Energize Room				10	10	11-Nov-21	28-Sep-21	-32	24-Nov-21	11-Oct-21	-32	26	24-Nov-21, Energize Room																											
	ME-1120	Energize Room		10	10	11-Nov-21	28-Sep-21	-32	24-Nov-21	11-Oct-21	-32	26	Energize Room																											
	ME-1130	Permanent Power Available		0	0			-32	24-Nov-21	11-Oct-21	-32	26	Permanent Power Available																											
Controls Tie In				52	4	23-Nov-20 A	10-Nov-21	243	29-Jul-21	18-Nov-21	79	240	29-Jul-21, Controls Tie In																											
Generator to Parallelling Gear				52	4	23-Nov-20 A	10-Nov-21	243	29-Jul-21	18-Nov-21	79	240	29-Jul-21, Generator to Parallelling Gear																											
	GPC-14	Conduit		3	0	23-Nov-20 A	10-Nov-21	243	04-Dec-20 A	12-Nov-21	239		Conduit																											
	GPC-14	Wire		2	2	26-Jul-21	15-Nov-21	79	27-Jul-21	16-Nov-21	79	240	Wire																											
	GPC-14	Terminations		2	2	28-Jul-21	17-Nov-21	79	29-Jul-21	18-Nov-21	79	240	Terminations																											
ATS to Parallelling Gear				52	4	23-Nov-20 A	10-Nov-21	243	29-Jul-21	18-Nov-21	79	240	29-Jul-21, ATS to Parallelling Gear																											
	GPC-14	Conduit		3	0	23-Nov-20 A	10-Nov-21	243	04-Dec-20 A	12-Nov-21	239		Conduit																											
	GPC-14	Wire		2	2	26-Jul-21	15-Nov-21	79	27-Jul-21	16-Nov-21	79	240	Wire																											
	GPC-14	Terminations		2	2	28-Jul-21	17-Nov-21	79	29-Jul-21	18-Nov-21	79	240	Terminations																											
Mechanical Tie In				179	179	16-Jul-21	25-Oct-21	70	01-Apr-22	03-Mar-22	-21	69	01-Apr-22, Mechanical Tie In																											
	GPC-1570	Radiator Discharge Louvers Installed		0	0			-21	25-Mar-22	24-Feb-22	-21	69	Radiator Discharge Louvers Install																											
	GPC-1580	Daytank to Gen		2	2	16-Jul-21	25-Oct-21	70	19-Jul-21	26-Oct-21	70	246	Daytank to Gen																											
	GPC-1590	Wall Thimbles Installation		5	5	16-Jul-21	25-Oct-21	70	22-Jul-21	29-Oct-21	70	243	Wall Thimbles Installation																											
	GPC-1600	Exhaust to Gen Room Wall		5	5	16-Jul-21	25-Oct-21	70	22-Jul-21	29-Oct-21	70	243	Exhaust to Gen Room Wall																											
	GPC-1610	Radiator Discharge Plenum		5	5	28-Mar-22	25-Feb-22	-21	01-Apr-22	03-Mar-22	-21	69	Radiator Discharge Plenum																											
STARTUP				222	222	22-Jul-21	27-Sep-21	46	09-Jun-22	02-Jun-22	-5	36	09-Jun-22, STARTUP																											

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J J A S O N D J F M A M J J A S O N D J F M																							
GPC-1620	GPC-1620	Generator Connected to House Power	0	0			116	13-Aug-21	01-Feb-22	116	227																								
	GPC-1640	Remote Annunciator Panel Tied In	0	0			-20	04-Apr-22	07-Mar-22	-20	68																								
	GPC-1650	Exhaust Completed through 2nd Level Wall	0	0			70	22-Jul-21	29-Oct-21	70	243																								
	GPC-1660	Generator Room Ventilation Complete	0	0			116	13-Aug-21	01-Feb-22	116	227																								
	GPC-1665	A5330_Fuel Oil System Filled and Commissioned	0	0			-15	18-Oct-21	27-Sep-21	-15	182																								
	GPC-1670	A-5040_Fire Pump Power and Controls Installed and Ready to Test	0	0			-5	07-Jun-22	31-May-22	-5	36																								
	GPC-1675	A-5590_Generator Startup	5	5	05-Apr-22	08-Mar-22	-20	11-Apr-22	14-Mar-22	-20	68																								
	GPC-1680	Normal Energization Switchgear and ATS Commissioning Inspection	3	3	07-Sep-21	17-Dec-21	71	09-Sep-21	21-Dec-21	71	68																								
	GPC-1690	Pre-Paralleling Setup and Testing	3	3	07-Sep-21	02-Feb-22	101	09-Sep-21	04-Feb-22	101	214																								
	GPC-1710	Post-Paralleling Setup and Testing	5	5	12-Apr-22	15-Mar-22	-20	18-Apr-22	21-Mar-22	-20	68																								
	GPC-1720	Generator Loadbank	3	3	19-Apr-22	22-Mar-22	-20	21-Apr-22	24-Mar-22	-20	68																								
	GPC-1730	ATS and Fire Pump Testing	2	2	08-Jun-22	01-Jun-22	-5	09-Jun-22	02-Jun-22	-5	36																								
	OWNER TURNOVER			321	321	13-Jul-21	20-Oct-21	70	19-Oct-22	01-Dec-22	29		36																						
	GPC-1740	SM-1020_Owner Commissioning	85	85	10-Jun-22	03-Jun-22	-5	11-Oct-22	03-Oct-22	-5	36																								
	GPC-1750	Owner Training	1	1	12-Oct-22	04-Oct-22	-5	12-Oct-22	04-Oct-22	-5	36																								
	GPC-1760	Equipment In Service	0	0	13-Oct-22	05-Oct-22	-5	13-Oct-22	05-Oct-22	-5	36																								
	GPC-1770	O&M's	20	20	13-Jul-21	20-Oct-21	70	09-Aug-21	16-Nov-21	70	331																								
	GPC-1780	As-Build Drawings	40	40	17-Aug-22	04-Oct-22	33	13-Oct-22	01-Dec-22	33	40																								
	GPC-1790	Monitoring Start	5	5	13-Oct-22	05-Oct-22	-5	19-Oct-22	12-Oct-22	-5	36																								
	GPC-1800	Warranty Start	0	0	13-Oct-22	05-Oct-22	-5	13-Oct-22	05-Oct-22	-5	41																								
	Penthouse Mechanical Plant			195	195	19-Aug-21	13-Oct-21	38	27-May-22	14-Sep-22	75		75																						
	CEP Plant & Penthouse - IMPORT 1/22/2020			195	195	19-Aug-21	13-Oct-21	38	27-May-22	14-Sep-22	75		75																						
	MM-0990	Rooftop MEP Equipment	195	195	19-Aug-21	13-Oct-21	38	27-May-22	14-Sep-22	75	13																								
	MM-1090	Conditioned Air Available	0	0			-5	27-May-22	20-May-22	-5	11																								
	CEP PLANT			176	176	16-Sep-21	04-Nov-21	35	27-May-22	20-May-22	-5		11																						
	Equipment - CEP Plant			15	15	16-Sep-21	04-Nov-21	35	06-Oct-21	24-Nov-21	35		112																						
	GPC-790	Outdoor Cooling Towers & Accessories	3	3	16-Sep-21	04-Nov-21	35	20-Sep-21	08-Nov-21	35	53																								
	GPC-800	Chillers	3	3	21-Sep-21	09-Nov-21	35	23-Sep-21	11-Nov-21	35	112																								
	GPC-810	Boilers	3	3	24-Sep-21	12-Nov-21	35	28-Sep-21	16-Nov-21	35	112																								
	GPC-820	Pumps	3	3	29-Sep-21	17-Nov-21	35	01-Oct-21	19-Nov-21	35	112																								
GPC-830	Heat Exchanger	1	1	04-Oct-21	22-Nov-21	35	04-Oct-21	22-Nov-21	35	112																									
GPC-840	Air Separators & Expansion Tanks	1	1	05-Oct-21	23-Nov-21	35	05-Oct-21	23-Nov-21	35	112																									
GPC-850	FCU & Exhaust Fans	1	1	06-Oct-21	24-Nov-21	35	06-Oct-21	24-Nov-21	35	112																									
HVAC Hydronic Piping - CEP Plant			100	100	23-Sep-21	11-Nov-21	35	16-Feb-22	07-Apr-22	35	51																								
GPC-860	Outdoor Condenser Water Piping - Cooling Towers	25	25	23-Sep-21	11-Nov-21	35	27-Oct-21	17-Dec-21	35	51																									
GPC-870	Indoor Condenser Water Piping - To Chillers & Pumps & HX	20	20	28-Oct-21	20-Dec-21	35	24-Nov-21	19-Jan-22	35	51																									
GPC-880	Indoor Chiller Water Piping - From Chillers & Pumps & HX	20	20	29-Nov																															

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	Gantt Chart																																																																																																																																																																																																																																																																																																																																								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341


 Remaining Level of Effort
  Project Baseline Bar
  Remaining Work

 Actual Level of Effort
  Actual Work
  Critical Remaining...

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
GF-1230 GF-1240 GF-1250 GF-1260 GF-1270 GF-1280 GF-1290 GF-1300 GF-1310 GF-1320 GF-1330 GF-1340 GF-1350 GF-1360 GF-1370 GF-1371 GF-1380 GF-1410 Atrium & Elevator Lobby AT-1000 AT-1010 AT-1020 AT-1030 AT-1040 AT-1050 AT-1060 AT-1070 AT-1080 AT-1090 AT-1100 AT-1110 AT-1120 AT-1130 AT-1140 AT-1150 AT-1160 AT-1170 AT-1180 Level 1 Buildout Rough-ins L1-1010 L1-1020 L1-1030 L1-1040 L1-1050 L1-1060 L1-1070	GF-1230	Ceiling Grid Installation	6	6	18-Jan-22	16-Dec-21	-20	25-Jan-22	23-Dec-21	-20	68																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	
	L1-1080	Electrical Raceways	5	5	27-Jul-21	05-Aug-21	7	02-Aug-21	11-Aug-21	7	176																							
	L1-1090	Install Light Fixtures	15	15	16-Aug-21	05-Aug-21	-7	03-Sep-21	25-Aug-21	-7	223																							
	L1-1100	Overhead Fire Protection @ Elev Lobby	10	10	23-Jul-21	05-Aug-21	9	05-Aug-21	18-Aug-21	9	178																							
	L1-1110	Overhead Electrical @ Elev Lobby	10	10	03-Aug-21	12-Aug-21	7	16-Aug-21	25-Aug-21	7	176																							
	Finishes		215	215	09-Aug-21	21-Oct-21	52	15-Jun-22	24-Jan-22	-100	63	15-Jun-22, Finishes																						
	L1-1120	Interior Framing	5	5	17-Aug-21	21-Oct-21	46	23-Aug-21	27-Oct-21	46	176																							
	L1-1130	Curbs	5	5	09-Aug-21	21-Oct-21	52	13-Aug-21	27-Oct-21	52	243																							
	L1-1140	Install Door Frames	5	5	24-Aug-21	28-Oct-21	46	30-Aug-21	03-Nov-21	46	176																							
	L1-1150	Floor Striping	5	5	16-Aug-21	28-Oct-21	52	20-Aug-21	03-Nov-21	52	258																							
	L1-1160	Signage	5	5	02-Jun-22	04-Nov-21	-143	08-Jun-22	10-Nov-21	-143	63																							
	L1-1170	Hang Drywall and Soffits	10	10	30-Sep-21	18-Nov-21	35	13-Oct-21	03-Dec-21	35	155																							
	L1-1180	Tape, Bed. and Float Drywall	5	5	14-Oct-21	06-Dec-21	35	20-Oct-21	10-Dec-21	35	191																							
	L1-1190	Install Stucco	5	5	14-Oct-21	06-Dec-21	35	20-Oct-21	10-Dec-21	35	191																							
	L1-1200	Prime Paint	3	3	21-Oct-21	13-Dec-21	35	25-Oct-21	15-Dec-21	35	191																							
	L1-1210	Install Doors and Hardware	5	5	26-Oct-21	16-Dec-21	35	01-Nov-21	22-Dec-21	35	191																							
	L1-1220	MEP Ceiling Trim Out	2	2	02-Nov-21	23-Dec-21	35	03-Nov-21	27-Dec-21	35	191																							
	L1-1230	Ceiling Grid Installation	3	3	04-Nov-21	28-Dec-21	35	08-Nov-21	30-Dec-21	35	191																							
	L1-1240	Finish Paint	3	3	09-Nov-21	03-Jan-22	35	11-Nov-21	05-Jan-22	35	200																							
	L1-1250	Porcelain Tile Installation	10	10	04-Nov-21	28-Dec-21	35	17-Nov-21	11-Jan-22	35	198																							
	L1-1260	Drop Ceiling Tile	2	2	18-Nov-21	06-Jan-22	31	19-Nov-21	07-Jan-22	31	196																							
	L1-1270	Stainless Steel Wall Protection	5	5	11-Nov-21	05-Jan-22	35	17-Nov-21	11-Jan-22	35	198																							
	L1-1280	Final Cleaning	3	3	22-Nov-21	12-Jan-22	33	24-Nov-21	14-Jan-22	33	196																							
	L1-1290	Final Punch List	5	5	09-Jun-22	18-Jan-22	-100	15-Jun-22	24-Jan-22	-100	63																							
	Level 2 Buildout		102	102	20-Jul-21	27-Jul-21	5	13-Dec-21	03-Feb-22	35	190	13-Dec-21, Level 2 Buildout																						
	Rough-ins		49	49	20-Jul-21	27-Jul-21	5	27-Sep-21	16-Sep-21	-7	223	27-Sep-21, Rough-ins																						
	L2-1010	Plumbing & Med Gas Risers	5	5	20-Jul-21	27-Jul-21	5	26-Jul-21	02-Aug-21	5	9																							
	L2-1020	Electrical Risers	5	5	20-Jul-21	27-Jul-21	5	26-Jul-21	02-Aug-21	5	19																							
	L2-1030	Floor Drains	2	2	27-Jul-21	03-Aug-21	5	28-Jul-21	04-Aug-21	5	209																							
	L2-1040	Plumbing for Drains above	10	10	27-Jul-21	03-Aug-21	5	09-Aug-21	16-Aug-21	5	209																							
	L2-1050	Rough-in Electrical	15	15	27-Jul-21	03-Aug-21	5	16-Aug-21	23-Aug-21	5	171																							
	L2-1060	Fire Protection Risers	5	5	20-Jul-21	27-Jul-21	5	26-Jul-21	02-Aug-21	5	171																							
	L2-1070	Fire Protection Piping	15	15	27-Jul-21	03-Aug-21	5	16-Aug-21	23-Aug-21	5	171																							
	L2-1080	Electrical Raceways	5	5	17-Aug-21	24-Aug-21	5	23-Aug-21	30-Aug-21	5	171																							
	L2-1090	Overhead Fire Protection @ Elev Lobby	10	10	17-Aug-21	24-Aug-21	5	30-Aug-21	07-Sep-21	5	171																							
	L2-1100	Overhead Electrical @ Elev Lobby	10	10	24-Aug-21	31-Aug-21	5	07-Sep-21	14-Sep-21	5	171																							
	L2-1290	Install Light Fixtures	15	15	07-Sep-21	26-Aug-21	-7	27-Sep-21	16-Sep-21	-7	223																							
	Finishes		83	83	16-Aug-21	28-Oct-21	52	13-Dec-21	03-Feb-22	35	190	13-Dec-21, Finishes																						
	L2-1110	Interior Framing	5	5	08-Sep-21	28-Oct-21	36	14-Sep-21	03-Nov-21	36	171																							
	L2-1120	Curbs	5	5	16-Aug-21	28-Oct-21	52	20-Aug-21	03-Nov-21	52	243																							
	L2-1130	Install Door Frames	5	5	15-Sep-21	04-Nov-21	36	21-Sep-21	10-Nov-21	36	171																							
L2-1140	Floor Striping	5	5	23-Aug-21	04-Nov-21	52	27-Aug-21	10-Nov-21	52	253																								
L2-1150	Signage	5	5	30-Aug-21	11-Nov-21	52	03-Sep-21	17-Nov-21	52	253																								
L2-1160	Hang Drywall and Soffits	10	10	14-Oct-21	06-Dec-21	35	27-Oct-21	17-Dec-21	35	155																								
L2-1170	Tape, Bed. and Float Drywall	5	5	28-Oct-21	20-Dec-21	35	03-Nov-21	27-Dec-21	35	184																								
L2-1180	Install Stucco	5	5	28-Oct-21	20-Dec-21	35	03-Nov-21	27-Dec-21	35	184																								
L2-1190	Prime Paint	3	3	04-Nov-21	28-Dec-21	35	08-Nov-21	30-Dec-21	35	184																								
L2-1200	Install Doors and Hardware	5	5	09-Nov-21	03-Jan-22	35	15-Nov-21	07-Jan-22	35	184																								

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	
Level 3 Buildout	L2-1210	MEP Ceiling Trim Out	2	2	16-Nov-21	10-Jan-22	35	17-Nov-21	11-Jan-22	35	184																							
	L2-1220	Ceiling Grid Installation	3	3	18-Nov-21	12-Jan-22	35	22-Nov-21	14-Jan-22	35	184																							
	L2-1230	Finish Paint	3	3	23-Nov-21	18-Jan-22	35	29-Nov-21	20-Jan-22	35	190																							
	L2-1240	Porcelain Tile Installation	10	10	18-Nov-21	12-Jan-22	35	03-Dec-21	26-Jan-22	35	191																							
	L2-1250	Drop Ceiling Tile	2	2	30-Nov-21	21-Jan-22	35	01-Dec-21	24-Jan-22	35	190																							
	L2-1260	Final Cleaning	3	3	02-Dec-21	25-Jan-22	35	06-Dec-21	27-Jan-22	35	190																							
	L2-1270	Stainless Steel Wall Protection	5	5	29-Nov-21	20-Jan-22	35	03-Dec-21	26-Jan-22	35	191																							
	L2-1280	Final Punch List	5	5	07-Dec-21	28-Jan-22	35	13-Dec-21	03-Feb-22	35	190																							
	Level 3 Buildout			132	132	09-Aug-21	06-Aug-21	-1	16-Feb-22	11-Mar-22	16	146	16-Feb-22, Level 3 Buildout																					
	Rough-ins			50	50	09-Aug-21	06-Aug-21	-1	18-Oct-21	07-Oct-21	-7	223	18-Oct-21, Rough-ins																					
	L3-1010	Plumbing & Med Gas Risers	5	5	09-Aug-21	06-Aug-21	-1	13-Aug-21	12-Aug-21	-1	0																							
	L3-1020	Electrical Risers	5	5	09-Aug-21	06-Aug-21	-1	13-Aug-21	12-Aug-21	-1	10																							
	L3-1030	Floor Drains	2	2	16-Aug-21	17-Aug-21	1	17-Aug-21	18-Aug-21	1	205																							
	L3-1040	Plumbing for Drains above	10	10	16-Aug-21	13-Aug-21	-1	27-Aug-21	26-Aug-21	-1	205																							
	L3-1050	Rough-in Electrical	15	15	16-Aug-21	13-Aug-21	-1	03-Sep-21	02-Sep-21	-1	167																							
	L3-1060	Fire Protection Risers	5	5	09-Aug-21	06-Aug-21	-1	13-Aug-21	12-Aug-21	-1	167																							
	L3-1070	Fire Protection Piping	15	15	16-Aug-21	13-Aug-21	-1	03-Sep-21	02-Sep-21	-1	167																							
	L3-1080	Electrical Raceways	5	5	07-Sep-21	03-Sep-21	-1	13-Sep-21	10-Sep-21	-1	167																							
	L3-1090	Overhead Fire Protection @ Elev Lobby	10	10	07-Sep-21	03-Sep-21	-1	20-Sep-21	17-Sep-21	-1	167																							
	L3-1100	Overhead Electrical @ Elev Lobby	10	10	14-Sep-21	13-Sep-21	-1	27-Sep-21	24-Sep-21	-1	167																							
	L3-1290	Install Light Fixtures	15	15	28-Sep-21	17-Sep-21	-7	18-Oct-21	07-Oct-21	-7	223																							
	Finishes			122	122	23-Aug-21	04-Nov-21	52	16-Feb-22	11-Mar-22	16	146	16-Feb-22, Finishes																					
	L3-1110	Interior Framing	5	5	28-Sep-21	04-Nov-21	27	04-Oct-21	10-Nov-21	27	167																							
	L3-1120	Curbs	5	5	23-Aug-21	04-Nov-21	52	27-Aug-21	10-Nov-21	52	243																							
	L3-1130	Install Door Frames	5	5	05-Oct-21	11-Nov-21	27	11-Oct-21	17-Nov-21	27	167																							
	L3-1140	Floor Striping	5	5	30-Aug-21	11-Nov-21	52	03-Sep-21	17-Nov-21	52	248																							
	L3-1150	Signage	5	5	07-Sep-21	18-Nov-21	52	13-Sep-21	24-Nov-21	52	248																							
	L3-1160	Hang Drywall and Soffits	10	10	28-Oct-21	20-Dec-21	35	10-Nov-21	04-Jan-22	35	155																							
	L3-1170	Tape, Bed. and Float Drywall	5	5	11-Nov-21	05-Jan-22	35	17-Nov-21	11-Jan-22	35	162																							
	L3-1180	Install Stucco	5	5	11-Nov-21	05-Jan-22	35	17-Nov-21	11-Jan-22	35	162																							
	L3-1190	Prime Paint	3	3	18-Nov-21	12-Jan-22	35	22-Nov-21	14-Jan-22	35	162																							
	L3-1200	Install Doors and Hardware	5	5	23-Nov-21	18-Jan-22	35	01-Dec-21	24-Jan-22	35	162																							
	L3-1210	MEP Ceiling Trim Out	2	2	02-Dec-21	25-Jan-22	35	03-Dec-21	26-Jan-22	35	162																							
	L3-1220	Porcelain Tile Installation	10	10	06-Dec-21	27-Jan-22	35	17-Dec-21	09-Feb-22	35	162																							
	L3-1230	Stainless Steel Wall Protection	5	5	20-Dec-21	10-Feb-22	35	27-Dec-21	16-Feb-22	35	162																							
	L3-1240	Ceiling Grid Installation	3	3	26-Jan-22	17-Feb-22	16	28-Jan-22	22-Feb-22	16	143																							
	L3-1250	Finish Paint	3	3	31-Jan-22	23-Feb-22	16	02-Feb-22	25-Feb-22	16	146																							
	L3-1260	Drop Ceiling Tile	2	2	03-Feb-22	28-Feb-22	16	04-Feb-22	01-Mar-22	16	146																							
	L3-1270	Final Cleaning	3	3	07-Feb-22	02-Mar-22	16	09-Feb-22	04-Mar-22	16	146																							
	L3-1280	Final Punch List	5	5	10-Feb-22	07-Mar-22	16	16-Feb-22	11-Mar-22	16	146																							
	Level 4 Buildout			167	167	03-Aug-21	06-Aug-21	3	01-Apr-22	25-Mar-22	-5	115	01-Apr-22, Level 4 Buildout																					
	Rough-ins			49	49	03-Aug-21	06-Aug-21	3	11-Oct-21	08-Oct-21	-1	177	11-Oct-21, Rough-ins																					
	L4-1010	Plumbing & Med Gas Risers	5	5	16-Aug-21	13-Aug-21	-1	20-Aug-21	19-Aug-21	-1	0																							
	L4-1020	Electrical Risers	5	5	16-Aug-21	13-Aug-21	-1	20-Aug-21	19-Aug-21	-1	10																							
	L4-1030	Floor Drains	2	2	30-Aug-21	27-Aug-21	-1	31-Aug-21	30-Aug-21	-1	205																							
L4-1040	Plumbing for Drains above	10	10	23-Aug-21	27-Aug-21	4	03-Sep-21	10-Sep-21	4	0																								
L4-1050	Rough-in Electrical	20	20	23-Aug-21	20-Aug-21	-1	20-Sep-21	17-Sep-21	-1	167																								



Project ID: 2118306-UP22 / Project Name: `GRADY CASS Update DD 2021.06.25				Grady - Monthly Report							Data Date: 25-Jun-21 / Run Time: 30-Jun-21 11:20																													
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J J A S O N D J F M A M J J A S O N D J F																											

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M											
L5-IT002	L5-IT003	L5-IT004	L5-IT005	L5-IT006	L5-IT007	L5-IT008	L5-IT010	L5-IT011	L5-IT012	L5-IT014	L5-IT015	L5-IT016	L5-IT017	L5-IT018	L5-IT019	L5-IT020	Operating Suite Buildout - 5th Floor																											
																	Rough-ins																											
																	Finishes																											
																	L5-1482																											
																	L5-1487																											
																	L5-1488																											
																	L5O-1460																											
																	L5O-1470																											
																	L5O-1480																											
																	L5O-1490																											
																	L5O-1500																											
																	L5O-1530																											
																	L5O-1540																											
																	L5O-1550																											
																	L5O-1660																											
																	L5O-1890																											
																	L5O-1891																											
																	L5O-1892																											
																	L5O-1560																											
																	L5O-1570																											
																	L5O-1580																											
																	L5O-1590																											
																	L5O-1600																											
																	L5O-1610																											
																	L5O-1620																											
																	L5O-1630																											
																	L5O-1640																											
																	L5O-1650																											
																	L5O-1651x																											
																	L5O-1670																											

[illegible]

Project ID: 2118306-UP22 / Project Name: `GRADY CASS Update DD 2021.06.25				Grady - Monthly Report							Data Date: 25-Jun-21 / Run Time: 30-Jun-21 11:20																																				
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J J A S O N D J F M A M J J A S O N D J F																																		
L6-1490		Med.Gas In-Wal Rough-In		5	5	06-Oct-21	06-Oct-21	0	12-Oct-21	12-Oct-21	0	35	Med.Gas In-Wal Rough-In																																		
Finishes				170	170	13-Dec-21	17-Nov-21	-16	15-Aug-22	12-Aug-22	-1	26	15-Aug-22, Finishes																																		
L6-1060		Temporary Conditioned Air		0	0	28-Dec-21	03-Dec-21	-16			-16	55	Temporary Conditioned Air																																		
L6-1140		Frame Hard Ceilings		10	10	28-Dec-21	03-Dec-21	-16	11-Jan-22	16-Dec-21	-16	12	Frame Hard Ceilings																																		
L6-1150		Hang Drywall and Soffits		30	30	13-Dec-21	17-Nov-21	-16	26-Jan-22	03-Jan-22	-16	5	Hang Drywall and Soffits																																		
L6-1160		Tape, Bed. and Float Drywall		30	30	28-Dec-21	03-Dec-21	-16	09-Feb-22	18-Jan-22	-16	5	Tape, Bed. and Float Drywall																																		
L6-1170		Hard Ceiling MEP & Inspections		3	3	12-Jan-22	17-Dec-21	-16	14-Jan-22	21-Dec-21	-16	12	Hard Ceiling MEP & Inspections																																		
L6-1180		Hang Hard Ceilings		10	10	18-Jan-22	22-Dec-21	-16	31-Jan-22	06-Jan-22	-16	12	Hang Hard Ceilings																																		
L6-1190		Prime Paint		16	16	26-Jan-22	03-Jan-22	-16	16-Feb-22	25-Jan-22	-16	30	Prime Paint																																		
L6-1200		Flooring Moisture Mitigation		20	20	10-Feb-22	01-Feb-22	-7	10-Mar-22	01-Mar-22	-7	5	Flooring Moisture Mitigation																																		
L6-1210		Hard Tile Installation		40	40	24-Feb-22	01-Feb-22	-16	20-Apr-22	29-Mar-22	-16	32	Hard Tile Installation																																		
L6-1220		Set Plumbing Fixtures		20	20	22-Apr-22	06-Apr-22	-12	19-May-22	03-May-22	-12	31	Set Plumbing Fixtures																																		
L6-1230		Resilient Flooring Installation		30	30	11-Mar-22	02-Mar-22	-7	21-Apr-22	12-Apr-22	-7	5	Resilient Flooring Installation																																		
L6-1260		Install Doors and Hardware		30	30	08-Apr-22	23-Mar-22	-12	19-May-22	03-May-22	-12	86	Install Doors and Hardware																																		
L6-1270		MEP Ceiling Trim Out		25	25	16-Mar-22	31-Jan-22	-31	19-Apr-22	07-Mar-22	-31	30	MEP Ceiling Trim Out																																		
L6-1280		Ceiling Grid Installation		25	25	04-Feb-22	12-Jan-22	-16	11-Mar-22	16-Feb-22	-16	30	Ceiling Grid Installation																																		
L6-1290		Overhead Inspection Lay In Ceiling		15	15	20-Apr-22	08-Mar-22	-31	10-May-22	28-Mar-22	-31	30	Overhead Inspection Lay In Ceiling																																		
L6-1300		First Coat of Finish Paint		17	17	02-Feb-22	10-Jan-22	-16	25-Feb-22	02-Feb-22	-16	30	First Coat of Finish Paint																																		
L6-1310		Conditioned Air		0	0			-5	27-May-22	20-May-22	-5	19	Conditioned Air																																		
L6-1320		Install Casework		20	20	08-Apr-22	23-Mar-22	-12	05-May-22	19-Apr-22	-12	0	Install Casework																																		
L6-1330		Install Owner Furnished Equipment		20	20	09-Jun-22	23-May-22	-12	07-Jul-22	20-Jun-22	-12	46	Install Owner Furnished Equipment																																		
L6-1340		Install Wall Protection		12	12	29-Apr-22	13-Apr-22	-12	16-May-22	28-Apr-22	-12	21	Install Wall Protection																																		
L6-1350		MEP Wall Trim Out		35	35	13-May-22	27-Apr-22	-12	01-Jul-22	15-Jun-22	-12	21	MEP Wall Trim Out																																		
L6-1360		2nd (Final) Coat of Finish Paint		13	13	06-Jun-22	18-May-22	-12	22-Jun-22	06-Jun-22	-12	21	2nd (Final) Coat of Finish Paint																																		
L6-1370		Drop Ceiling Tile		20	20	04-May-22	22-Mar-22	-31	01-Jun-22	18-Apr-22	-31	30	Drop Ceiling Tile																																		
L6-1380		Subs Preliminary Punch List		20	20	23-Jun-22	07-Jun-22	-12	21-Jul-22	05-Jul-22	-12	21	Subs Preliminary Punch List																																		
L6-1390		Test and Balance		20	20	31-May-22	23-May-22	-5	27-Jun-22	20-Jun-22	-5	22	Test and Balance																																		
L6-1400		Final Cleaning		10	10	29-Jul-22	13-Jul-22	-12	11-Aug-22	26-Jul-22	-12	21	Final Cleaning																																		
L6-1401		OFCI Delivery - Low Priority		1	1	23-Jun-22			23-Jun-22			55	OFCI Delivery - Low Priority																																		
L6-1410		Final Punch List		20	20	08-Jul-22	21-Jun-22	-12	04-Aug-22	19-Jul-22	-12	21	Final Punch List																																		
L6-1420		Final Inspections		7	7	16-Jun-22	31-May-22	-12	24-Jun-22	08-Jun-22	-12	30	Final Inspections																																		
L6-1430		Commissioning		11	11	14-Jul-22	29-Jul-22	11	28-Jul-22	12-Aug-22	11	11	Commissioning																																		
L6-1440		Department of Community Health (State Architect)		2	2	12-Aug-22	27-Jul-22	-12	15-Aug-22	28-Jul-22	-12	21	Department of Community Health (State Architect)																																		
L6-1470		Rough Cleaning		10	10	16-Jun-22	31-May-22	-12	29-Jun-22	13-Jun-22	-12	30	Rough Cleaning																																		
L6-1480		Install Div 10 Accessories		20	20	06-May-22	20-Apr-22	-12	03-Jun-22	17-May-22	-12	31	Install Div 10 Accessories																																		
IT Room				79	79	28-Dec-21	03-Dec-21	-16	20-Apr-22	29-Mar-22	-16	69	20-Apr-22, IT Room																																		
L6-IT20		One-side Drywall		5	5	28-Dec-21	03-Dec-21	-16	04-Jan-22	09-Dec-21	-16	69	One-side Drywall																																		
L6-IT21		Overhead Mechanical		5	5	05-Jan-22	10-Dec-21	-16	11-Jan-22	16-Dec-21	-16	96	Overhead Mechanical																																		
L6-IT22		Overhead Electrical & Low Voltage		10	10	05-Jan-22	10-Dec-21	-16	19-Jan-22	23-Dec-21	-16	93	Overhead Electrical & Low Voltage																																		
L6-IT23		In-Wall Inspections		5	5	27-Jan-22	04-Jan-22	-16	02-Feb-22	10-Jan-22	-16	69	In-Wall Inspections																																		
L6-IT24		Two-Side Drywall		2	2	03-Feb-22	11-Jan-22	-16	04-Feb-22	12-Jan-22	-16	69	Two-Side Drywall																																		
L6-IT25		Tape & Finish Drywall		5	5	07-Feb-22	13-Jan-22	-16	11-Feb-22	20-Jan-22	-16	69	Tape & Finish Drywall																																		
L6-IT26		Prime Paint		2	2	14-Feb-22	21-Jan-22	-16	15-Feb-22	24-Jan-22	-16	69	Prime Paint																																		
L6-IT27		Paint & Hang Plywood Backboard		4	4	16-Feb-22	25-Jan-22	-16	22-Feb-22	28-Jan-22	-16	85	Paint & Hang Plywood Backboard																																		
L6-IT28		MEP Trim-Out		5	5	16-Feb-22	25-Jan-22	-16	23-Feb-22	31-Jan-22	-16	69	MEP Trim-Out																																		
L6-IT29		Flooring		5	5	03-Mar-22	08-Feb-22	-16	09-Mar-22	14-Feb-22	-16	69	Flooring																																		
L6-IT30		Hang Door & Hardware		5	5	10-Mar-22	15-Feb-22	-16	16-Mar-22	22-Feb-22	-16	69	Hang Door & Hardware																																		
Remaining Level of Effort				Project Baseline Bar				Remaining Work																																							
Actual Level of Effort				Actual Work				Critical Remaining...																																							
Page 48 of 54																																SKANSKA RUSSELL															

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M

Project ID: 2118306-UP22 / Project Name: `GRADY CASS Update DD 2021.06.25				Grady - Monthly Report							Data Date: 25-Jun-21 / Run Time: 30-Jun-21 11:20																								
Activity ID		Activity Name		Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	

Activity ID		Activity Name	Orig Dur	Rem Dur	Start	BL Project Early Start	Variance - BL Project Start Date	Finish	BL Project Early Finish	Variance - BL Project Finish Date	Total Float	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M

[illegible]

 Remaining Level of Effort
 Project Baseline Bar
 Remaining Work
 Actual Level of Effort
  Actual Work
  Critical Remaining...

